

SETH PAINE ELEMENTARY

CONSTRUCTION UPDATE

APRIL 2020

- Steel is fully erected and detailed.
- Exterior metal framing started the week of March 30.
- The mason is installing masonry veneer on the addition and tuckpointing the existing building.
- Underground electric and plumbing lines are being installed.
- The site utility contractor has installed storm lines on the east and west sides of the addition and began running the new site utility lines west of the existing building.
- Roof drains and roof curbs were installed by April 10.
- The slab on grade will be poured the week of April 13.
- The roofer will receive the first delivery and begin working later in the week of April 13.

