



# MAY WHITNEY ELEMENTARY

## CONSTRUCTION UPDATE

### APRIL 2020

- Geothermal wells in the field are all installed. The contractor is now working on the horizontal piping of the well field to connect into the building.
- All footings and foundations are installed for the building.
- The weather barrier on the exterior metal framing system is in progress. The horizontal girts are following this system.
- The mason started installing brick veneer on the girt system the week April 6.
- The mason is finished with the west wall of Area F until the steel is installed. The north and east masonry walls of Area F are in progress.
- All concrete slabs on deck are poured.
- Concrete slab on grade for most of Area A was poured the week of April 6. Pouring of concrete slabs on grade for Areas A, B, and C will continue throughout April.
- Interior metal framed walls have been laid out on the deck levels at Areas A, B, & C.
- Underground electric is in progress. Underground plumbing is almost complete.
- Roofing should start the week of April 13.
- Steel for the remainder of the building should be ready to install the week of April 27.

