



# MAY WHITNEY ELEMENTARY

## CONSTRUCTION UPDATE

### MAY 2020

- The mason is halfway through installing the face brick in Areas A, B, and C.
- Exterior masonry walls for Area F were completed the week of May 11.
- Steel was erected for Area D and was erected for Area F starting the week of May 18.
- The installation of the aluminum windows has begun. Areas A, B, and C are going to be receiving colored aluminum windows; each wing a different color of red, yellow, or blue.
- Concrete slabs are almost complete. After steel is erected in Areas D and F, the concrete slabs will be poured.
- Metal stud framing is almost complete on the lower level of Areas A, B, and C. Metal stud framing has begun on the upper level of Area A.
- Mechanical, Electrical, Fire Protection, and Plumbing rough-in are ongoing throughout Areas A, B, and C on both levels..
- Roofing is almost complete on the wing portions of Areas A, B, and C. The center section of Area B roofing tying in Areas A, B, and C will started the week of May 11.

