



# MAY WHITNEY ELEMENTARY

## CONSTRUCTION UPDATE

### JUNE 2020

- The face brick is complete on Areas A, B, and C and the mason is currently working on face brick for Areas D, E, and F.
- Steel erection for the entire project should be complete the week of June 22.
- Exterior window and glass installation is in progress in Area A, B, C, and part of D.
- Interior stairways have all been erected.
- Metal framing is complete in Areas A, B, C, and most of Area E. The framer will continue to work through Area D and E. There is no metal framing in Area F.
- Drywall soffits have begun and the bulk of insulation, taping and drywall will begin the week of June 15, starting in Area B.
- Mechanical, electrical, fire protection, and plumbing rough-in are almost complete in Areas A, B, and C; and have started in Area E.
- Roofing is complete in Areas A, B, C, and E. The roofer began on Area D the week of June 8. Area F will receive a metal standing seam roof in lieu of the asphalt roof that is install at the remainder of the building.

