



SETH PAINE ELEMENTARY

CONSTRUCTION UPDATE

MAY 2020

- At the addition, interior metal stud framing was completed the week of May 11.
- The interior masonry walls are complete in the addition.
- Mechanical, Electrical, Fire Protection, and Plumbing rough-ins are in progress in the addition and in the crawlspace of the existing building.
- The addition exterior face brick and the masonry tuckpointing on the existing building are complete. Brick infills of demolished exterior items will be completed this summer.
- The addition roof is complete. The re-roof of the existing building started the week of May 4.
- The well drillers for the geothermal well field is in progress and should be complete by mid-June.
- Minor demolition started on the existing building the week of May 11.

