

# SETH PAINE ELEMENTARY

## CONSTRUCTION UPDATE

### JUNE 2020

- The previous main entrance, office spaces, canopy and exterior doors have been demolished. The new offices are in the process of being laid out by the framer.
- The previous kindergarten rooms and art room have been gutted. New framing and roughed in plumbing for the single user toilet rooms to be installed in what will be all kindergarten rooms.
- The library has been gutted and is now framed for the new art room.
- The large boys and girls toilet rooms have been demolished and are being reconstructed starting with new plumbing in the common wall.
- New window frames and glass are almost complete in the addition.
- The addition is currently being drywalled.
- Mechanical, electrical, fire protection, and plumbing rough-ins are complete in the addition and are in progress on the interior renovation.

