

## Construction Update -- September 16, 2019

- Irvin Elementary School
- W.G. Roesler Athletic Complex
- New Middle School No. 03

# Irvin ES -- Schedule Update

School is in session

Punch list is nearly complete



# W.G. Roesler Athletic Complex









## W.G. Roesler Athletic Complex -- Masonry Work and Weight Room





## W.G. Roesler Athletic Complex -- Concession Building





## W.G. Roesler Athletic Complex -- Schedule Update

- Field House:
- Roof is dried in
- Exterior HM doors are all installed
- Interior CMU is completed
- Exterior Brick and Stone are being washed and are 75% complete
- Ticket Booth & Concessions:
- Exterior veneer is being installed
- Practice fields and retaining walls:
- Walls are 66% and work on turf field started

## W.G. Roesler Athletic Complex -- Look Ahead Schedule

- Field House:
- Glass and glazing will be started, including weight room curtain wall
- RTUs will be set on 9/19
- Ticket booth & concessions:
- Exteriors will continue and interiors will follow immediately
- Practice Fields:
- Retaining walls will complete in September
- drainage and structures will continue at turf field
- Grass field will follow completion of retaining walls



# New Middle School No. 03

















## Middle School No. 03 -- Schedule Update

- Steel underway in Area 4; 55% complete
- Continuing on interior wall framing & exterior sheathing on Areas 5, 6, & 7
- Fireproofing in Area 5 & 6
- Continuing overhead plumbing & electrical in 5 & 6
- Continuing to install RTU curbs
- Fire suppression is complete in 5, 6, & 7
- Face brick & flashing has commenced in areas 5, 6, & 7



## Middle School No. 03 -- Look Ahead Schedule

- Continue steel erection in Area 3, 4,8 & 9
- Roofing and waterproofing to commence at 5, 6 & 7
- Hellas (track, field, and tennis) to mobilize end of September
- Start fabrication of storm shelter precast panels & double T's
- September 19 - end of the month. Installation is scheduled for October 21, 2019
- Fire Proofings and MEP rough in Area 4
- Interior CMU will be completed and veneer will follow waterproofing.



# Thank You

