

Irvin ES and HS Athletics Construction Update

July 16, 2018

Pier Drilling (Irvin ES)



Sanitary Sewer Excavation and Grade Beam Concrete Forms (Irvin ES)



Look Ahead Schedule Irvin ES

- All piers have been drilled.
- Rough in kitchen plumbing in progress.
- Underground electrical in progress (conduits for power and fiber).
- Kitchen Area grade beams are complete, and area 3 grade beams are complete
- Area 2 grade beams start this week.
- Site utilities in progress (sanitary sewer)
- Storm sewer starts this week.

Fieldhouse Grade Beams/Plumbing Rough-in and Baseball Backstop Wall (HS Athletics)



Look Ahead Schedule HS Athletics

- Piers are complete.
- Grade beams at the fieldhouse are complete.
- Fieldhouse Plumbing in progress.
- Ballfield lighting underground work to begin this week.
- Fieldhouse slab to be poured by the end of July.

Thank You

