



**APRIL 2018**  
**BOND PROJECTS UPDATE**

**Midlothian ISD**

**Huckabee**



# MORE THAN ARCHITECTS

New Middle School #3

Schedules

Questions

# NEW MIDDLE SCHOOL #3

## Progress Update

**02/01** First Design Development Meeting with Administration, Middle School Staff and Community Members to discuss details of interior spaces

# NEW MIDDLE SCHOOL #3



MORE THAN ARCHITECTS

# NEW MIDDLE SCHOOL #3

## Progress Update

- 02/01** First Design Development Meeting with Administration, Middle School Staff and Community Members to discuss details of interior spaces
- 03/01** Second Design Development Meeting to confirm that we understood direction from previous meeting



# NEW MIDDLE SCHOOL #3



MORE THAN ARCHITECTS

# NEW MIDDLE SCHOOL #3

## Progress Update

- 02/01** First Design Development Meeting with Administration, Middle School Staff and Community Members to discuss details of interior spaces
- 03/01** Second Design Development Meeting to confirm that we understood direction from previous meeting
- 03/05** Updated Bond Steering Committee
- 03/20** Met with Food Service Director and reviewed kitchen plan
- 04/02** Met with Administration, Middle School Staff and Community Members to discuss interior and exterior finishes




## NEW MIDDLE SCHOOL #3







### Next Steps

- 04/18** Deliver Design Development Set to Pogue for pricing
- 04/23** Tentative date to revisit interior finishes with Administration, Middle School Staff and Community Members
- T.B.D** Meeting to be scheduled to meet with Athletic Director on the track and field events and placement
- 05/09** Pricing from Pogue delivered to the team for review
- 05/21** Bring the Design Development Package to the Board for approval



# PROJECT SCHEDULES

	2017	2018	2019	2020
	M J J A S O N D	J F M A M J J A S O N D	J F M A M J J A S O N D	J F M A M J J A S O N D
Irvin Replacement School (ES #8)				
New Middle School #3				

 Planning
  Schematic Design
  Design Development
  Construction Documents
  Bid
  Construction

MORE THAN ARCHITECTS

**QUESTIONS ?**