

7/10/2020

Construction Update

Nordstrom Elementary School

Happy Friday!

We are still making good progress and staying on track for the November completion. The weather has been good, the crew has been staying safe and healthy, and things are moving along at a good pace.

Overall Progress Report

The roof system continues to be installed (if you look closely at the second photo you will see a worker above the roof through the vent holes). Both buildings now have the door and window frames installed. The fire sprinkler systems are 90% complete, with the exception of tying into the risers on the exterior of the buildings. The first building is receiving the exterior "paper" and lath prior to stucco, and the second building will follow soon. You will notice scaffolding around this first building to give access to all the exterior wall surfaces.

The student restrooms have been gutted, new plumbing installed below grade, and new concrete was poured yesterday (7/9).

4-Week Look Ahead

The roof work will continue, the second building will start receiving the exterior lath, and site electrical work will begin next week. There will be a brief water outage on Tuesday 7/14 from 6 AM to 9 AM while we install the shut-off valve in the existing student restrooms. Interior infrastructure work will continue in both buildings (HVAC, Electrical, Plumbing, Low Voltage, etc.)



Safety and Security

We continue to work under the latest guidelines for construction during the COVID-19 Pandemic. New protocols will take effect on Monday 7/13 per the County Order, and we continue to ensure all protocols are being followed correctly for the health and safety of all workers, staff and community members. You will notice postings surrounding the construction zone with the rules and regulations pertaining to covid-19 and safety. We ALL want to remain healthy and safe and continue our progress on this exciting project.

As always, safety is the highest priority for all students, staff, and contractors. Contractors working on the site are required at all times to wear personal protective equipment that meets or exceeds their company's injury and illness prevention plan; this includes but is not limited to safety vests, hard hats, dust masks, safety goggles, gloves, etc.



As always, if you have any questions or concerns, please feel free to contact me at any time.

Tom Herrington, Construction Supervisor
Morgan Hill Unified School District
herringtont@mhusd.org (408)201-6032