



MAY WHITNEY ELEMENTARY

CONSTRUCTION UPDATE

JULY 2020

- The face brick is almost complete except for Area F which should be complete the week of July 20.
- Exterior window and glass installation is in progress in Areas A through E. A, B, and C windows to be done by the first week of August. Area F has special storm rated windows which must be installed after the brick is completed on the outside.
- Support framing and exterior insulation for the exterior fiber cement panels is in progress. The panel installation should start in August.
- Painting is in progress in all stairwells in A, B, and C, plus the upper level drywall of B.
- Insulation and drywall is in progress in Areas A and C.
- Framing is complete in Area E and the new front office space in Area D. Framing is in progress in the band, music, stage, and cafeteria of Area D.
- Ceiling grid will begin the week of July 20.
- Mechanical, electrical, fire protection, and plumbing rough in items are in progress in Areas A through F.
- Heat pumps are placed in Areas A, B, and C.
- Roofing getting it's final "flood coat" in A through E. Area F roof will begin in July with layers to be installed below the standing seam of roof deck layer.

