



SARAH ADAMS ELEMENTARY

CONSTRUCTION UPDATE

JULY 2020

- The geothermal well field is completed. Landscaping over the area will begin the week of July 20.
- Replacement of the original building's sliding windows is completed.
- New heat pumps in classrooms are all in place.
- The area of the maker space and renovated teacher itinerant spaces are framed, insulated, and drywalled. Taping of these spaces was completed the week of July 13.
- The curb for the new roof mounted heat pump over the kitchen has been modified from the original curb and is ready to accept the new unit.
- The locations for the new roof mounted heat pumps have been reinforced from the structure below and the heat pumps were placed on the roof the week of July 13.
- Ceiling grid is in progress in areas that have acoustic drop ceilings.

