

2017 BOND PROJECTS – BOARD UPDATE

Stratford High School Addition and Renovations

Spring Branch Independent School District SBISD Project No. 67220 PBK Project No. 18148 September 30, 2019



1) PROJECT TEAM:

Owner: Spring Branch ISD Assoc. Superintendent of Ops: Travis Stanford

Project Manager: Kris Drosche / Max Buja

Architect: PBK Principal-in-Charge: Brandon Ross

Project Manager: Philip Stewart

CM @ Risk: Satterfield & Pontikes Construction, Inc.

2) GENERAL SCOPE OF WORK:

Addition of a 1,000 seat auditorium to the existing school. Also included are a roof replacement, safety & security, site lighting and site improvements for the campus.

3) BOND PLAN PROJECT TIMELINE:

 The following project is included in year one of the bond program. The Project Advisory Team is involved from the Schematic Design (SD) to the Design Development (DD) phase.

PROJECT ADVISORY TEAM	MARCH 2019 – SEPTEMBER 2019		
SCHEMATIC DESIGN	MARCH 2019 - APRIL 2019		
DESIGN DEVELOPMENT	APRIL 2019 – SEPTEMBER 2019] 	Current Point
CM@R SELECTION	MAY 2019 – JUNE 2019		
CONSTRUCTION DOCUMENTS	SEPTEMBER 2019 – DECEMBER 2019		
PERMIT RECEIVED	DECEMBER 2019 – FEBRUARY 2020		Politi
BIDDING / BOARD APPROVAL	FEBRUARY 2020 - MARCH 2020		
CONSTRUCTION PHASE	MARCH 2020 - AUGUST 2021		
OCCUPANCY	MARCH 2020 - AUGUST 2021		

4) PROJECT STATUS OVERVIEW

• The last PAT meeting is scheduled for October 21. Site surveys have been completed, and the design has been developed and continues to evolve to capture all scope items.

5) PAST 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:

The following activities have taken place:

- PAT meetings are continuing.
- Design of project continuing to progress.
- Pre-construction service consultant has been engaged.

6) NEXT 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:

- PAT meeting scheduled in October.
- First round of documents will be available for the pre-construction service consultant for review.



7) PHOTOGRAPHS:



Dining Commons



Schematic Design of Exterior.





Schematic Design of Lobby.



Schematic Design of Auditorium