



MAY WHITNEY ELEMENTARY

CONSTRUCTION UPDATE

AUGUST 2020

- Interior wings of Areas A, B, and C are almost complete with drywall, first coats of paint, and ceiling grid is starting to be installed. Epoxy flooring will begin the week of August 17.
- Interior wings of Areas D and E are starting to have their walls insulated with drywall and then taping will start.
- Area F interior has all interior masonry walls completed and will have its block fill layer of paint installed in August.
- The exterior face brick is installed. The installation of the fiber cement exterior siding began the week of August 10, and most of the windows and curtainwalls are installed. Metal panel siding, coping, fascia, and soffit installation are started.
- Roofing is completed with the exception of the standing seam metal layer of the Area F roof which is being installed in August.
- Mechanical, electrical, and plumbing trades are working on final rough-in and trim out of Areas A, B, and C.
- On the exterior, final site utilities to connect the building and final grading is in progress. The retaining wall, fencing, site concrete, and asphalt binder course have begun with landscaping starting in September.

