



# MAY WHITNEY ELEMENTARY

## CONSTRUCTION UPDATE

### SEPTEMBER 2020

- Interior wings of Areas A, B, C and E have their first two coats of paint mostly complete and ceiling grid is installed in all classrooms and many corridors.
- Epoxy flooring is completed on the second floor of Areas A, B, and C and is in progress on the first floor in these areas. The epoxy flooring will continue into Areas D, E, and F.
- Area D drywall and taping is almost complete.
- Area F is being painted and MEPs are roughing in at this area.
- The kitchen hood, freezer, and cooler have been installed.
- Fiber cement siding and metal panel siding is in progress on the exterior.
- Metal roofing for Area F gym is in progress
- Mechanical, electrical, and plumbing trades are trimming out areas of A, B, C, and E with light fixtures, grilles, and diffusers are being installed.
- Site concrete is in progress with many sidewalks and curbs in place.
- The retaining wall and fence post installation will begin the week of Sept. 7
- Asphalt binder course will be installed in Oct.
- The final grading of part of the site is in progress. Landscaping will starting in early October.

