

**HKHS - Gym Renovations  
Schedule to Complete**

ID	Task Mode	Task Name	Duration	Start	Finish	ber																
						9/6	9/13	9/20	9/27	October			November				December					
										10/4	10/11	10/18	10/25	11/1	11/8	11/15	11/22	11/29	12/6	12/13	12/20	
1		NTP Self Leveling	1 day	Tue 9/15/20	Tue 9/15/20																	
2		Procurement	7 days	Wed 9/16/20	Thu 9/24/20																	
3		Mobilize Self Level Crew	1 day?	Fri 9/25/20	Fri 9/25/20																	
4		Prep Surfaces	1 day	Mon 9/28/20	Mon 9/28/20																	
5		Epoxy Primer with sand	1 day	Tue 9/29/20	Tue 9/29/20																	
6		Prep elevations	1.5 days	Wed 9/30/20	Thu 10/1/20																	
7		Self level Area 1	1.5 days	Thu 10/1/20	Fri 10/2/20																	
8		Clean & touch up area 1	1 day	Mon 10/5/20	Mon 10/5/20																	
9		Prep Surfaces	1 day	Tue 10/6/20	Tue 10/6/20																	
10		Epoxy Primer with sand	1 day	Wed 10/7/20	Wed 10/7/20																	
11		Prep elevations	1.5 days	Thu 10/8/20	Fri 10/9/20																	
12		Self level Area 2	1.5 days	Fri 10/9/20	Mon 10/12/20																	
13		Clean & touch up area 1	1 day	Tue 10/13/20	Tue 10/13/20																	
14		Prep Surfaces	1 day	Wed 10/14/20	Wed 10/14/20																	
15		Epoxy Primer with sand	1 day	Thu 10/15/20	Thu 10/15/20																	
16		Prep elevations	1.5 days	Fri 10/16/20	Mon 10/19/20																	
17		Self level Area 3	1.5 days	Mon 10/19/20	Tue 10/20/20																	
18		Clean & touch up area 1	1 day	Wed 10/21/20	Wed 10/21/20																	
19		Cure Time TBD	5 days	Thu 10/22/20	Wed 10/28/20																	
20		Mobilize Resinous Floor Crew	2 days	Thu 10/29/20	Fri 10/30/20																	
21		Install Floor System	15 days	Mon 11/2/20	Fri 11/20/20																	
22		Cure Resinous Floor System	7 days	Mon 11/23/20	Tue 12/1/20																	
23		Punch List	5 days	Wed 12/2/20	Tue 12/8/20																	
24		Owners Occupancy	1 day?	Wed 12/9/20	Wed 12/9/20																	

<b>OWI Contractors, LLC</b> Project: Schedule to complete Rev Date: Tue 9/15/20	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only			
	Summary		Inactive Task		Duration-only		Finish-only			