



This aerial view shows the initial site preparation under way that included excavating 2 feet of sod and soft soils at the building pad & replacing with compacted gravel.



Load out and removal of the soft soils was underway this week.



Fittings for the new upgraded water line and fire hydrant line have arrived.



Layout work is complete on the compacted building pad and is ready for aggregate pier installation to start next week.



Another view of the compacted building pad looking toward the northeast.



Faber Construction is the general contractor for the new replacement elementary school.