

2019 ROCHESTER PUBLIC SCHOOLS ELEMENTARY SCHOOL



IN THE LOOP

Tuesday, November 3, 2020



CONSTRUCTION PROGRESS

WATCH LIVE

To watch construction of the new 2019 Rochester Public Schools Elementary School in real-time, you can access the **OxBlue webcam link** here: <https://app.oxblue.com/open/Knutson/2019-New-Elementary-School>

or **scan the QR code** with your mobile device camera.



THIS WEEK'S ACTIVITIES

- Daily COVID screening for all who enter site located in job trailer.
- Foundations have been completed and backfilling of the site will be completed by 11/6/2020.
- Installation of site utilities including water main, storm sewer, and sanitary sewer are ongoing.
- Utilities inside of the building have started, such as underground storm water piping, underground sanitary piping and underground electrical.

Fun Fact:

There has been 16,000yds of sand hauled into the site for soil correction, which would equate to 160 NFL football fields.

Photo Description:

- Left - Sample of a pre-cast wall
- Middle - Area D foundation walls being formed
- Right - Area B, last wing of foundation walls poured