

## Nooksack Elementary School Progress Photos

Date: November 17 & 18, 2020



Tiger Construction weatherized the covered play area to allow for a concrete pour despite the rain and wind this week.



The new level concrete gym floor is finished and now has the saw cut expansion joints completed.



The exterior wall framing is looking good and interior wall framing is underway in the classroom addition.



The vapor barrier and rebar installation and inspection was completed this week. Concrete placement was done utilizing a concrete pump.



Concrete placement in action.



The next step after concrete is placed is utilizing the concrete float.