

Everson Elementary School Progress Photos

Date: November 18 & 19, 2020



Form work on the majority of the classroom addition was completed on November 18 and was inspected and approved.



Footing concrete was poured on November 19.



Footing forms will now be stripped.



Next step will be forming the concrete stem walls.



The east side forms for the classroom addition.



The southwest corner forms started going in today and will complete the perimeter footings and will be poured soon.