

# 2019 ROCHESTER PUBLIC SCHOOLS MIDDLE SCHOOL



## IN THE LOOP

Thursday, December 17, 2020



## CONSTRUCTION PROGRESS

WATCH LIVE

To watch construction of the new 2019 Rochester Public Schools Middle School and Elementary School in real-time, you can access the **OxBlue webcam link** here: <https://app.oxblue.com/open/knutson/RPS>

or **scan the QR code** with your mobile device camera.



## PAST MONTH ACTIVITIES

- Daily COVID screening for all who enter site located in job trailer.
- Knutson job trailer moved in on December 2nd with power hooked up on December 7th.
- The first phase of the water main install began November 19th and was completed the first week of December.
- The East side of the school storm sewer began November 30th.
- Site fence was installed over Thanksgiving weekend.
- Footings are schedule to being the week of December 14th.

### Fun Fact:

There has been 290,000 yards of dirt moved onsite, which would fill about 25,000 dump trucks.

### Photo Description:

- All - Soil Correction and Excavation of Site