

**WEEKLY
PROGRESS
REPORT**

Indian Creek Elementary

Center School District



12.4.20

PROJECT STATUS

- MEP - Finishes
- Drywall - Area A LVL 1
- Paint - Area B LVL 2 & Area A LVL 1
- Tile - Area B LVL 2 Restrooms
- Siding - Installing Metal Panels
- Glazing - Interior & Exterior Glass Install
- ACT Grid - Area B Level 2
- Floor Polish - Complete
- Kitchen Hood - Installation
- Cabinet - Area B LVL 1&2 - Installation
- Carpentry - Tectum Panels in Gym

UPCOMING

- MEP - Finishes
- Drywall - Area A LVL 1
- Paint - Area A LVL 1
- Tile - Area B LVL 2 Restrooms & Halls
- Siding - Installing Metal Panels
- Glazing - Interior Glass Install
- ACT Grid - Area A LVL 1
- Cabinet - Area B LVL 1&2 - Installation
- Carpentry - Tectum Panels in Gym
- Epoxy Flooring



Area A - Floor Polish Underway



Area A - Drywall



Gym - Tectum Panels and Paint



Media Stairs



Area B LVL 2 - Paint and Cabinets



Kitchen Hood Install



North Building - HR-16 Panel Siding Installation



Area B LVL 2 - Tile Install