



LAKE ZURICH HIGH SCHOOL

CONSTRUCTION UPDATE

MARCH 2021

- The first floor of Area A (previous library) has had designated items demolished in the original space. Floor adhesive removal is in progress.
- The previous lower portion of the library has been infilled with structural foam and concrete to make the library one level.
- Electrical rough-in of the first floor of Area A is in progress.
- Heavy demolition of Area A done March 22-27, including demolishing the current stairs into the library, demolishing the corridor masonry wall, and removing the portion of the current second floor metal deck and concrete that will be the location of the new learning stair.
- Fire alarms and sprinkler heads have been taken out of service for the first floor of Area A and rerouted around Area A while students and staff were not in the building. The second floor Area A fire alarms and sprinkler heads were taken out of service and rerouted around construction zone March 20-22. This will allow the remainder of the building to remain operational for fire alarm and sprinklers when students and staff are present.
- The roof replacement above Area A construction will be completed March 20-27.
- Construction of a temporary partition separating the construction and the rest of the school done March 20-22.

