

## PROJECT TIMELINE FOR COMPLETION FOR SHOWALTER MIDDLE SCHOOL

<b>Portion of Work</b>	<b>Substantial Completion Date</b>
Phase 1 Spring 2019 – Contractor Limited access to occupied school site, Fire lane provision, re-routing of utilities at west side of gym, installation of modular office.	6-19-2019
Phase 2 Summer 2019 – Building A interior work finishes work completed, completion of storm water retention, building B demolished.	8-15-2019
Phase 3 Commons Addition 2020 – Completion of school commons addition.	3-27-2020
Phase 4 School Year 2019-20 – Contractor to provide secure construction areas separate from occupied school areas. School to remain operational during school year.	6-19-2020
Phase 5 Summer 2020 – Building A exterior entry work, installation of Building B, completion of gym addition, all remaining work to be completed.	8-15-2020