



# LAKE ZURICH HIGH SCHOOL

## CONSTRUCTION UPDATE

### APRIL 2021

- All demolition of the current renovation section is completed.
- One of the stairs going up to the second floor has been demolished and the second floor deck has been infilled with steel decking and concrete.
- The previous stairs going into the library have been demolished and the floor slab has been poured back in its place.
- The steel frame base of the learning stairs has been installed. Rebar has been set to form the new stairs and pouring of the concrete has started.
- The upper level of construction which will be the new LRC has been framed, door frames set, and most of the wall rough-in completed.
- Insulation and drywall is set to start the week of May 3. They will start on the second floor first.
- The new ramp and stairs going down into the STEAM labs have been poured.
- Mechanical, electrical, and plumbing rough-in is in progress.

