



# LAKE ZURICH HIGH SCHOOL

## CONSTRUCTION UPDATE

### JULY 2021

- The LRC and STEAM spaces are almost completed, pending ceiling tiles and MEP trim out.
- Area A renovated offices are almost complete, pending flooring and MEP trim out.
- Area S renovation of four classrooms is in progress with ceiling tiles and MEP trim out. Flooring to start next. The spaces will be completed by the end of July.
- Area C Robotics Lab to Office was completed with ceiling tiles and MEP trim out.
- The Attendance Office location is in progress and will be completed by the end of July.
- The corridor floor tile replacement is in progress.
- The select replacement of corridor ceilings and lights are completed.
- The elevator modernization is complete.

