



CHURCH ST/MIDLOTHIAN RD

CONSTRUCTION UPDATE

JULY 17, 2021

COMPLETED:

- Chicagoland excavated the proposed new roadway and curb off Church Street.
- Archon (sewer sub-contractor) continued installing the valve vaults and fire hydrants along Church Street.
- Archon continued installing storm sewer on site.

ANTICIPATED SCHEDULE FOR NEXT WEEK:

- Chicagoland anticipates continuing excavating for proposed roadway and curbs off Church Street.
- Chicagoland anticipates shaping the temporary stockpile on site.
- Archon anticipates installing the water main and completing the necessary water main testing.
- Archon anticipates installing the storm sewer on site and along Church Street.
- Percent complete: Approx. 35%



Proposed Valve Vault Installation



Proposed Water Main Installation