



# CHURCH ST/MIDLOTHIAN RD

## CONSTRUCTION UPDATE

**JULY 31, 2021**

### COMPLETED:

- Chicagoland prepared and graded the proposed driveway/roadway widening.
- Chicagoland milled and pulverized the existing driveway.
- Archon (sewer subcontractor) completed the installation of the water service to the PDC.
- Archon continued installing storm sewer along Church Street.
- Archon completed the necessary water main testing.
- DiNatale (concrete subcontractor) installed the curb on site.

### ANTICIPATED SCHEDULE FOR NEXT WEEK:

- Chicagoland anticipates paving the hot-mix asphalt binder course for the proposed driveway/roadway widening.
- Archon anticipates continuing to install storm sewer along Church Street.
- Percent complete: Approx. 55%

