



SARAH ADAMS ELEMENTARY

CONSTRUCTION UPDATE

JULY 31, 2021

COMPLETED:

- Chicagoland (general contractor) completed paving the hot-mix asphalt binder and surface course on site.
- Chicagoland completed installing topsoil on site.
- Carrera (concrete subcontractor) completed installing the concrete curb and sidewalk on site.
- Staples (landscape subcontractor) continued landscape restoration on site..

ANTICIPATED SCHEDULE FOR NEXT WEEK:

- Aardema anticipates installing the light poles as soon as they arrive on site.
- Signage and striping anticipated to be completed on site.
- Staples anticipates completing landscape restoration on site.
- Percent Complete: Approx. 90%
- Substantial completion date: August 6, 2021 (five day extension due to Village permitting)



Facing West: Proposed East Parking Lot Asphalt Paving



Facing West: Proposed North Parking Lot Asphalt Paving