



# Projects Update October 26, 2020

Bond 2017 Project: Leadership Support Center Bond 2020 Projects: ES North Classroom Addition ES South Classroom Addition

Bond 2020 Projects: Intermediate School North Intermediate School South



# LED ENHANCED SIGNS



# High-intensity LED enhanced signs for crosswalks, school zones, warning, and stop signs

- Signs operate independently or can supplement RRFBs and beacons
- High intensity flashing increases driver compliance
- Compact, lightweight design to simplify installation
- Programmable for pedestrian activation, calendar function, or 24/7 operation
- Proven technology platform
- Meets and exceeds MUTCD requirements

#### **High-Intensity Light Output**

Our LED Enhanced Sign provides high intensity light output that can improve driver response under all conditions, no matter the time of day or weather. Our signs are MUTCD compliant, install quickly, and can be powered by any Carmanah solar or AC system.

#### **Easy Installation**

With its highly efficient and compact design, installation is quick and uncomplicated, dramatically reducing installation costs. Retrofitting can be done where existing sign bases are used to enhance existing sites in minutes, and new installations can be completed without the cost of larger poles, new bases, and trenching.

#### Advanced User-Interface

Our LED Enhanced Sign comes with an on-board user interface for quick configuration and status monitoring. It allows for simple in-the-field adjustment of flash pattern, duration, intensity, ambient auto adjust, night dimming, and many more. Optional manual override switch or wireless connection for local or remote control.

#### Reliable

Designed with Carmanah's industry-leading solar modeling tools to provide dependable year-after-year operation.

### PEDESTRIAN CROSSING SYSTEMS

... Ittached is the product that we have recently included on a few of our Harris County s hool sidewalk projects. I think these would be a perfect, quick installation that lends itself to a good pilot project.

# BARBERS HILL

#### WE SIMPLIFY PLAN

Contact us to get your Energy Balance Report and purchase specifications.

# PEDESTRIAN CROSSING SYSTEMS PRELIMINARY LOCATIONS FOR INITIAL DEPOLYMENT



# PROJECT SCHEDULE

Package 1: Demolition, Earthwork, Building Pad and Underground Utilities
Demolition – Complete
January 15<sup>th</sup> – March 15<sup>th</sup> 2020

# Package 2: Foundation, Structural Steel Purchase and MEP Underslab

- Building Pad: Completed on Schedule:
- Drill & Pour Foundation Piers/Grade Beams In Progress on Schedule:
- Construction Start through Completion:
  - PCI to give status update of project time line

# Package 3: Remaining Building Package

- **Construction Documents Issue for Proposal:**
- Issue for Permit:
- Develop GMP present to BOT for Approval/Award:
- Construction Start Substantial Completion: Move – In:

April 6<sup>th</sup> 2020 April 9<sup>th</sup> 2020 May 18<sup>th</sup> 2020 May 19<sup>th</sup> 2020 - June 15<sup>th</sup> 2021 July 15<sup>th</sup> 2021

March 2<sup>nd</sup> – June 15<sup>th</sup> 2020



LSC Construction Schedule







































# HALL OF HISTORY ENTRANCE



Aerial - Structural Steel Frame





Aerial - Structural Steel Frame – Hall of History Entrance 10-15-20





Aerial - Structural Steel Frame – Hall of History Entrance – 10-23

PRK





PĘK

Aerial - Structural Steel Frame – Back of Building View







**Exterior Wall Framing and Sheathing** 






Exterior Wall Framing and Sheathing – Back of Building View

PRK







Structural Steel and Interior Metal Framing







Structural Steel Frame – Board Room








Structural Steel Frame – Board Room








Original Slate Tile Roof





PHASING SCHEDULE

PHASE 1: AREA B & C WORK TO BEGIN SUMMER 2020

PHASE 2: AREA D WORK TO BEGIN SUMMER 2021





ES South Composite Floor Plan





Area B - Classroom Grade Beams & Underground Utilities





PBK

Area B - Classroom Grade Beams & Underground Utilities







Area B - Classroom Structural Slab







Area B - Classroom Structural Slab







Area B - Classroom Structural Slab







Area B - Classroom Wing Concrete Slab







Area B - Classroom Wing Concrete Slab



# Area C Library Wing Grade Beams & Underground Utilities



Area C – Library Wing Grade Beams & Underground Utilities



Area C Library Wing Grade Beams & Underground Utilities



Area C – Library Wing Grade Beams & Underground Utilities





# Area C Library Wing Grade Beams & Underground Utilities

82



Area C - Library Wing Underground Utilities – Storm Water



# Area C Library Wing Grade Beams & Underground Utilities







Area C – Library Wing Grade Beams & Underground Utilities






PRK

Area C - Library Wing Underground Utilities – Storm Water



# ACTION ITEM – ELEMENTARY SCHOOL NORTH CLASSROOM ADDITIONS





**ES North Composite Floor Plan** 



# ELEMENTARY SCHOOL NORTH CLASSROOM ADDITIONS

# Area C/D Classroom Wing Concrete Slab

PRK

Areas C/D – Classroom East Wing Concrete Slab



# ELEMENTARY SCHOOL NORTH CLASSROOM ADDITIONS







Areas C/D – Classroom East Wing Concrete Slab



# ELEMENTARY SCHOOL NORTH CLASSROOM ADDITIONS

State State

TITLE





Areas A/B – Classroom West Wing Concrete Slab



## ELEMENTARY SCHOOL NORTH CLASSROOM ADDITIONS





Areas A/B – Classroom West Wing Concrete Slab



# ELEMENTARY SCHOOL NORTH CLASSROOM ADDITIONS

#### Area A/B Classroom Wing Concrete Slab





Areas A/B– Classroom West Wing Concrete Slab



# **INTERMEDIATE SCHOOLS NORTH & SOUTH – BOND 2020**





**ISS Building Pad Select Fill** 



38

# PERRY RD. EXTENSION TO 4-LANES

**P**RK









Perry Avenue at 1409 Road Intersection



# GILL PARKWAY EXTENSION

# INTERMEDIATE SCHOOL SOUTH



Perry Avenue – Gill Parkway at Intermediate South Site





PRK

Perry Avenue – Gill Parkway at Intermediate South Site





PRK


Perry Avenue – Gill Parkway at Intermediate South Site



















cre<sub>8</sub>



Independent School District



BARBERS HALL

cre8



cre<mark>8</mark>

Package 2 Building Proposals – Receiving Bids 10-27-2020 Present for Board Approval 11-16-2020





cre8

Package 2 Building Proposals – Receiving Bids 10-27-2020 Present for Board Approval 11-16-2020






**Underground Storm Sewer Installation** 







**Underground Storm Sewer Installation** 











# Thank You

