

John Diemer Elementary

Construction Report 09/03/21

This Week

August 30th – September 3rd

- Installation of New Sanitary Main Piping Began
- Site Laydown Yard Complete



Sanitary Main Piping

Next Week

September 6th – September 10th

- Complete Installation of New Sanitary Main Piping
- Demolition & Backfill of Existing Sanitary Main Piping
- Complete Remainder of Building Pad



Building Pad

John Diemer Elementary Construction Report 09/03/21



Piping Material



Manhole Installation



Laydown Yard



North Side Building Pad

John Diemer Elementary

Construction Report 08/20/21

This Week

August 16th – August 20th

- Completed 80% of the Building Pad
- Milled/Removed Debris
- Graded the North End of the Site
- Utility Layout Complete



East Road

Next Week

August 23rd – August 27th

- Continue Grading and Begin Sanitary Utility Work



East Grading

John Diemer Elementary Construction Report 08/20/21



Building Pad



Tree Removal



Building Pad



North Side of Jobsite