

Westwood View Elementary School WEEKLY PROGRESS REPORT 09/08/21



Classroom Wing - Retaining Wall Pours



Underground Detention Basin Excavation

This Week: 09/07/21—09/10/21

- Classroom Wing Grade Stem Walls
- CIP Retaining Wall Formwork
- Slab-on-Grade Pour #2 Prep
- Gym North Footing Excavation & Pour
- Gym Underground MEP
- Detention Basin Excavation
- Cafeteria Footing Excavation
- Cafeteria Underground MEP

Next Week: 09/13/21—09/17/21

- Cont. Sitework @ Detention Basin
- Storm Inlets
- CIP Retaining Wall Pours
- Gym Underground Plumbing Piping
- Slab-on-Grade Pour #2
- Cont. Underslab MEP throughout
- Cont. Cafeteria Footings

Weather Days this week:

- (2) Days



Gym Footings & Precast Embed Plates



Cafeteria Footing Excavation