



CHURCH ST/MIDLOTHIAN RD

CONSTRUCTION UPDATE

SEPT. 11, 2021

COMPLETED:

- Chicagoland paved the roadway widening along Church Street.
- Chicagoland backfilled the curb and sidewalk areas along Church Street.
- Chicagoland rough graded and spread topsoil along Church Street.
- DiNatale completed all concrete work.
- Staples continued stabilizing and landscaping on-site and off-site.
- Staples installed the retaining wall along Church Street.

ANTICIPATED SCHEDULE FOR NEXT WEEK:

- Chicagoland anticipates paving the Hot-Mix Asphalt (HMA) Surface Course on-site Sat., Sept. 11.
- Chicagoland anticipates milling Church Street Mon., Sept. 13, 2021.
- Chicagoland anticipates paving the HMS Binder Course on Church Street Wed., Sept. 14, 2021.
- Chicagoland anticipates paving the HMS Surface Course on Church Street Wed., Sept. 15, 2021.
- Chicagoland anticipates installing the permanent pavement markings Thurs., Sept. 16, 2021.
- Percent complete: Approx. 95%

