

MINUTEMAN VOCATIONAL TECHNICAL REGIONAL HIGH SCHOOL PROGRESS

October 15th, 2017 – November 14th, 2017

SKANSKA

Gilbane

KAESTLE BOOS
associates, inc
architects

 **MINUTEMAN**
A REVOLUTION IN LEARNING

October 15th

View of Area A & B
Foundations



October 15th

View of Area G
Excavation and
Foundation Prep



October 15th

View of Area C-E
Excavation and
Foundation prep.



October 15th
Timber Bridge D
Start of bridge railing
installation.



October 15th
Timber Bridge C
Installation of support
piles.



November 1st

Workers forming up
foundation walls in Area G



November 1st
View of Area C – Upper
Level footings placed



November 3rd
View of Area C – Lower
Level workers forming
footings in theater area



November 3rd
View of Area C – Lower
Level workers install
rebar in the elevator and
orchestra pit.



November 8th
Timber Bridge D
substantially complete



November 8th
Timber Bridge C workers
installing the decking



November 9th
View of Area D Excavation
& Foundation Prep



November 10-14th

View from the South and East Side of Area C
– Lower Level

Workers forming up the foundation walls of
the Orchestra and Elevator Pits



November 14th

Timber Bridge B supports piles complete
with the header beam being installed.



Excavation & Foundation Progress 11/14/17

Upcoming Major Milestones:

- Area A+B Steel Erection – Week of 12/11/17
- Area G Steel Erection – Week of 12/18/17

