MINUTEMAN VOCATIONAL TECHNICAL REGIONAL HIGH SCHOOL PROGRESS

January 16th, 2018 – February 12th, 2018





February 9th

View of Area A & B - Facing South Steel Erection Complete, Decking & Detail Substantially Complete



View of Area B – Facing West Steel Erection Complete. 3rd Party Inspection of steel connections in progress.





February 1st View of Area B – Facing West Steel Erection Complete. Decking & Detailing Substantially Complete January 24th View of Area G – Facing North

Steel Erection in Progress



February 9th View of Area G – Facing North

Steel Erection Complete, Decking & Detailing in Progress



February 1st View of Area F – Facing North

Steel Erection in Progress. Setting of Steel Columns.



February 9th View of Area F – Facing North

Steel Erection in Progress working North towards center of building.





Steel Erection in Progress working North towards center of building.



February 9th View of Area C – Facing East oundations Complete in Lower Level of Theater



February 9th View of Area E - Facing South

Elevator Pit Placed & Protected. Forming & Reinforcing of Cafeteria Stair & Stem Wall in progress.

Footings for Student Breakout space placed & protected




February 9th View of Area E – Facing West Elevator Pit, Cafeteria Stair and Student Breakout Area in the background.

Stairwell Foundations being formed and reinforced in foreground.



Excavation & Foundation Progress 2/12/18



Steel Erection Progress 2/12/18

