




PROJECT BUDGET SUMMARY



- Playground Replacements ■ Multistory STEM Building
- Infrastructure ■ Aquatic Center
- Scoreboard Replacements ■ New Restroom Buildings
- Program Management Costs ■ New 2nd Gym

REVENUE RECEIVED AS OF 06/30/21

FISCAL YEAR	MEASURE G FUND 21.28	MEASURE K FUND 21.29	CAPITAL OUTLAY FUND 40	STATE MATCHING FUND 35	RECEIVED TO DATE
2017-2018	\$ -		\$ 1,592,742.79		\$ 1,592,742.79
2017-2018 Interest	\$ -		\$ -		\$ -
2018-2019	\$ 37,064,854.36	\$ 12,262,308.37		\$ 5,054,487.00	\$ 54,381,649.73
Interest Earned	\$ 92,243.80	\$ 38,910.05			\$ 131,153.85
2019-2020	\$ 6,800.53	\$ 6,603.51		\$ -	\$ 13,404.04
Interest Earned	\$ 254,763.87	\$ 161,641.74			\$ 416,405.61
2020-2021	\$ 39,248,472.40	\$ 8,361,032.74		\$ -	\$ 47,609,505.14
Interest Earned	\$ 264,168.46	\$ 114,250.90			\$ 378,419.36
	\$ 76,931,303.42	\$ 20,944,747.31	\$ 1,592,742.79	\$ 5,054,487.00	\$ 104,523,280.52

PROJECTS		FUNDING SOURCE			BUDGET			EXPENDITURES AS OF 06/30/21			
SITE	PROJECT	A MEASURE G	B MEASURE K	C OTHER FUNDS	D PRELIMINARY BUDGET	E MODIFICATIONS	F CURRENT BUDGET	G CONTRACTS COMMITTED	H OTHER FUND EXPENDITURES	I BOND FUND EXPENDITURES	(F - H - I) CURRENT BALANCE
All Projects	Program Management	\$ 3,500,000.00	\$ -	\$ -	\$ 3,500,000.00	\$ -	\$ 3,500,000.00	\$ -	\$ -	\$ 1,589,459.04	\$ 1,910,540.96
Hopkinson Elementary School	New Restroom Building	\$ 792,898.00	\$ -	\$ -	\$ 600,000.00	\$ 192,897.52	\$ 792,897.52	\$ -	\$ -	\$ 792,897.52	\$ -
Hopkinson Elementary School	Playground Replacement- Kindergarten/Preschool	\$ 150,000.00	\$ -	\$ -	\$ 150,000.00	\$ -	\$ 150,000.00	\$ 4,431.01	\$ -	\$ 135,377.49	\$ 10,191.50
Lee Elementary School	Playground Replacement- Upper Primary	\$ 412,387.00	\$ -	\$ -	\$ 425,000.00	\$ (12,613.34)	\$ 412,386.66	\$ -	\$ -	\$ 412,386.66	\$ -
Lee Elementary School	Playground Replacement- Pre- School/Kindergarten	\$ 353,868.00	\$ -	\$ -	\$ 425,000.00	\$ (71,132.18)	\$ 353,867.82	\$ -	\$ -	\$ 353,867.82	\$ -
Lee Elementary School	Playground Replacement- Secondary	\$ 250,000.00	\$ -	\$ -	\$ 150,000.00	\$ 100,000.00	\$ 250,000.00	\$ 238,364.03	\$ -	\$ -	\$ 11,635.97
Los Alamitos Elementary School	New Restroom Building	\$ 941,484.00	\$ -	\$ -	\$ 600,000.00	\$ 341,483.35	\$ 941,483.35	\$ -	\$ -	\$ 941,483.35	\$ -
Los Alamitos Elementary School	Playground Replacement- Primary	\$ 327,313.00	\$ -	\$ -	\$ 425,000.00	\$ (97,687.85)	\$ 327,312.15	\$ -	\$ 15,050.00	\$ 312,262.15	\$ -
Los Alamitos Elementary School	Playground Replacement- Secondary/Kinder	\$ 350,000.00	\$ -	\$ -	\$ 350,000.00	\$ -	\$ 350,000.00	\$ 333,412.46	\$ -	\$ -	\$ 16,587.54
Los Alamitos High School	New 2nd Gym	\$ 11,000,000.00	\$ 2,000,000.00	\$ 7,000,000.00	\$ 20,000,000.00		\$ 20,000,000.00				\$ 20,000,000.00
Los Alamitos High School	Infrastructure	\$ 21,792,875.00	\$ -	\$ 1,158,933.00	\$ 24,558,933.00	\$ (1,607,125.21)	\$ 22,951,807.79	\$ -	\$ 1,158,932.79	\$ 21,792,875.00	\$ -
Los Alamitos High School	Aquatics Center	\$ -	\$ 7,207,513.00	\$ 5,488,297.00	\$ 12,695,810.00	\$ -	\$ 12,695,810.00	\$ 903,922.57	\$ 5,488,297.17	\$ 5,266,596.70	\$ 1,036,993.56
Los Alamitos High School	Multistory STEM Building	\$ 55,321,533.00	\$ 11,744,467.00	\$ -	\$ 67,066,000.00	\$ -	\$ 67,066,000.00	\$ 25,332,280.05	\$ -	\$ 35,293,153.65	\$ 6,440,566.30
Los Alamitos High School	Scoreboard Replacements	\$ 148,904.00	\$ -	\$ -	\$ 520,000.00	\$ (371,096.37)	\$ 148,903.63	\$ -	\$ -	\$ 148,903.63	\$ -
McGaugh Elementary School	Playground Replacements- Primary and Secondary Grades	\$ 462,708.00	\$ -	\$ -	\$ 850,000.00	\$ (387,291.68)	\$ 462,708.32	\$ -	\$ -	\$ 462,708.32	\$ -
Rossmoor Elementary School	Playground Replacement- Pre- School/Kindergarten	\$ 415,733.00	\$ -	\$ -	\$ 425,000.00	\$ (9,267.38)	\$ 415,732.62	\$ -	\$ -	\$ 415,732.62	\$ -
Weaver Elementary School	Playground Replacement- Pre- School/Kindergarten	\$ 339,756.00	\$ -	\$ -	\$ 425,000.00	\$ (85,243.77)	\$ 339,756.23	\$ -	\$ -	\$ 339,756.23	\$ -
Weaver Elementary School	Playground Replacement- Primary	\$ 200,000.00	\$ -	\$ -	\$ 200,000.00	\$ -	\$ 200,000.00	\$ 198,428.56	\$ -	\$ -	\$ 1,571.44
		\$ 96,759,459.00	\$ 20,951,980.00	\$ 13,647,230.00	\$ 133,365,743.00	\$ (2,007,076.91)	\$ 131,358,666.09	\$ 27,010,838.68	\$ 6,662,279.96	\$ 68,257,460.18	\$ 29,428,087.27

SUMMARY OF ESTIMATED COSTS

Los Alamitos Unified School District
PROJECT: HOPKINSON NEW RESTROOM
FUND 28 CCTR 182

Preliminary Budget \$ 600,000.00
Modifications \$ 192,897.52
Current Budget \$ 792,897.52

APPLICATION NUMBER	BUDGET	COMMITTED CONTRACTS	PAID TO DATE
A. DISTRICT / ADMINISTRATIVE FEES			
1 SITE ACQUISITION / APPRAISAL / TITLE	\$ -	\$ -	\$ -
2 SURVEY	\$ -	\$ -	\$ -
3 SITE SUPPORT - BOND FEES/FUNDING CONSULTANT/CDE CONSULTANT	\$ -	\$ -	\$ -
4 LEGAL FEES - <i>Allowances</i>	\$ -	\$ -	\$ -
5 OTHER (EIR / Negative Declaration)	\$ -	\$ -	\$ -
6 OTHER - PHASE I, GEO HAZARDS, PEA, ENVIRONMENTAL CLEARANCE	\$ 3,600.00	\$ -	\$ 3,600.00
SITE SUBTOTAL	\$ 3,600.00	\$ -	\$ 3,600.00
B. PLANS			
1 ARCHITECT'S FEE FOR PLANS	\$ 28,053.28	\$ -	\$ 28,053.28
2 DSA PLAN CHECK FEE	\$ 4,125.00	\$ -	\$ 4,125.00
3 PRINTING PLANS	\$ 217.09	\$ -	\$ 217.09
4 HEALTH DEPARTMENT	\$ -	\$ -	\$ -
5 ENERGY ANALYSIS FEES	\$ -	\$ -	\$ -
6 DEPARTMENT OF EDUCATION - <i>Plan Check Fee</i>	\$ -	\$ -	\$ -
7 PRELIMINARY TESTS	\$ -	\$ -	\$ -
A. SOILS	\$ -	\$ -	\$ -
B. OPSC & YRE CONSULTANTS	\$ 8,990.00	\$ -	\$ 8,990.00
C. BIDDING AND ADVERTISING	\$ 406.00	\$ -	\$ 406.00
D. ENGINEERING/CONSULTING	\$ 9,950.00	\$ -	\$ 9,950.00
E. HAZARDOUS MATERIAL SURVEY / SPECS	\$ 5,350.02	\$ -	\$ 5,350.02
8 LABOR COMPLIANCE PROGRAM ADMINISTRATIVE COSTS	\$ -	\$ -	\$ -
PLANS SUBTOTAL	\$ 57,091.39	\$ -	\$ 57,091.39
C. CONSTRUCTION			
1 UTILITIES	\$ -	\$ -	\$ -
A. UTILITY SERVICE FEES	\$ -	\$ -	\$ -
B. UTILITY SERVICE IMPROVEMENTS	\$ -	\$ -	\$ -
2 OFF-SITE DEVELOPMENT	\$ 4,047.50	\$ -	\$ 4,047.50
3 SERVICE SITE DEVELOPMENT	\$ -	\$ -	\$ -
4 GENERAL SERVICE SITE DEVELOPMENT	\$ -	\$ -	\$ -
5 GAS STATION ABATEMENT/DEMO/UST REMOVAL	\$ -	\$ -	\$ -
6 ____ DEMOLITION ____ INTERIM HOUSING	\$ -	\$ -	\$ -
7 ____ NEW CONSTRUCTION	\$ 711,583.63	\$ -	\$ 711,583.63
8 A. UNCONVENTIONAL ENERGY SOURCES	\$ -	\$ -	\$ -
B. SPECIAL ACCESS COMPLIANCE	\$ -	\$ -	\$ -
C. TECHNOLOGY ALLOWANCE	\$ -	\$ -	\$ -
9 ENVIRONMENTAL ABATEMENT	\$ -	\$ -	\$ -
10 AIR MONITOR CLEARANCE	\$ -	\$ -	\$ -
11 CONSTRUCTION MANAGEMENT	\$ -	\$ -	\$ -
12 PROJECT MANAGEMENT	\$ -	\$ -	\$ -
13 OTHER (ITEMIZE)	\$ -	\$ -	\$ -
A. REIMBURSABLES/GENERAL CONDITIONS	\$ -	\$ -	\$ -
B. MOVING/STORAGE	\$ -	\$ -	\$ -
C. UNDERGROUND UTILITY SEARCH	\$ -	\$ -	\$ -
CONSTRUCTION SUBTOTAL	\$ 715,631.13	\$ -	\$ 715,631.13
D. TESTS (CONSTRUCTION LAB)	\$ -	\$ -	\$ -
E. INSPECTION (IOR)	\$ 16,575.00	\$ -	\$ 16,575.00
F. FURNITURE AND EQUIPMENT	\$ -	\$ -	\$ -
H. CONTINGENCIES	\$ -	\$ -	\$ -
TOTAL ESTIMATE COSTS (ITEMS A THROUGH H)	\$ 792,897.52	\$ -	\$ 792,897.52

**HOPKINSON ELEMENTARY
NEW RESTROOM PROJECT
Expenditures**

Project Completed

PO Balance reflects unused encumbrances

BDGT Section	P.O. #	PO Status	VENDOR	DESCRIPTION	P.O. AMOUNT	INV. DATE	INV. AMOUNT	BALANCE
A-1								\$ -
A-6	No PO		California Geological Survey		\$ 3,600.00		\$ 3,600.00	\$ -
				Inv # CK26049 CGS		12/11/19	\$ 3,600.00	
B-1	N77A0132	OPEN	LPA INC.	ARCHITECTURAL FEES	\$ 28,000.00		\$ 28,053.28	\$ (53.28)
				Inv # 92523		11/22/19	\$ 2,803.21	
				Inv # 93071		01/09/20	\$ 2,800.00	
				Inv # 94097		03/06/20	\$ 9,832.38	
				Inv # 94388		04/23/20	\$ 5,600.00	
				Inv # 94841		06/05/20	\$ 2,800.00	
				Inv # 95804		06/30/20	\$ 1,400.00	
				Inv # 956086		06/30/20	\$ 857.69	
				Inv # 96581		09/04/20	\$ 840.00	
				Inv # 96811		11/18/20	\$ 1,120.00	
B-2	NO PO		DEPARTMENT OF GENERAL SERVICES	DSA PLAN FEES	\$ 4,125.00		\$ 4,125.00	\$ -
				Inv # CK26079		03/12/20	\$ 4,125.00	
B-3	NO PO		RAPID REPROGRAPHICS	HOPKINSON RESTROOM PLANS	\$ 217.09		\$ 217.09	\$ -
				Inv # 4875		3/17/2020	217.09	
B-7b	N77R0654	OPEN	CANNON CORPORATION	TOGOGRAPHIC SURVEY	\$8,900.00		\$ 8,990.00	\$ (90.00)
				Inv # 70372		11/5/2019	\$ 8,990.00	
B-7c	N77R1033	OPEN	EVENT NEWSPAPERS	BID AD	\$406.00		\$ 406.00	\$ -
				Inv # 94404		03/11/20	\$ 203.00	
				Inv # 94405		03/11/20	\$ 203.00	
B-7d	N77A0147	OPEN	TERRACON CONSULTANTS INC	GEOTECHNICAL ENGINEERING SERVICES	\$9,950.00		\$ 9,950.00	\$ -
				Inv # TC99860		12/19/19	\$ 9,950.00	
B-7e	N77A0151	OPEN	GROUND PENETRATING RADAR SYSTEMS	UNDERGROUND UTILITY LOCATE SURVEY	\$ 5,350.00		\$ 5,350.02	\$ (0.02)
				Inv # 285107		11/22/19	\$ 5,350.02	
C-2	NO PO		ROSSMOOR/LOS ALAMITOS AREA	OFF SITE SEWER CONNECTION	\$ 4,047.50		\$ 4,047.50	\$ -
				Inv # 19192 10		05/04/20	\$ 4,047.50	
C-7	N77A0150	OPEN	AMERICAN MODULAR SYSTEMS	PURCHASE MODULAR RESTROOM	\$ 293,897.00		\$ 299,105.77	\$ -
				Amendment #1	\$ 4,568.77			
				Amendment #2	\$ 640.00			
				06/30/20 Manual Accrual Inv # 733 1		06/30/20	\$ 256,680.50	
				07/02/20 Manual Accrual Overstated Inv # 733 1			\$ (12,834.00)	
				Inv # 733 2			\$ 55,259.27	
C-7	N77R1237	OPEN	SANDALWOOD CONSTRUCTION	NEW RESTROOM BUILDING	\$ 462,000.00		\$ 412,477.86	\$ 49,522.14
				Inv # 1920 10 1		06/30/20	\$ 199,661.50	
				Inv # 1920 10 2		09/04/20	\$ 197,438.50	
				Inv # 1920 10 3		10/05/20	\$ 1,900.00	
				Inv # 1920 10 4		12/15/20	\$ 13,477.86	
E	N77A0133	OPEN	PLACEWORKS INC	PREPARE AND FILE CEQA DOCUMENTS	\$ 1,250.00		\$ 1,250.00	\$ -
				Inv # 70257		11/19/19	\$ 1,000.00	
				Inv # 70609		12/19/19	\$ 250.00	
E	N77A0200	OPEN	SANDY PRINGLE ASSOC	MASTER INPECTOR SERVICES	\$ 24,640.00		\$ 8,925.00	\$ 15,715.00
				Inv # 37363		06/30/20	\$ 300.00	
				Inv # 37433		06/30/20	\$ 3,750.00	
				Inv # 37496		09/21/20	\$ 4,350.00	
				Inv # 37580		09/21/20	\$ 525.00	
E	N77A0167	OPEN	NORTH AMERICAN TECHNICAL SVS	IN PLANT INSPECTION SERVICES FOR MODULAR RESTROOMS	\$ 1,150.00		\$ 1,150.00	\$ -

**HOPKINSON ELEMENTARY
NEW RESTROOM PROJECT
Expenditures**

Project Completed

PO Balance reflects unused encumbrances

BDGT Section	P.O. #	PO Status	VENDOR	DESCRIPTION	P.O. AMOUNT	INV. DATE	INV. AMOUNT	BALANCE
				Inv # 21367		06/30/20	\$ 1,150.00	
E	N77A0226	OPEN	NV5 West Inc	Material Testing and Inspection Services	\$ 5,270.00		\$ 5,050.00	\$ 220.00
				Inv # 171409		08/10/20	\$ 5,050.00	
E	P77R0089	Fully Paid	NV5 West Inc	Inspections Proofload/tourque testing of anchor b	\$ 200.00		\$ 200.00	\$ -
				Inv # 171544		08/03/20	\$ 200.00	
F								\$ -
					\$ 858,211.36		\$ 792,897.52	\$ 65,313.84

SUMMARY OF ESTIMATED COSTS

Los Alamitos Unified School District
PROJECT: HOPKINSON ELEMENTARY PLAYGROUND
FUND 28 CCTR 054

Preliminary Budget \$ 150,000.00
Modifications \$ -
Current Budget \$ 150,000.00

APPLICATION NUMBER	BUDGET	COMMITTED CONTRACTS	PAID TO DATE
A. DISTRICT / ADMINISTRATIVE FEES			
1 SITE ACQUISITION / APPRAISAL / TITLE			\$ -
2 SURVEY		\$ -	\$ -
3 SITE SUPPORT - BOND FEES/FUNDING CONSULTANT/CDE CONSULTANT	\$ -		\$ -
4 LEGAL FEES - <i>Allowances</i>	\$ -		\$ -
5 OTHER (EIR / Negative Declaration)	\$ -		\$ -
6 OTHER - PHASE I, GEO HAZARDS, PEA, ENVIRONMENTAL CLEARANCE	\$ -		\$ -
SITE SUBTOTAL	\$ -	\$ -	\$ -
B. PLANS			
1 ARCHITECT'S FEE FOR PLANS	\$ -	\$ -	
2 DSA PLAN CHECK FEE	\$ -	\$ -	\$ -
3 DSA HANDICAPPED PLAN CHECK FEE	\$ -		\$ -
4 HEALTH DEPARTMENT	\$ -		\$ -
5 ENERGY ANALYSIS FEES	\$ -		
6 DEPARTMENT OF EDUCATION - <i>Plan Check Fee</i>	\$ -		\$ -
7 PRELIMINARY TESTS	\$ -		
A. SOILS	\$ -	\$ -	\$ -
B. OPSC & YRE CONSULTANTS	\$ -		
C. BIDDING AND ADVERTISING	\$ -	\$ -	\$ -
D. ENGINEERING/CONSULTING	\$ -		
E. HAZARDOUS MATERIAL SURVEY / SPECS	\$ -		\$ -
8 LABOR COMPLIANCE PROGRAM ADMINISTRATIVE COSTS	\$ -		\$ -
PLANS SUBTOTAL	\$ -	\$ -	\$ -
C. CONSTRUCTION			
1 UTILITIES			
A. UTILITY SERVICE FEES	\$ -	\$ -	\$ -
B. UTILITY SERVICE IMPROVEMENTS	\$ -		
2 OFF-SITE DEVELOPMENT	\$ -		
3 SERVICE SITE DEVELOPMENT	\$ -		
4 GENERAL SERVICE SITE DEVELOPMENT	\$ -		
5 GAS STATION ABATEMENT/DEMO/UST REMOVAL	\$ -		\$ -
6 ____ DEMOLITION ____ INTERIM HOUSING	\$ -		\$ -
7 ____ NEW CONSTRUCTION	\$ 150,000.00	\$ 4,431.01	\$ 135,377.49
8 A. UNCONVENTIONAL ENERGY SOURCES	\$ -		
B. SPECIAL ACCESS COMPLIANCE	\$ -		
C. TECHNOLOGY ALLOWANCE	\$ -		
9 ENVIRONMENTAL ABATEMENT	\$ -		\$ -
10 AIR MONITOR CLEARANCE	\$ -		\$ -
11 CONSTRUCTION MANAGEMENT	\$ -	\$ -	\$ -
12 PROJECT MANAGEMENT	\$ -		\$ -
13 OTHER (ITEMIZE)	\$ -		
A. REIMBURSABLES/GENERAL CONDITIONS	\$ -		\$ -
B. MOVING/STORAGE	\$ -	\$ -	\$ -
C. UNDERGROUND UTILITY SEARCH	\$ -		
CONSTRUCTION SUBTOTAL	\$ 150,000.00	\$ 4,431.01	\$ 135,377.49
D. TESTS (CONSTRUCTION LAB)	\$ -	\$ -	\$ -
E. INSPECTION (IOR)	\$ -	\$ -	\$ -
F. FURNITURE AND EQUIPMENT	\$ -	\$ -	\$ -
H. CONTINGENCIES	\$ -	\$ -	\$ -
TOTAL ESTIMATE COSTS (ITEMS A THROUGH H)	\$ 150,000.00	\$ 4,431.01	\$ 135,377.49

**HOPKINSON ELEMENTARY SCHOOL
PLAYGROUND PROJECT
EXPENDITURES**

BDGT Section	P.O. #	PO Status	VENDOR	DESCRIPTION	P.O. AMOUNT	INV. DATE	INV. AMOUNT	BALANCE
C-7	P77R0751	OPEN	DAVE BANG AND ASSOCIATES	Purchase Playground Surfacing	\$ 23,757.74		\$ 23,757.74	\$ -
				CA49872		04/29/21	\$ 23,757.74	
C-7	P77R0749	OPEN	DAVE BANG AND ASSOCIATES	PURCHASE AND INSTALLATION OF PLAYGROUND EQUIPME	\$ 116,050.76		\$ 111,619.75	\$ 4,431.01
				CA49672		04/29/21	\$ 111,619.75	
					\$ 139,808.50		\$ 135,377.49	\$ 4,431.01

SUMMARY OF ESTIMATED COSTS

Los Alamitos Unified School District

PROJECT: LEE UPPER GRADE PLAYGROUND

FUND 28 CCTR 054

MASTER BUDGET

Preliminary Budget \$ 425,000.00

Modifications \$ (12,613.34)

Current Budget \$ 412,386.66

APPLICATION NUMBER	BUDGET	COMMITTED CONTRACTS	PAID TO DATE
A. DISTRICT / ADMINISTRATIVE FEES			
1 SITE ACQUISITION / APPRAISAL / TITLE		\$ -	\$ -
2 SURVEY		\$ -	\$ -
3 SITE SUPPORT - BOND FEES/FUNDING CONSULTANT/CDE CONSULTANT	\$ -		\$ -
4 LEGAL FEES - Allowances	\$ -		\$ -
5 OTHER (EIR / Negative Declaration)	\$ -		\$ -
6 OTHER - PHASE I, GEO HAZARDS, PEA, ENVIRONMENTAL CLEARANCE	\$ -		\$ -
SITE SUBTOTAL	\$ -	\$ -	\$ -
B. PLANS			
1 ARCHITECT'S FEE FOR PLANS	\$ 5,735.47	\$ -	\$ 5,735.47
2 DSA PLAN CHECK FEE	Refund (2,375.95)	\$ -	\$ (2,375.95)
3 DSA HANDICAPPED PLAN CHECK FEE	\$ -		\$ -
4 HEALTH DEPARTMENT	\$ -		\$ -
5 ENERGY ANALYSIS FEES			
6 DEPARTMENT OF EDUCATION - Plan Check Fee	\$ -		\$ -
7 PRELIMINARY TESTS			
A. SOILS	\$ -	\$ -	\$ -
B. OPSC & YRE CONSULTANTS			
C. BIDDING AND ADVERTISING	\$ -	\$ -	\$ -
D. ENGINEERING/CONSULTING			
E. HAZARDOUS MATERIAL SURVEY / SPECS	\$ -		\$ -
8 LABOR COMPLIANCE PROGRAM ADMINISTRATIVE COSTS	\$ -		\$ -
PLANS SUBTOTAL	\$ 3,359.52	\$ -	\$ 3,359.52
C. CONSTRUCTION			
1 UTILITIES			
A. UTILITY SERVICE FEES	\$ -	\$ -	\$ -
B. UTILITY SERVICE IMPROVEMENTS			
2 OFF-SITE DEVELOPMENT			
3 SERVICE SITE DEVELOPMENT			
4 GENERAL SERVICE SITE DEVELOPMENT			
5 GAS STATION ABATEMENT/DEMO/UST REMOVAL	\$ -		\$ -
6 DEMOLITION INTERIM HOUSING	\$ -		\$ -
7 NEW CONSTRUCTION	\$ 395,267.79	\$ -	\$ 395,267.79
8 A. UNCONVENTIONAL ENERGY SOURCES			
B. SPECIAL ACCESS COMPLIANCE			
C. TECHNOLOGY ALLOWANCE			
9 ENVIRONMENTAL ABATEMENT	\$ -		\$ -
10 AIR MONITOR CLEARANCE	\$ -		\$ -
11 CONSTRUCTION MANAGEMENT	\$ -	\$ -	\$ -
12 PROJECT MANAGEMENT	\$ -		\$ -
13 OTHER (ITEMIZE)			
A. REIMBURSABLES/GENERAL CONDITIONS	\$ -		\$ -
B. MOVING/STORAGE	\$ -	\$ -	\$ -
C. UNDERGROUND UTILITY SEARCH			
CONSTRUCTION SUBTOTAL	\$ 395,267.79	\$ -	\$ 395,267.79
D. TESTS (CONSTRUCTION LAB)	\$ 5,089.35	\$ -	\$ 5,089.35
E. INSPECTION (IOR)	\$ 8,670.00	\$ -	\$ 8,670.00
F. FURNITURE AND EQUIPMENT	\$ -		\$ -
H. CONTINGENCIES	\$ -	\$ -	\$ -
TOTAL ESTIMATE COSTS (ITEMS A THROUGH H)	\$ 412,386.66	\$ -	\$ 412,386.66

**LEE ELEMENTARY SCHOOL
UPPER GRADE PLAYGROUND
Expenditures**

Project Completed

PO Balance reflects unused encumbrances

BDGT Section	P.O. #	PO Status	VENDOR	DESCRIPTION	P.O. AMOUNT	INV. DATE	INV. AMOUNT	BALANCE
B-1	L77A0190	OPEN	RACHLIN	ARCHITECT FEES	\$ 7,600.00		\$ 5,735.47	\$ 1,864.53
				Inv #060837 03		11/02/18	\$ 4,200.00	
				Inv #060837RE01		10/25/18	\$ 135.47	
				Inv #060837 04		03/05/19	\$ 1,400.00	
B-2	N/A		DSA	DSA Fees	\$ 11,275.00		\$ (2,375.95)	\$ 13,650.95
				Inv 049907		7/19/2018	1,880.36	
				Inv 0410422		3/1/2019	1,381.19	
				Refund		06/28/19	\$ (5,637.50)	
C-7	L77A0277	OPEN	ORTCO	PLAYGROUND BID #2017-2018-006	\$ 320,897.50		\$ 341,873.00	\$ (20,975.50)
				JUL18 1		09/27/18	\$ 139,514.00	
				AUG18 2		09/27/18	\$ 180,732.00	
				P/Y Accrual		07/01/18	\$ (7,500.00)	
				SEP18 3		11/26/18	\$ 19,485.00	
				4 RETENTION		10/22/19	\$ 9,642.00	
C-7	L77R1250	OPEN	MIRACLE RECREATION	PLAYGROUND EQUIPMENT	\$ 53,395.00		\$ 53,394.79	\$ 0.21
				Inv #801840		09/27/18	\$ 53,394.79	
D	L770266		TGR Geotechnical Inc	Special Inspection & Material testing	\$ 5,089.35		\$ 5,089.35	\$ -
				Inv # 9863		09/21/18	\$ 5,089.35	
E	M77A0039	OPEN	KNOWLAND CONSTRUCTION	INSPECTION SERVICES FOR LEE PLAYGROUND	\$ 20,400.00		\$ 8,670.00	\$ 11,730.00
				LEE073118		09/26/18	\$ 2,040.00	
				LEE083118		09/26/18	\$ 3,910.00	
				LEE093018		11/02/18	\$ 2,720.00	
					\$ 418,656.85		\$ 412,386.66	\$ 6,270.19

SUMMARY OF ESTIMATED COSTS

Los Alamitos Unified School District
PROJECT: LEE PRESCHOOL PLAYGROUNDS
FUND 28 CCTR 054

Preliminary Budget \$425,000.00
Modifications \$ (71,132.18)
Current Budget \$ 353,867.82

APPLICATION NUMBER	BUDGET	COMMITTED CONTRACTS	PAID TO DATE
A. DISTRICT / ADMINISTRATIVE FEES			
1 SITE ACQUISITION / APPRAISAL / TITLE			\$ -
2 SURVEY		\$ -	\$ -
3 SITE SUPPORT - BOND FEES/FUNDING CONSULTANT/CDE CONSULTANT	\$ -		\$ -
4 LEGAL FEES - Allowances	\$ -		\$ -
5 OTHER (EIR / Negative Declaration)	\$ -		\$ -
6 OTHER - PHASE I, GEO HAZARDS, PEA, ENVIRONMENTAL CLEARANCE	\$ -		\$ -
SITE SUBTOTAL	\$ -	\$ -	\$ -
B. PLANS			
1 ARCHITECT'S FEE FOR PLANS	\$ 31,150.00	\$ -	\$ 31,150.00
2 DSA PLAN CHECK FEE	\$ -	\$ -	\$ -
3 DSA HANDICAPPED PLAN CHECK FEE	\$ -		\$ -
4 HEALTH DEPARTMENT	\$ -		\$ -
5 ENERGY ANALYSIS FEES			
6 DEPARTMENT OF EDUCATION - Plan Check Fee	\$ -		\$ -
7 PRELIMINARY TESTS			
A. SOILS	\$ -	\$ -	\$ -
B. OPSC & YRE CONSULTANTS			
C. BIDDING AND ADVERTISING	\$ 495.84	\$ -	\$ 495.84
D. ENGINEERING/CONSULTING			
E. HAZARDOUS MATERIAL SURVEY / SPECS	\$ -		\$ -
8 LABOR COMPLIANCE PROGRAM ADMINISTRATIVE COSTS	\$ -		\$ -
PLANS SUBTOTAL	\$ 31,645.84	\$ -	\$ 31,645.84
C. CONSTRUCTION			
1 UTILITIES			
A. UTILITY SERVICE FEES	\$ -	\$ -	\$ -
B. UTILITY SERVICE IMPROVEMENTS	\$ -		
2 OFF-SITE DEVELOPMENT	\$ -		
3 SERVICE SITE DEVELOPMENT	\$ -		
4 GENERAL SERVICE SITE DEVELOPMENT	\$ -		
5 GAS STATION ABATEMENT/DEMO/UST REMOVAL	\$ -		\$ -
6 ____ DEMOLITION ____ INTERIM HOUSING	\$ -		\$ -
7 ____ NEW CONSTRUCTION	\$ 317,608.28	\$ -	\$ 317,608.28
8 A. UNCONVENTIONAL ENERGY SOURCES	\$ -		
B. SPECIAL ACCESS COMPLIANCE	\$ -		
C. TECHNOLOGY ALLOWANCE	\$ -		
9 ENVIRONMENTAL ABATEMENT	\$ -		\$ -
10 AIR MONITOR CLEARANCE	\$ -		\$ -
11 CONSTRUCTION MANAGEMENT	\$ -	\$ -	\$ -
12 PROJECT MANAGEMENT	\$ -		\$ -
13 OTHER (ITEMIZE)	\$ -		
A. REIMBURSABLES/GENERAL CONDITIONS	\$ -		\$ -
B. MOVING/STORAGE	\$ -	\$ -	\$ -
C. UNDERGROUND UTILITY SEARCH	\$ -		
CONSTRUCTION SUBTOTAL	\$ 317,608.28	\$ -	\$ 317,608.28
D. TESTS (CONSTRUCTION LAB)	\$ 4,613.70	\$ -	\$ 4,613.70
E. INSPECTION (IOR)	\$ -	\$ -	\$ -
F. FURNITURE AND EQUIPMENT	\$ -	\$ -	\$ -
H. CONTINGENCIES	\$ -	\$ -	\$ -
TOTAL ESTIMATE COSTS (ITEMS A THROUGH H)	\$ 353,867.82	\$ -	\$ 353,867.82

**LEE ELEMENTARY SCHOOL
PRESCHOOL PLAYGROUNDS
Expenditures**

Project Completed

PO Balance reflects unused encumbrances

BDGT Section	P.O. #	PO Status	VENDOR	DESCRIPTION	P.O. AMOUNT	INV. DATE	INV. AMOUNT	BALANCE
B-1	M77A0239	OPEN	RACHLIN	ARCHITECT FEES	\$ 57,450.00		\$ 31,150.00	\$ 26,300.00
				Inv #060841 01		12/10/18	\$ 21,350.00	
				Inv #060841 02		04/03/19	\$ 4,200.00	
				Inv #060841 03		06/05/19	\$ 4,200.00	
				Inv# 060841 04		10/21/19	\$ 1,400.00	
B-7c	M77R0208	CLOSED	NEWS ENTERPRISE	BID AD	\$496.00		\$ 495.84	\$ 0.16
				Inv 68614		08/15/018	\$ 495.84	
C-7	M77A0278	OPEN	ORTCO	PRESCHOOL PLAYGROUND BID #2018-2019-001	\$ 280,586.22		\$ 280,586.22	\$ -
				LEE PREK 1		05/24/19	\$ 210,314.80	
				LEE PREK 2		06/30/19	\$ 56,241.16	
				LEE PREK 3		09/05/19	\$ 14,030.26	
C-7	M77R0723	OPEN	MIRACLE RECREATION	PLAYGROUND EQUIPMENT	\$ 37,022.00		\$ 37,022.06	\$ (0.06)
				Inv #807541		12/19/18	\$ 37,022.06	
D	M77A0124		TGR Geotechnical Inc	Geotechnical Observation & Material testing	\$ 11,570.00		\$ 4,613.70	\$ 6,956.30
				Inv # 10240		05/29/19	\$ 4,613.70	
					\$ 387,124.22		\$ 353,867.82	\$ 33,256.40

SUMMARY OF ESTIMATED COSTS

Los Alamitos Unified School District
 PROJECT: LEE SECONDARY PLAYGROUND
 FUND 28 CCTR 054
MASTER BUDGET

Preliminary Budget \$ 150,000.00
 Modifications \$ 100,000.00
Current Budget \$ 250,000.00

APPLICATION NUMBER	BUDGET	COMMITTED CONTRACTS	PAID TO DATE
A. DISTRICT / ADMINISTRATIVE FEES			
1 SITE ACQUISITION / APPRAISAL / TITLE			\$ -
2 SURVEY		\$ -	\$ -
3 SITE SUPPORT - BOND FEES/FUNDING CONSULTANT/CDE CONSULTANT	\$ -		\$ -
4 LEGAL FEES - <i>Allowances</i>	\$ -		\$ -
5 OTHER (EIR / Negative Declaration)	\$ -		\$ -
6 OTHER - PHASE I, GEO HAZARDS, PEA, ENVIRONMENTAL CLEARANCE	\$ -		\$ -
SITE SUBTOTAL	\$ -	\$ -	\$ -
B. PLANS			
1 ARCHITECT'S FEE FOR PLANS		\$ -	\$ -
2 DSA PLAN CHECK FEE		\$ -	\$ -
3 DSA HANDICAPPED PLAN CHECK FEE	\$ -		\$ -
4 HEALTH DEPARTMENT	\$ -		\$ -
5 ENERGY ANALYSIS FEES	\$ -		\$ -
6 DEPARTMENT OF EDUCATION - <i>Plan Check Fee</i>	\$ -		\$ -
7 PRELIMINARY TESTS	\$ -		\$ -
A. SOILS	\$ -	\$ -	\$ -
B. OPSC CONSULTANTS	\$ -		\$ -
C. BIDDING AND ADVERTISING		\$ -	\$ -
D. ENGINEERING/CONSULTING	\$ -		\$ -
E. HAZARDOUS MATERIAL SURVEY / SPECS	\$ -		\$ -
8 LABOR COMPLIANCE PROGRAM ADMINISTRATIVE COSTS	\$ -		\$ -
PLANS SUBTOTAL	\$ -	\$ -	\$ -
C. CONSTRUCTION			
1 UTILITIES			
A. UTILITY SERVICE FEES	\$ -	\$ -	\$ -
B. UTILITY SERVICE IMPROVEMENTS	\$ -		
2 OFF-SITE DEVELOPMENT	\$ -		
3 SERVICE SITE DEVELOPMENT	\$ -		
4 GENERAL SERVICE SITE DEVELOPMENT	\$ -		
5 GAS STATION ABATEMENT/DEMO/UST REMOVAL	\$ -		\$ -
6 ____ DEMOLITION ____ INTERIM HOUSING	\$ -		\$ -
7 ____ NEW CONSTRUCTION	\$ 250,000.00	\$ 238,364.03	\$ -
8 A. UNCONVENTIONAL ENERGY SOURCES	\$ -		
B. SPECIAL ACCESS COMPLIANCE	\$ -		
C. TECHNOLOGY ALLOWANCE	\$ -		
9 ENVIRONMENTAL ABATEMENT	\$ -		\$ -
10 AIR MONITOR CLEARANCE	\$ -		\$ -
11 CONSTRUCTION MANAGEMENT	\$ -	\$ -	\$ -
12 PROJECT MANAGEMENT	\$ -		\$ -
13 OTHER (ITEMIZE)	\$ -		\$ -
A. REIMBURSABLES/GENERAL CONDITIONS	\$ -		\$ -
B. MOVING/STORAGE	\$ -	\$ -	\$ -
C. UNDERGROUND UTILITY SEARCH	\$ -		
CONSTRUCTION SUBTOTAL	\$ 250,000.00	\$ 238,364.03	\$ -
D. TESTS (CONSTRUCTION LAB)	\$ -	\$ -	\$ -
E. INSPECTION (IOR)	\$ -	\$ -	\$ -
F. FURNITURE AND EQUIPMENT	\$ -	\$ -	\$ -
H. CONTINGENCIES	\$ -	\$ -	\$ -
TOTAL ESTIMATE COSTS (ITEMS A THROUGH H)	\$ 250,000.00	\$ 238,364.03	\$ -

**LEE ELEMENTARY
SECONDARY PLAYGROUND
EXPENDITURES**

BDGT Section	P.O. #	PO Status	VENDOR	DESCRIPTION	P.O. AMOUNT	INV. DATE	INV. AMOUNT	BALANCE
C-7	P77R1039	D	Dave Bang & Associates	CMAS New Playground Equipment + Install	\$187,281.57		\$ -	\$187,281.57
C-7	P77R1040	D	Dave Bang & Associates	Playground Surface Equipment	\$51,082.46		\$ -	\$51,082.46
					\$ 238,364.03		\$ -	\$ 238,364.03

SUMMARY OF ESTIMATED COSTS

Los Alamitos Unified School District

PROJECT: LOS ALAMITOS ELEMENTARY NEW RESTROOM

FUND 28 CCTR 182

Preliminary Budget \$ 600,000.00
 Modifications \$ 341,483.35
Current Budget \$ 941,483.35

APPLICATION NUMBER	BUDGET	COMMITTED CONTRACTS	PAID TO DATE
A. DISTRICT / ADMINISTRATIVE FEES			
1 SITE ACQUISITION / APPRAISAL / TITLE			\$ -
2 SURVEY		\$ -	\$ -
3 SITE SUPPORT - BOND FEES/FUNDING CONSULTANT/CDE CONSULTANT	\$ -		\$ -
4 LEGAL FEES - <i>Allowances</i>	\$ -		\$ -
5 OTHER (EIR / Negative Declaration)	\$ -		\$ -
6 OTHER - PHASE I, GEO HAZARDS, PEA, ENVIRONMENTAL CLEARANCE	\$ 3,600.00	\$ -	\$ 3,600.00
SITE SUBTOTAL	\$ 3,600.00	\$ -	\$ 3,600.00
B. PLANS			
1 ARCHITECT'S FEE FOR PLANS	\$ 36,515.54	\$ -	\$ 36,515.54
2 DSA PLAN CHECK FEE	\$ 7,628.68	\$ -	\$ 7,628.68
3 PRINTING PLANS	\$ 266.23		\$ 266.23
4 HEALTH DEPARTMENT	\$ -		\$ -
5 ENERGY ANALYSIS FEES			
6 DEPARTMENT OF EDUCATION - <i>Plan Check Fee</i>	\$ -		\$ -
7 PRELIMINARY TESTS			
A. SOILS	\$ -	\$ -	\$ -
B. TOPOGRAPHIC SURVEY	\$ 8,990.00	\$ -	\$ 8,990.00
C. BIDDING AND ADVERTISING	\$ 406.00	\$ -	\$ 406.00
D. ENGINEERING/CONSULTING	\$ 10,750.00	\$ -	\$ 10,750.00
E. UNDERGROUND UTILITY SURVEY	\$ 4,449.98	\$ -	\$ 4,449.98
8 LABOR COMPLIANCE PROGRAM ADMINISTRATIVE COSTS	\$ -		\$ -
PLANS SUBTOTAL	\$ 69,006.43	\$ -	\$ 69,006.43
C. CONSTRUCTION			
1 UTILITIES			
A. UTILITY SERVICE FEES	\$ 103,730.15	\$ -	\$ 103,730.15
B. UTILITY SERVICE IMPROVEMENTS			
2 OFF-SITE DEVELOPMENT			
3 SERVICE SITE DEVELOPMENT			
4 GENERAL SERVICE SITE DEVELOPMENT			
5 GAS STATION ABATEMENT/DEMO/UST REMOVAL	\$ -		\$ -
6 ____ DEMOLITION ____ INTERIM HOUSING	\$ -		\$ -
7 ____ NEW CONSTRUCTION	\$ 747,730.52	\$ -	\$ 747,730.52
8 A. UNCONVENTIONAL ENERGY SOURCES			
B. SPECIAL ACCESS COMPLIANCE			
C. TECHNOLOGY ALLOWANCE			
9 ENVIRONMENTAL ABATEMENT	\$ -		\$ -
10 AIR MONITOR CLEARANCE	\$ -		\$ -
11 CONSTRUCTION MANAGEMENT	\$ -	\$ -	\$ -
12 PROJECT MANAGEMENT	\$ -		\$ -
13 OTHER (ITEMIZE)			
A. REIMBURSABLES/GENERAL CONDITIONS	\$ -		\$ -
B. MOVING/STORAGE	\$ -	\$ -	\$ -
C. UNDERGROUND UTILITY SEARCH			
CONSTRUCTION SUBTOTAL	\$ 851,460.67	\$ -	\$ 851,460.67
D. TESTS (CONSTRUCTION LAB)			
E. INSPECTION (IOR)	\$ -	\$ -	\$ -
F. FURNITURE AND EQUIPMENT	\$ 17,416.25	\$ -	\$ 17,416.25
H. CONTINGENCIES	\$ -	\$ -	\$ -
TOTAL ESTIMATE COSTS (ITEMS A THROUGH H)	\$ 941,483.35	\$ -	\$ 941,483.35

**LOS ALAMITOS ELEMENTARY
NEW RESTROOM PROJECT
Expenditures**

Project Completed

PO Balance reflects unused encumbrances

BDGT Section	P.O. #	PO Status	VENDOR	DESCRIPTION	P.O. AMOUNT	INV. DATE	INV. AMOUNT	BALANCE
A-6	No PO		California Geological Survey		\$ 3,600.00		\$ 3,600.00	\$ -
				Inv # CK26050 CALIGEO		01/08/20	\$ 3,600.00	
B-1	N77A0120	OPEN	LPA INC.	ARCHITECTURAL FEES	\$ 35,600.00		\$ 36,515.54	\$ (915.54)
				Inv # 93070		01/09/20	\$ 3,560.00	
				Inv # 93640		01/30/20	\$ 1,068.00	
				Inv # 93274		03/06/20	\$ 7,708.01	
				Inv # 94096		03/06/20	\$ 7,852.32	
				Inv # 94387		04/23/20	\$7,120	
				Inv # 94840		06/30/20	\$3,560	
				Inv # 96085		06/30/20	\$1,068	
				Inv # 95803		06/30/20	\$ 2,087.21	
				Inv # 96580		09/04/20	\$ 1,068.00	
				Inv #96810		03/19/21	\$ 1,424.00	
B-2	NO PO		DEPARTMENT OF GENERAL SERVICES	DSA FEES- LAE RESTROOM	\$ 7,628.68		\$ 7,628.68	\$ -
				Inv # CK26078 DSA		03/12/20	\$ 4,125.00	
				Inv # 04 12922		01/14/21	\$ 3,503.68	
B-3	NO PO		RAPID REPROGRAPHICS LLC	LAE RESTROOM PRINTS	\$ 220.18		\$ 220.18	\$ -
				Inv # 4875		3/17/2020	220.18	
B-3	NO PO		ARC 3	PRINTS	\$ 46.05		\$ 46.05	\$ -
				Inv # Calcard M.Gonzalez 05 22 20 A		6/19/2020	46.05	
B-7b	N77R0654	OPEN	CANNON CORPORATION	TOGOGRAPHIC SURVEY	\$8,900.00		\$ 8,990.00	\$ (90.00)
				Inv # 70371		11/5/2019	\$ 8,990.00	
B-7c	NO PO		EVENT NEWSPAPER	BID AD FOR NEW LAE RESTROOM	\$406.00		\$ 406.00	\$ -
				Inv # 94404		04/02/20	\$ 203.00	
				Inv # 94405		04/02/20	\$ 203.00	
B-7d	N77A0147	CLOSED	TERRACON CONSULTANTS INC	GEOTECHNICAL ENGINEERING SERVICES	\$9,950.00		\$ 9,950.00	\$ -
				Inv # TC99856A		01/08/20	\$ 9,950.00	
B-7d	N77R0847	CLOSED	TERRACON CONSULTANTS INC	GEOTECHNICAL ENGINEERING SERVICES (addtl hrs)	\$800.00		\$ 800.00	\$0.00
				Inv # TD06244		01/10/20	\$ 800.00	
B-7e	N77A0151	OPEN	GROUND PENETRATING RADAR SYSTEM	UNDERGROUND UTILITY LOCATE SURVEY	\$ 4,450.00		\$ 4,449.98	\$ 0.02
				Inv # 285009		11/22/19	\$ 4,449.98	
C-1a	NO PO		GOLDEN STATE WATER CO	FIRE SITE APPLICATION	\$ 2,500.00		\$ 2,500.00	\$ -
				Inv # LAE MOD BATH		03/17/20	\$ 2,500.00	
C-1a	P77A0029		GOLDEN STATE WATER CO	Fire Water Service	\$ 108,364.00		\$ 101,230.15	\$ 7,133.85
				Inv # 26931842		07/23/20	\$ 108,364.00	
				REFUND #26931842		06/30/21	\$ (7,133.85)	
C-7	N77A0150	OPEN	AMERICAN MODULAR SYSTEMS	PURCHASE MODULAR RESTROOM	\$ 293,897.00		\$ 299,105.77	\$ -
				Amendment #1	\$ 4,568.77			
				Amendment #2	\$ 640.00			
				Inv # 733-1		06/30/20	\$ 256,680.50	
				07/02/20 Manual Accural overstated Inv # 733-1		07/02/20	\$ (12,834.00)	
				Inv # 733 2		11/18/20	\$ 55,259.27	
C-7	N77A0233	OPEN	R. JENSEN CO INC.	NEW RESTROOM BUILDING	\$ 473,000.00		\$ 448,624.75	\$ 24,375.25
				Inv # 1920 09 1		06/30/20	\$ 293,550.00	
				Inv # 1920 09 2		09/11/20	\$ 109,250.00	
				Inv # 1920 09 3		10/05/20	\$ 20,543.51	
				1920 09 4		11/9/2020	\$ 2,850.00	
				1920 09 5RET		11/9/2020	\$ 22,431.24	
E	N77A0133	OPEN	PLACEWORKS INC	PREPARE AND FILE CEQA DOCUMENTS	\$ 3,482.00		\$ 2,458.75	\$ 1,023.25
				Inv # 70257		11/19/19	\$ 1,911.25	
				Inv # 70609		12/19/19	\$ 250.00	

**LOS ALAMITOS ELEMENTARY
NEW RESTROOM PROJECT
Expenditures**

Project Completed

PO Balance reflects unused encumbrances

BDGT Section	P.O. #	PO Status	VENDOR	DESCRIPTION	P.O. AMOUNT	INV. DATE	INV. AMOUNT	BALANCE
				Inv # 70851		01/30/20	\$ 125.00	
				Inv # 71136		03/04/20	\$ 172.50	
E	N77A0200	OPEN	SANDY PRINGLE ASSOC	MASTER INSPECTOR SERVICES	\$ 24,640.00		\$ 8,175.00	\$ 16,465.00
				Inv # 37363		06/30/20	\$ 1,500.00	
				Inv # 37433		06/30/20	\$ 3,300.00	
				Inv # 37496		09/21/20	\$ 2,175.00	
				Inv # 37580		09/21/20	\$ 900.00	
				Inv # 37653		11/18/20	\$ 300.00	
E	N77A0167	OPEN	NORTH AMERICAN TECHNICAL SVS	IN PLANT INSPECTION SERVICES FOR MODULAR RESTRM	\$ 1,150.00		\$ 1,150.00	\$ -
				Inv # 21367		06/30/20	\$ 1,150.00	
E	N77A0226	Fully Paid	NV5 West Inc	Material Testing and Inspection Services	\$ 5,270.00		\$ 5,432.50	\$ (162.50)
				Inv # 171409		08/12/20	4,592.50	
				Inv # 179530		11/20/20	480.00	
				Inv # 183284		11/20/20	360.00	
E	P77R0089	Fully Paid	NV5 West Inc	Inspections Proofload/tourque testing of anchor bolts	\$ 200.00		\$ 200.00	\$ -
				Inv # 171544		08/03/20	\$ 200.00	
					\$ 989,312.68		\$ 941,483.35	\$ 47,829.33

SUMMARY OF COSTS

Los Alamitos Unified School District
PROJECT: LOS ALAMITOS ELEMENTARY PLAYGROUND
FUND 28 CCTR 054

Preliminary Budget \$ 425,000.00
Modifications \$ (97,687.85)
Current Budget \$ 327,312.15

APPLICATION NUMBER	BUDGET	COMMITTED CONTRACTS	PAID TO DATE
A. DISTRICT / ADMINISTRATIVE FEES			
1 SITE ACQUISITION / APPRAISAL / TITLE			\$ -
2 SURVEY		\$ -	\$ -
3 SITE SUPPORT - BOND FEES/FUNDING CONSULTANT/CDE CONSULTANT	\$ -		\$ -
4 LEGAL FEES - Allowances	\$ -		\$ -
5 OTHER (EIR / Negative Declaration)	\$ -		\$ -
6 OTHER - PHASE I, GEO HAZARDS, PEA, ENVIRONMENTAL CLEARANCE	\$ -		\$ -
SITE SUBTOTAL	\$ -	\$ -	\$ -
B. PLANS			
1 ARCHITECT'S FEE FOR PLANS	\$ 20,650.00	\$ -	\$ 20,650.00
2 DSA PLAN CHECK FEE	\$ 3,553.39		\$ 3,553.39
3 DSA HANDICAPPED PLAN CHECK FEE	\$ -		\$ -
4 HEALTH DEPARTMENT	\$ -		\$ -
5 ENERGY ANALYSIS FEES	\$ -		\$ -
6 DEPARTMENT OF EDUCATION - Plan Check Fee	\$ -		\$ -
7 PRELIMINARY TESTS	\$ -		\$ -
A. SOILS	\$ -	\$ -	\$ -
B. OPSC & YRE CONSULTANTS	\$ -		\$ -
C. BIDDING AND ADVERTISING	\$ -	\$ -	\$ -
D. ENGINEERING/CONSULTING	\$ -		\$ -
E. HAZARDOUS MATERIAL SURVEY / SPECS	\$ -		\$ -
8 LABOR COMPLIANCE PROGRAM ADMINISTRATIVE COSTS	\$ -		\$ -
PLANS SUBTOTAL	\$ 24,203.39	\$ -	\$ 24,203.39
C. CONSTRUCTION			
1 UTILITIES			
A. UTILITY SERVICE FEES	\$ -	\$ -	\$ -
B. UTILITY SERVICE IMPROVEMENTS	\$ -		
2 OFF-SITE DEVELOPMENT	\$ -		
3 SERVICE SITE DEVELOPMENT	\$ -		
4 GENERAL SERVICE SITE DEVELOPMENT	\$ -		
5 GAS STATION ABATEMENT/DEMO/UST REMOVAL	\$ -		\$ -
6 ____ DEMOLITION ____ INTERIM HOUSING	\$ -		\$ -
7 ____ NEW CONSTRUCTION	\$ 287,289.91		\$ 287,289.91
8 A. UNCONVENTIONAL ENERGY SOURCES	\$ -		
B. SPECIAL ACCESS COMPLIANCE	\$ -		
C. TECHNOLOGY ALLOWANCE	\$ -		
9 ENVIRONMENTAL ABATEMENT	\$ -		\$ -
10 AIR MONITOR CLEARANCE	\$ -		\$ -
11 CONSTRUCTION MANAGEMENT	\$ -	\$ -	\$ -
12 PROJECT MANAGEMENT	\$ -		\$ -
13 OTHER (ITEMIZE)	\$ -		\$ -
A. REIMBURSABLES/GENERAL CONDITIONS	\$ -		\$ -
B. MOVING/STORAGE	\$ -	\$ -	\$ -
C. UNDERGROUND UTILITY SEARCH	\$ -		
CONSTRUCTION SUBTOTAL	\$ 287,289.91	\$ -	\$ 287,289.91
D. TESTS (CONSTRUCTION LAB)	\$ 6,128.85		\$ 6,128.85
E. INSPECTION (IOR)	\$ 9,690.00		\$ 9,690.00
F. FURNITURE AND EQUIPMENT	\$ -		\$ -
H. CONTINGENCIES	\$ -		\$ -
TOTAL ESTIMATE COSTS (ITEMS A THROUGH H)	\$ 327,312.15	\$ -	\$ 327,312.15

**LOS ALAMITOS ELEMENTARY SCHOOL
PLAYGROUND PROJECT
EXPENDITURES**

BDGT Section	P.O. #	PO Status	VENDOR	DESCRIPTION	P.O. AMOUNT	INV. DATE	INV. AMOUNT	BALANCE
B-1	L77A0193	OPEN	RACHLIN	ARCHITECT FEES	\$ 20,650.00		\$ 20,650.00	\$ -
				Inv #06083803		11/02/18	\$ 4,200.00	
				Inv #06083804		03/05/19	\$ 1,400.00	
			Paid out of Fund 14	Inv #06083801 *Paid in 2017/18		01/18/18	\$ 10,850.00	
			Paid out of Fund 14	Inv #06083802 *Paid in 2017/18		04/04/18	\$ 4,200.00	
B-2	N/A		DSA	DSA Fees	\$ 3,553.00		\$ 3,553.39	\$ (0.39)
				Inv 049909		7/19/2018	1,880.36	
				Inv 0410421		3/1/2019	1,673.03	
C-7	L77A0277	OPEN	ORTCO	PRESCHOOL PLAYGROUND BID #2018-2019-006	\$ 320,898.00		\$ 237,462.00	\$ 83,436.00
				JUL18 1		07/31/18	\$ 109,911.00	
				AUG18 2		07/31/18	\$ 124,120.00	
				P/Y Accrual		07/01/18	\$ (7,500.00)	
				4 RETENTION		10/22/19	\$ 10,931.00	
C-7	L77R1251	OPEN	MIRACLE RECREATION	PLAYGROUND EQUIPMENT	\$ 49,827.91		\$ 49,827.91	\$ -
				Inv #801836		07/19/18	\$ 49,827.91	
D	L77A0267		TGR Geotechnical Inc	Geotechnical Observation & Material testing	\$ 11,570.00		\$ 6,128.85	\$ 5,441.15
				Inv # 9876		08/27/18	\$ 6,128.85	
E	M77A0037	OPEN	KNOWLAND CONSTRUCTION	FOR DSA INSPECTION SVCS	\$ 20,400.00		\$ 9,690.00	\$ 10,710.00
				LAE073118		09/26/18	\$ 3,060.00	
				LAE083118		09/26/18	\$ 3,910.00	
				LAE093018		11/02/18	\$ 2,720.00	
					\$ 426,898.91		\$ 327,312.15	\$ 99,586.76

SUMMARY OF ESTIMATED COSTS

Los Alamitos Unified School District

PROJECT: LOS ALAMITOS ELEMENTARY KINDER+SECONDARY PLAYGROUND

FUND 28 CCTR 054

MASTER BUDGET

Preliminary Budget \$ 350,000.00

Modifications \$ -

Current Budget \$ 350,000.00

APPLICATION NUMBER	BUDGET	COMMITTED CONTRACTS	PAID TO DATE
A. DISTRICT / ADMINISTRATIVE FEES			
1 SITE ACQUISITION / APPRAISAL / TITLE	\$ -	\$ -	\$ -
2 SURVEY	\$ -	\$ -	\$ -
3 SITE SUPPORT - BOND FEES/FUNDING CONSULTANT/CDE CONSULTANT	\$ -	\$ -	\$ -
4 LEGAL FEES - Allowances	\$ -	\$ -	\$ -
5 OTHER (EIR / Negative Declaration)	\$ -	\$ -	\$ -
6 OTHER - PHASE I, GEO HAZARDS, PEA, ENVIRONMENTAL CLEARANCE	\$ -	\$ -	\$ -
SITE SUBTOTAL	\$ -	\$ -	\$ -
B. PLANS			
1 ARCHITECT'S FEE FOR PLANS	\$ -	\$ -	\$ -
2 DSA PLAN CHECK FEE	\$ -	\$ -	\$ -
3 DSA HANDICAPPED PLAN CHECK FEE	\$ -	\$ -	\$ -
4 HEALTH DEPARTMENT	\$ -	\$ -	\$ -
5 ENERGY ANALYSIS FEES	\$ -	\$ -	\$ -
6 DEPARTMENT OF EDUCATION - Plan Check Fee	\$ -	\$ -	\$ -
7 PRELIMINARY TESTS	\$ -	\$ -	\$ -
A. SOILS	\$ -	\$ -	\$ -
B. OPSC CONSULTANTS	\$ -	\$ -	\$ -
C. BIDDING AND ADVERTISING	\$ -	\$ -	\$ -
D. ENGINEERING/CONSULTING	\$ -	\$ -	\$ -
E. HAZARDOUS MATERIAL SURVEY / SPECS	\$ -	\$ -	\$ -
8 LABOR COMPLIANCE PROGRAM ADMINISTRATIVE COSTS	\$ -	\$ -	\$ -
PLANS SUBTOTAL	\$ -	\$ -	\$ -
C. CONSTRUCTION			
1 UTILITIES			
A. UTILITY SERVICE FEES	\$ -	\$ -	\$ -
B. UTILITY SERVICE IMPROVEMENTS	\$ -	\$ -	\$ -
2 OFF-SITE DEVELOPMENT	\$ -	\$ -	\$ -
3 SERVICE SITE DEVELOPMENT	\$ -	\$ -	\$ -
4 GENERAL SERVICE SITE DEVELOPMENT	\$ -	\$ -	\$ -
5 GAS STATION ABATEMENT/DEMO/UST REMOVAL	\$ -	\$ -	\$ -
6 DEMOLITION INTERIM HOUSING	\$ -	\$ -	\$ -
7 NEW CONSTRUCTION	\$ 350,000.00	\$ 333,412.46	\$ -
8 A. UNCONVENTIONAL ENERGY SOURCES	\$ -	\$ -	\$ -
B. SPECIAL ACCESS COMPLIANCE	\$ -	\$ -	\$ -
C. TECHNOLOGY ALLOWANCE	\$ -	\$ -	\$ -
9 ENVIRONMENTAL ABATEMENT	\$ -	\$ -	\$ -
10 AIR MONITOR CLEARANCE	\$ -	\$ -	\$ -
11 CONSTRUCTION MANAGEMENT	\$ -	\$ -	\$ -
12 PROJECT MANAGEMENT	\$ -	\$ -	\$ -
13 OTHER (ITEMIZE)	\$ -	\$ -	\$ -
A. REIMBURSABLES/GENERAL CONDITIONS	\$ -	\$ -	\$ -
B. MOVING/STORAGE	\$ -	\$ -	\$ -
C. UNDERGROUND UTILITY SEARCH	\$ -	\$ -	\$ -
CONSTRUCTION SUBTOTAL	\$ 350,000.00	\$ 333,412.46	\$ -
D. TESTS (CONSTRUCTION LAB)	\$ -	\$ -	\$ -
E. INSPECTION (IOR)	\$ -	\$ -	\$ -
F. FURNITURE AND EQUIPMENT	\$ -	\$ -	\$ -
H. CONTINGENCIES	\$ -	\$ -	\$ -
TOTAL ESTIMATE COSTS (ITEMS A THROUGH H)	\$ 350,000.00	\$ 333,412.46	\$ -

LOS ALAMITOS ELEMENTARY SCHOOL
SECONDARY/KINDER PLAYGROUND REPLACEMENT PROJECT
EXPENDITURES

BDGT Section	P.O. #	PO Status	VENDOR	DESCRIPTION	P.O. AMOUNT	INV. DATE	INV. AMOUNT	BALANCE
C-7	P77R1035	D	Dave Bang & Associates	CMAS New Playground Equipment + Install	\$280,075.93		\$ -	\$280,075.93
C-7	P77R1038	D	Dave Bang & Associates	Playground Surface Equipment	\$53,336.53		\$ -	\$53,336.53
					\$ 333,412.46		\$ -	\$ 333,412.46

SUMMARY OF ESTIMATED COSTS

Los Alamitos Unified School District

PROJECT: LAHS Infrastructure

FUND 28 CCTR 177

MASTER BUDGET

Preliminary Budget \$ 24,558,933.00
 Modifications \$ (1,607,125.21)
 Current Budget \$ 22,951,807.79

APPLICATION NUMBER	BUDGET	COMMITTED POs /CONTRACTS	PAID TO DATE
A. DISTRICT / ADMINISTRATIVE FEES			
1 SITE ACQUISITION / APPRAISAL / TITLE	\$ -		\$ -
2 SURVEY	\$ 12,350.00	\$ -	\$ 12,350.00
3 SITE SUPPORT - BOND FEES/FUNDING CONSULTANT/CDE CONSULTANT	\$ -		\$ -
4 LEGAL FEES - <i>Allowances</i>	\$ -		\$ -
5 OTHER (EIR / Negative Declaration)	\$ -		\$ -
6 OTHER - PHASE I, GEO HAZARDS, PEA, ENVIRONMENTAL CLEARANCE	\$ -		\$ -
SITE SUBTOTAL	\$ 12,350.00	\$ -	\$ 12,350.00
B. PLANS			
1 ARCHITECT'S FEE FOR PLANS	\$ 891,472.81	\$ -	\$ 891,472.81
2 DSA PLAN CHECK FEE	\$ 257,578.30	\$ (255,642.00)	\$ 257,578.30
3 DSA HANDICAPPED PLAN CHECK FEE	\$ -		\$ -
4 HEALTH DEPARTMENT	\$ -		\$ -
5 ENERGY ANALYSIS FEES			
6 DEPARTMENT OF EDUCATION - <i>Plan Check Fee</i>	\$ 6,606.00		\$ 6,606.00
7 PRELIMINARY TESTS			
A. SOILS	\$ 81,124.00	\$ -	\$ 81,124.00
B. OPSC & YRE CONSULTANTS			
C. BIDDING AND ADVERTISING	\$ 10,681.08	\$ -	\$ 10,681.08
D. ENGINEERING/CONSULTING			
E. HAZARDOUS MATERIAL SURVEY / SPECS	\$ -		\$ -
8 LABOR COMPLIANCE PROGRAM ADMINISTRATIVE COSTS	\$ -		\$ -
PLANS SUBTOTAL	\$ 1,247,462.19	\$ (255,642.00)	\$ 1,247,462.19
C. CONSTRUCTION			
1 UTILITIES	\$ -	\$ -	\$ -
A. UTILITY SERVICE FEES	\$ 5,916.29	\$ -	\$ 5,916.29
B. UTILITY SERVICE IMPROVEMENTS	\$ -	\$ -	\$ -
2 OFF-SITE DEVELOPMENT	\$ -	\$ -	\$ -
3 SERVICE SITE DEVELOPMENT	\$ -	\$ -	\$ -
4 GENERAL SERVICE SITE DEVELOPMENT	\$ -	\$ -	\$ -
5 GAS STATION ABATEMENT/DEMO/UST REMOVAL	\$ -	\$ -	\$ -
6 ____ DEMOLITION ____ INTERIM HOUSING	\$ -	\$ -	\$ -
7 ____ NEW CONSTRUCTION	\$ 21,122,568.00	\$ -	\$ 21,122,568.00
8 A. UNCONVENTIONAL ENERGY SOURCES	\$ -	\$ -	\$ -
B. SPECIAL ACCESS COMPLIANCE	\$ -	\$ -	\$ -
C. TECHNOLOGY ALLOWANCE	\$ 21,402.92	\$ -	\$ 21,402.92
9 ENVIRONMENTAL ABATEMENT	\$ -	\$ -	\$ -
10 AIR MONITOR CLEARANCE	\$ -	\$ -	\$ -
11 CONSTRUCTION MANAGEMENT	\$ 108,595.00	\$ -	\$ 108,595.00
12 PROJECT MANAGEMENT	\$ -	\$ -	\$ -
13 OTHER (ITEMIZE)	\$ -	\$ -	\$ -
A. REIMBURSABLES/GENERAL CONDITIONS	\$ -	\$ -	\$ -
B. MOVING/STORAGE	\$ 97,386.00	\$ -	\$ 97,386.00
C. UNDERGROUND UTILITY SEARCH	\$ -	\$ -	\$ -
CONSTRUCTION SUBTOTAL	\$ 21,355,868.21	\$ -	\$ 21,355,868.21
D. TESTS (CONSTRUCTION LAB)	\$ 86,343.48	\$ -	\$ 86,343.48
E. INSPECTION (IOR)	\$ 241,570.00	\$ -	\$ 241,570.00
F. FURNITURE AND EQUIPMENT	\$ -	\$ -	\$ -
H. CONTINGENCIES	\$ -	\$ -	\$ -
I. OTHER	\$ 8,213.91		\$ 8,213.91
TOTAL ESTIMATE COSTS (ITEMS A THROUGH H)	\$ 22,951,807.79	\$ (255,642.00)	\$ 22,951,807.79

**LOS ALAMITOS HIGH SCHOOL
INFRASTRUCTURE PROJECT
Expenditures**

Project Completed

PO Balance reflects unused encumbrances

BDGT Section	P.O. #	PO Status	VENDOR	DESCRIPTION	P.O. AMOUNT	INV. DATE	INV. AMOUNT	BALANCE
A-2	L77A0246	CLOSED	Pastusak Plumbing	Sewer & Storm Drain Survey	\$ 12,350.00		\$ 12,350.00	\$ -
				Inv # 2052		03/06/19	\$ 12,350.00	
B-1	L77A0189	OPEN	Rachlin Partners, Inc.	Arquitectual/Design Fees	\$ 907,613.00		\$ 891,472.81	\$ 16,140.19
				6084001		02/12/18	\$ 82,356.80	
				6084002		02/20/18	\$ 61,767.60	
				06083903		03/22/18	\$ 148,242.24	
				06083904		04/12/18	\$ 172,949.28	
				06083905		05/09/18	\$ 86,474.64	
				06083906		06/14/18	\$ 41,178.40	
				060839-07		06/30/18	\$ 24,707.04	
				Inv #060839-08		09/10/18	\$ 15,837.85	
				Inv #060839-09		10/23/18	\$ 15,837.85	
				Inv #60839 RE01		11/13/18	\$ 462.10	
				Inv #060839-10		11/19/18	\$ 15,837.85	
				Inv #060839-11		12/12/18	\$ 15,837.85	
				Inv #060839-12		01/17/18	\$ 15,837.85	
				Inv #060839-13		02/15/19	\$ 48,992.31	
				Inv #060839-14		02/15/19	\$ 16,951.30	
				Inv #060839-15		03/13/19	\$ 16,951.31	
				Inv #060839-16		04/29/19	\$ 16,951.31	
				Inv #060839-17		05/28/19	\$ 16,951.31	
				Inv #060839-18		06/21/19	\$ 16,951.31	
				Inv #060839-19		06/30/19	\$ 16,951.30	
				Inv # 060839-20		08/14/19	\$16,951.30	
				Inv # 060839 21		12/18/19	\$8,475.65	
				Inv # 060839 RE02REV		12/18/19	\$382.71	
				Inv # 060839 RE03		12/18/19	\$9,160.00	
				Inv # 060839-22		03/19/21	\$8,475.65	
B-2	No PO	CLOSED	Division of State Architect	DSA Fees	\$ 255,642.00		\$ 255,642.00	\$ -
				04 9985			\$ 146,892.00	
				030518 LAHS INFR			\$ 108,750.00	
B-2			Department of General Services	HS Electric Plan	\$ 1,936.30		\$ 1,936.30	\$ -
				04-13004		02/19/21	\$ 1,936.30	
B-6	No PO		Department of Education	Plan Fees			\$ -	\$ -
				1718 Fees				
B-6	No PO		Department of Education	Reimb Elect In		03/16/21	\$ 5,600.00	\$ 5,600.00
B-6	No PO		County of Orange	Plan Check	\$ 1,006.00	06/30/18	\$ 1,006.00	\$ -
B-7a	M77A0079	CLOSED	Ultrasytems Enviornmental Inc	Soil Sampling for Waste Characterization	\$ 43,555.00		\$ 43,555.00	\$ -
				Inv #11610		10/17/2018	\$ 43,555.00	
B-7a	M77A0120	CLOSED	Ultrasytems Enviornmental Inc	Soil Sampling for Waste Characterization	\$ 37,569.00		\$ 37,569.00	\$ -
				Inv #11630		12/19/2018	\$ 37,569.00	
B-7c	M77A0260	OPEN	PQ Bids, Inc.	District Pre-Qualification Services	\$17,000.00		\$6,800.00	\$10,200.00
				LOSAL002		6/30/2019	\$ 3,400.00	
				LOSAL003		02/28/20	\$ 3,400.00	
B-7c	P77A0137	Open	PQ Bids Inc	PreQual Services- Web Based	\$10,200.00		\$3,400.00	\$6,800.00
				Inv # LAUSD04		1/25/2021	\$ 3,400.00	
B-7c			News Enterprise	Bid for LAHS	\$481.08		\$ 481.08	\$0.00
				AD 00062956		06/30/18	\$ 481.08	

**LOS ALAMITOS HIGH SCHOOL
INFRASTRUCTURE PROJECT
Expenditures**

Project Completed

PO Balance reflects unused encumbrances

BDGT Section	P.O. #	PO Status	VENDOR	DESCRIPTION	P.O. AMOUNT	INV. DATE	INV. AMOUNT	BALANCE
B-7e								\$ -
B-7e								\$ -
B-8								\$ -
C-1a	M77R0851	CLOSED	So Cal Edison	Relocate Primary Meter and Service	\$ 5,916.29		\$ 5,916.29	\$ -
				Inv #337185		01/11/19	\$ 5,916.29	
C-7	L77A0299	OPEN	West Coast Air	Lease-leaseback agreement for Infrastructure replacement	\$ 21,122,568.00		\$ 21,122,568.00	\$ -
				HS ELEC 1C			\$ 426,819.71	
				Pay App #2		08/20/18	\$ 74,099.99	
				Pay App #3		09/18/18	\$ 534,410.57	
				Pay App #4		10/19/18	\$ 480,582.10	
				Pay App #5		11/19/18	\$ 585,486.77	
				Pay App #6		02/04/19	\$ 1,161,700.23	
				Pay App #7		02/04/19	\$ 1,028,499.31	
				Pay App #8		02/13/19	\$ 878,263.59	
				Pay App #9		03/18/19	\$ 1,213,989.02	
				Pay App #10 Retention		05/03/19	\$ 783,695.23	
				May Retention		05/03/19	\$ 377,239.29	
				Pay App #11		06/04/19	\$ 1,639,928.03	
				Pay App #12		06/06/19	\$ 2,759,198.66	
				Pay App #13		06/30/19	\$ 2,646,880.25	
				Pay App #14		08/20/19	\$ 2,708,410.02	
				Pay App #15		09/20/19	\$ 287,703.12	
				Pay App #16		10/21/19	\$ 174,296.08	
				Pay App #17		12/17/19	\$ 257,815.08	
				Pay App #18		01/09/20	\$ 268,123.62	
				Pay App #19		02/03/20	\$ 367,668.27	
				Pay App #20		03/18/20	\$ 66,271.49	
				Pay App #21		11/18/20	\$ 232,374.98	
				Pay App # 22		12/23/20	\$ 1,663,084.89	
				SUBLEASE PMT 1		02/18/21	\$ 84,337.95	
				SUBLEASE PMT 2		02/18/21	\$ 84,771.19	
				SUBLEASE PMT 3		02/18/21	\$ 84,684.54	
				SUBLEASE PMT 4		02/18/21	\$ 252,234.02	
C-8	N77R0031	Fully Paid	Graybar	Fiber Optic Cables	\$ 944.92		\$ 944.92	\$ -
				Inv # 9311035121		07/18/19	\$ 944.92	
C-8	N77R1052	Fully Paid	Checkpoint Communications	LAHS Electrical Work	\$ 20,458.00		\$ 20,458.00	\$ -
				Inv # 13277		04/02/20	\$ 20,458.00	
C-11	M77A0119	OPEN	Rachlin Partners, Inc	Construction Management Services	\$ 111,878.60		\$ 108,595.00	\$ 3,283.60
				#060843CM01		10/25/18	\$ 8,532.50	
				#060843CM02		11/15/18	\$ 16,592.50	
				#060843CM03		12/14/18	\$ 15,120.00	
				#060843CM04		01/18/19	\$ 17,310.00	
				#060843CM05		02/21/19	\$ 22,517.50	
				#060843CM06		03/05/19	\$ 19,882.50	
				#060843CM07		04/03/19	\$ 8,640.00	
C-13b	M77A0253	OPEN	Convergeone Inc.	Relocate/Reinstall Data Center During Summer	\$ 98,000.00		\$ 97,386.00	\$ 614.00
				PS113632		06/30/19	\$ 24,346.50	
				PS116766		08/15/19	\$ 24,346.50	

**LOS ALAMITOS HIGH SCHOOL
INFRASTRUCTURE PROJECT
Expenditures**

Project Completed

PO Balance reflects unused encumbrances

BDGT Section	P.O. #	PO Status	VENDOR	DESCRIPTION	P.O. AMOUNT	INV. DATE	INV. AMOUNT	BALANCE
				PS120461		09/11/19	\$ 24,346.50	
				PS133011		01/02/20	\$ 24,346.50	
D	M77A0101	CLOSED	TGR Geotechnical	Geotechnical Observation and Material Testing	\$ 82,784.75		\$ 82,783.48	\$ 1.27
				Inv. #9943		11/16/18	\$ 5,108.25	
				Inv. #10090		02/11/19	\$ 922.50	
				Inv. #10157		03/28/19	\$ 3,342.50	
				Inv. #10186		05/28/19	\$ 25,808.48	
				Inv. #10227		06/30/19	\$ 12,117.00	
				Manual Accrual per vendor		06/30/19	\$ 29,771.70	
				Accrual has not been reversed		07/02/19	\$ (29,771.70)	
				Inv # 10314		06/03/20	\$ 35,484.75	
D	M77A0102	CLOSED	TGR Geotechnical	Geotechnical Report, Substation	\$ 1,000.00		\$ 1,000.00	\$ -
				Inv #9909		09/21/18	\$ 1,000.00	
D	N77R0989	Fully Paid	BZ Environmental	PCB Oil Survey	\$ 2,560.00		\$ 2,560.00	\$ -
				Inv# 24034		04/23/20	\$ 2,560.00	
E	M77A0040	OPEN	Knowland Construction Sys	Inspector Services for Infrastructure Project	\$ 153,000.00		\$ 241,570.00	\$ 12,580.00
				Aug-18		11/30/18	\$ 2,720.00	
				Sep-18		11/30/18	\$ 18,530.00	
				Oct-19		12/17/18	\$ 25,330.00	
				Nov-18		01/17/19	\$ 20,060.00	
				Dec-18		03/05/19	\$ 20,910.00	
				Jan-19		04/09/19	\$ 17,000.00	
				Feb-19		04/01/19	\$ 14,960.00	
				Mar-19		05/01/19	\$ 17,340.00	
				Apr-19		05/31/19	\$ 22,780.00	
				May-19		06/30/19	\$ 22,780.00	
				Amendment to contract	\$ 101,150.00			
				19-Jun		06/30/19	\$ 14,280.00	
				Inv # LOSALHS073119		08/27/19	\$ 16,320.00	
				Inv # LOSALHS083119		10/01/19	\$ 14,960.00	
				Inv # LOSALHS0930 19 C		12/03/19	\$ 13,600.00	
I	N77R1125	Fully Paid	Checkpoint Communications	PA Speaker Work	\$ 7,668.00		\$ 7,668.00	\$ -
				13332		02/18/21	\$ 7,668.00	
I		N/A	Amazon	CALCARD (JS):Fiber Cable	\$ 545.91		\$ 545.91	\$ -
				Inv # 072219A		08/22/19	\$ 545.91	
					\$ 22,995,826.85		\$ 22,951,807.79	\$ 55,219.06

SUMMARY OF ESTIMATED COSTS

Los Alamitos Unified School District
 PROJECT: Los Alamitos High School Aquatic Center
 FUND 29 CCTR 178
MASTER BUDGET

Preliminary Budget \$ 12,695,810.00
 Modifications \$ -
Current Budget \$ 12,695,810.00

APPLICATION NUMBER		BUDGET	COMMITTED POs /CONTRACTS	PAID TO DATE
A. DISTRICT / ADMINISTRATIVE FEES				
1	SITE ACQUISITION / APPRAISAL / TITLE	\$ -		\$ -
2	SURVEY	\$ -		\$ -
3	SITE SUPPORT - BOND FEES/FUNDING CONSULTANT/CDE CONSULTANT	\$ -		\$ -
4	LEGAL FEES - Allowances	\$ -		\$ -
5	OTHER (EIR / Negative Declaration)	\$ -	\$ -	\$ -
6	OTHER - PHASE I, GEO HAZARDS, PEA, ENVIRONMENTAL CLEARANCE/OCIP	\$ 275,916.00	\$ 95.13	\$ 275,821.18
SITE SUBTOTAL		\$ 275,916.00	\$ 95.13	\$ 275,821.18
B. PLANS				
1	ARCHITECT'S FEE FOR PLANS	\$ 820,240.00	\$ 140,800.00	\$ 679,440.00
2	DSA PLAN CHECK FEE	\$ 123,150.00	\$ -	\$ 123,150.00
3	PRINTING SERVICES FOR PLANS	\$ 377.00	\$ -	\$ 376.54
4	CEQA	\$ 2,405.00	\$ -	\$ 2,404.75
5	ENERGY ANALYSIS FEES	\$ -		
6	DEPARTMENT OF EDUCATION - Plan Check Fee	\$ 1,400.00		\$ 1,400.00
7	PRELIMINARY TESTS	\$ -		
A.	SOILS	\$ -	\$ -	\$ -
B.	OPSC CONSULTANTS	\$ -		
C.	BIDDING AND ADVERTISING	\$ 35,003.00	\$ 23,789.44	\$ 11,212.80
D.	ENGINEERING/CONSULTING			
E.	HAZARDOUS MATERIAL SURVEY / SPECS	\$ 5,500.00	\$ 5,500.00	\$ -
8	LABOR COMPLIANCE PROGRAM ADMINISTRATIVE COSTS	\$ -		\$ -
PLANS SUBTOTAL		\$ 988,075.00	\$ 170,089.44	\$ 817,984.09
C. CONSTRUCTION				
1	UTILITIES			
A.	UTILITY SERVICE FEES	\$ -		\$ -
B.	UTILITY SERVICE IMPROVEMENTS	\$ -		
2	OFF-SITE DEVELOPMENT	\$ -		
3	SERVICE SITE DEVELOPMENT	\$ -		
4	GENERAL SERVICE SITE DEVELOPMENT	\$ -		
5	GAS STATION ABATEMENT/DEMO/UST REMOVAL	\$ -		\$ -
6	___ DEMOLITION ___ INTERIM HOUSING __x___ ASPHALT REPAIRS	\$ 41,240.00		\$ 41,238.00
7	___ NEW CONSTRUCTION	\$ 9,521,858.00	\$ 604,610.54	\$ 8,769,511.85
8	A. UNCONVENTIONAL ENERGY SOURCES	\$ -		
B.	SPECIAL ACCESS COMPLIANCE	\$ -		
C.	TECHNOLOGY ALLOWANCE	\$ -		
9	ENVIRONMENTAL ABATEMENT	\$ -		\$ -
10	AIR MONITOR CLEARANCE	\$ -		\$ -
11	CONSTRUCTION MANAGEMENT	\$ -		\$ -
12	NATIVE AMERICAN TRIBAL MONITORING SERVICES	\$ 45,112.00	\$ -	\$ 45,112.50
13	OTHER (ITEMIZE)	\$ -		
A.	REIMBURSABLES/GENERAL CONDITIONS	\$ -		
B.	MOVING/STORAGE (District Expense)	\$ -		
C.	Other	\$ 200,000.00	\$ 810.00	\$ 132,542.35
CONSTRUCTION SUBTOTAL		\$ 9,808,210.00	\$ 605,420.54	\$ 8,988,404.70
D. TESTS (CONSTRUCTION LAB)				\$ -
E. INSPECTION (IOR)		\$ 589,011.00	\$ 127,790.86	\$ 578,879.14
F. FURNITURE AND EQUIPMENT		\$ 6,415.00		\$ 8,960.08
H. CONTINGENCIES		\$ 918,423.00	\$ -	\$ -
I. OTHER		\$ 109,760.00	\$ 526.60	\$ 84,844.68
TOTAL ESTIMATE COSTS (ITEMS A THROUGH H)		\$ 12,695,810.00	\$ 903,922.57	\$ 10,754,893.87

**LOS ALAMITOS HIGH SCHOOL
AQUATIC CENTER PROJECT
EXPENDITURES**

BDGT Section	P.O. #	PO Status	VENDOR	DESCRIPTION	P.O. AMOUNT	INV. DATE	INV. AMOUNT	BALANCE
A-6	M77A0252	Fully Paid	ASCIP	Utilize ASCIP OCIP	\$ 255,119.00		\$ 255,119.00	\$ -
				Inv# 50390CIP		05/20/19	\$ 255,119.00	
A-6	M77A0280	Fully Paid	Arthur J. Gallagher & Co.	Builders Risk Insurance	\$ 18,500.00		\$ 18,404.87	\$ 95.13
				Inv# 3027503		05/28/19	\$ 18,404.87	
A-6	NO PO		Arthur J. Gallagher & Co.	Builders Risk Insurance	\$ 2,297.31		\$ 2,297.31	\$ -
				Inv # 3549817		09/11/20	\$ 2,297.31	
B-1	M77A0266	OPEN	Terracon Consultants, Inc	Aquatic Center Design Services	\$ 162,240.00		\$ 169,310.00	\$ (7,070.00)
				Inv #PO14428		08/19/19	\$ 21,710.00	
				Inv #PO14681		10/01/19	\$ 16,400.00	
				Inv # PO15505		11/20/19	\$ 16,400.00	
				Inv # PO16120		02/13/20	\$ 16,400.00	
				Inv # PO16588		04/02/20	\$ 8,200.00	
				Inv # PO16864		05/07/20	\$ 16,400.00	
				* po # was not applied during payment	Inv # PO17253	06/30/20	\$ 24,600.00	
				* po # was not applied during payment	Inv # PO17463	06/30/20	\$ 8,200.00	
					Inv # PO17974	11/18/20	\$ 8,200.00	
					Inv # PO17543	01/06/21	\$ 24,600.00	
					Inv # PO18648	04/16/21	\$ 4,100.00	
				Check Cancellation		02/01/21	\$ (8,200.00)	
				P017974R		02/02/21	\$ 8,200.00	
				P020429 // Accrual		07/22/21	\$ 4,100.00	
	L77A0214	CLOSED	Terracon Consultants, Inc	Aquatic Center Design Services	\$658,000.00		\$ 510,130.00	\$ 147,870.00
				Inv # P012559		10/22/18	\$ 146,700.00	
				TA63413		06/14/18	\$ 2,500.00	
				P013861		06/30/19	\$ 14,370.00	
				TA48688		06/14/18	\$ 20,940.00	
				P010775		04/09/18	\$ 24,300.00	
				P010987		04/12/18	\$ 60,750.00	
				P011167		05/03/18	\$ 61,965.00	
				P011466		06/30/18	\$ 76,545.00	
				P011291		05/24/18	\$ 102,060.00	
B-2	No PO		Division of the State Architect	DSA Plan Fees	\$ 123,150.00		\$ 123,150.00	\$ -
				Inv# 0410629		05/28/19	\$ 38,400.00	
				LAHS POOL FEES			\$ 84,750.00	
B-3	No PO		Rapid Reprographics	LAHS Pool Conformity	\$ 70.62	5/15/2019	70.62	\$ -
				Inv ##3789		5/15/2019	70.62	
	No PO		Rapid Reprographics	DSA Drawings Resize	\$ 164.99		164.99	\$ -
				Inv #3615		4/1/2019	164.99	
	No PO		Rapid Reprographics	Aquatic Center Prints	\$ 78.43		78.43	\$ -
				Inv # 3869		08/19/19	\$ 78.43	
	No PO		Rapid Reprographics	Aquatic Center Prints				
				Inv # 4581	\$ 62.50		62.50	\$ -
						01/08/20	\$ 62.50	
B-4	No PO		OC Clerk Recorder	CEQA Environmental Filing Fee	\$ 2,404.75		\$ 2,404.75	\$ -
				Revolving Ck# 26006		03/13/18	\$ 2,404.75	
B-6	NO PO		CDE	Reimburse School Fees	\$ 1,400.00		\$ 1,400.00	\$ -
				Inv # C 065619		03/16/21	\$ 1,400.00	
B-7c	M77R0674	Fully Paid	Event News Paper	LAHS Aquatics Center Bid Ad Runs on 11/07/18 and 11/14/18	\$506.40		\$ 506.40	\$ -
				Inv # 73032		11/14/2018	\$ 506.40	
B-7c	M77R0839	Fully Paid	Event News Paper	LAHS Aquatics Center Bid Ad Runs on 11/07/18 and 11/14/18	\$506.40		\$ 506.40	\$ -
				Inv # 75599		1/16/2019	\$ 506.40	
B-7c	M77R0260	CLOSED	PQ BIDS, Inc.	District Pre-Qualification Services	\$6,800.00		\$ 6,800.00	\$ -
				Inv # LOSAL002		04/25/19	\$ 3,400.00	
				Inv # LOSAL003		02/28/20	\$ 3,400.00	
B-7c	P77A0137	OPEN	PQ BIDS, Inc.	District Pre-Qualification Services	\$10,200.00		\$ 3,400.00	\$6,800.00

**LOS ALAMITOS HIGH SCHOOL
AQUATIC CENTER PROJECT
EXPENDITURES**

BDGT Section	P.O. #	PO Status	VENDOR	DESCRIPTION	P.O. AMOUNT	INV. DATE	INV. AMOUNT	BALANCE
				Inv # LOSAL004		01/25/21	\$ 3,400.00	
B-7e	M77A0204	OPEN	Cardinal Environmental Consultants	LAHS Pool Haz Mat Monitoring	\$ 5,500.00			\$ 5,500.00
C-6	P77R0058	Fully Paid	Golden State Paving Company	Repair Damaged Asphalt	\$ 41,238.00		\$ 41,238.00	\$ -
				Inv # G8051		7/23/2020	41,238.00	
C-7	M77A0241	OPEN	Hamel Contracting Inc.	Replace existing LAHS pool	\$ 9,184,226.00		\$ 8,769,511.85	\$ 414,714.15
			JE to Fund 35 for District Match in 19/20	Pay App # 1		04/30/19	\$ 305,375.80	
			J77GR073120A: \$5,054,487.17	Pay App # 2		06/11/19	\$ 291,627.39	
				Pay App #3		06/30/19	\$ 98,077.81	
				Pay App #4		08/20/19	\$ 419,283.83	
				Pay App#5		09/13/19	\$ 1,638,703.26	
				Pay App#6		11/06/19	\$ 195,158.79	
				Pay App#7		12/09/19	\$ 403,293.44	
				Pay App#8		01/30/20	\$ 315,396.72	
				Pay App#9		01/30/20	\$ 309,127.30	
				Pay App#10		03/18/20	\$ 487,140.43	
				Pay App#11		03/18/20	\$ 593,128.70	
				Pay App#12		04/24/20	\$ 691,189.60	
				Pay App#13		06/02/20	\$ 561,793.15	
				Pay App#14		06/30/20	\$ 800,045.57	
				June 20: Manual Accruals- J77TC072820C		06/30/20	\$ 1,200,000.00	
				Retention May: Manual Accrual- J77TC072820C		06/30/20	\$ 374,175.87	
				Manual Accrual Reversal J77TC072820C		07/01/20	\$ (1,200,000.00)	
				Manual Accrual Reversal J77TC072820C		07/01/20	\$ (374,175.87)	
				Pay App# 15REV2		08/25/20	\$ 1,224,822.89	
				Pay App# 16		08/25/20	\$ 339,762.17	
				Pay App# 17REV		10/13/20	\$ 44,615.65	
				Accrual J77KG072221B		06/30/21	\$ 50,969.35	
C-12	M77A0276	OPEN	NDNA Monitoring & Consulting	Native American Tribal Monitoring Services	\$ 45,112.50		\$ 45,112.50	\$ -
				Inv # 1907011		08/14/19	\$ 3,787.50	
				Inv # 1907151		08/14/19	\$ 3,750.00	
				Inv# 1906101		08/14/19	\$ 2,700.00	
				Inv # 1905281		08/14/19	\$ 3,150.00	
				Inv # 19 0729 1		11/22/2019	\$ 5,925.00	
				Inv # 19 0812 1		11/22/2019	\$ 7,200.00	
				Inv # 19 0826 1		11/22/2019	\$ 4,950.00	
				Inv # 19 0909 1		11/22/2019	\$ 4,050.00	
				Inv # 19 0923 1		12/18/2019	\$ 4,500.00	
				Inv # 19 1007 1		12/18/2019	\$ 5,100.00	
C-13	P77R0094	Fully Paid	AlleyCat Development	Aquatic Center Restroom Tile Work	\$ 12,217.70		\$ 12,217.70	\$ -
				Inv # 081320		08/13/20	\$ 12,217.70	
C-13	N77A0209	OPEN	Redrock Security and Cabling Inc	Access Control and Low Voltage Cabling	\$ 17,531.39		\$ 17,531.39	\$ -
				Inv # 41943		09/30/20	\$ 14,093.03	
				Inv # 43156		03/02/21	\$ 3,438.36	
C-13	P77R0266	OPEN	Redrock Security and Cabling Inc	Install AD Lock Weld	\$ 4,851.52		\$ 4,041.52	\$ 810.00
				Inv # 41943		09/30/20	\$ 3,638.64	
				Inv # 43157		03/04/21	\$ 402.88	
C-13	P77R0533	Fully Paid	Redrock Security and Cabling Inc	Install Keyways,keys, cares for Aquatic Center	\$ 4,995.74		\$ 4,995.74	\$ -
				Inv # 44116		04/13/21	\$ 4,995.74	
C-13	P77R0512	Fully Paid	Universal Asphalt	LAHS Pool Asphalt	\$ 5,466.00		\$ 5,466.00	\$ -
				Inv # 40876		10/14/20	\$ 5,466.00	
C-13	P77R0707	Fully Paid	Universal Asphalt	Asphalt Paving @ LAHS Basketball Courts	\$ 83,500.00		\$ 83,500.00	\$ -
				Inv # 41178		02/08/21	\$ 83,500.00	
C-13	P77A0136	Fully Paid	Enko Systems	Install Fire Alarm				
				317278	\$ 4,790.00	06/18/21	\$ 4,790.00	\$ -
E	M77A0226	OPEN	TGR Geotechnical		\$ 291,843.00		\$ 313,663.64	\$ 11,347.36
				Amendment #1	\$ 33,168.00			
				Inv # 10136		3/4/2019	\$ 4,962.50	
				Inv # 10272		06/30/19	\$ 1,098.83	

**LOS ALAMITOS HIGH SCHOOL
AQUATIC CENTER PROJECT
EXPENDITURES**

BDGT Section	P.O. #	PO Status	VENDOR	DESCRIPTION	P.O. AMOUNT	INV. DATE	INV. AMOUNT	BALANCE
				Inv # 10308		08/14/19	\$ 1,622.78	
				Inv # 10330		09/13/19	\$ 47,444.76	
				Inv # 10376		10/11/19	\$ 39,443.25	
				Inv # 10390		10/11/19	\$ 45,638.25	
				Inv # 10466		11/21/19	\$ 43,283.10	
				Inv # 10483		12/03/19	\$ 4,372.73	
				Inv # 10537		02/05/20	\$ 17,101.35	
				Inv # 10569		04/24/20	\$ 27,513.68	
				Inv # 10620		04/24/20	\$ 9,166.50	
				Inv # 10646		06/01/20	\$ 18,115.65	
				Inv # 10735		06/30/20	\$ 17,859.45	
				Inv # 10757		06/30/20	\$ 3,683.40	
				Inv # 10693		06/30/20	\$ 25,781.26	
				Inv # 10776		09/21/20	\$ 6,576.15	
E	M77A0292	OPEN	TYR IOR Services		\$ 131,240.00		\$ 44,922.50	\$ 86,317.50
				Inv # 11312 (AC)		03/31/19	\$ 340.00	
				Inv # 11394 (AC)		04/30/19	\$ 680.00	
				Inv # 11406 (AC)		05/28/19	\$ 9,520.00	
				Inv # 11469 (AC)		06/30/19	\$ 15,640.00	
				Inv # 11527		12/11/19	\$ 18,742.50	
E	L77A0236	Fully Paid	Ultrasystems		\$ 19,610.00		\$ 8,249.00	\$ 11,361.00
			Invoices split between funds 28 & 29*	Inv # 11582		08/01/18	\$ 4,156.50	
				Inv # 11633		11/07/18	\$ 2,657.00	
				Inv # 11655		12/20/18	\$ 840.50	
				Inv # 11660		01/07/19	\$ 595.00	
E	M77A0262	OPEN	Ultrasystems		\$ 2,600.00		\$ 1,950.00	\$ 650.00
				Inv # 11718		05/07/19	\$ 1,950.00	
E	N77R0148	OPEN	River City Testing		\$ 4,095.00		\$ -	\$ 4,095.00
E	N77A0076	OPEN	Sandy Pringle Associates, Inc	DSA Inspection Services	\$ 130,560.00		\$ 204,637.50	\$ 10,412.50
				Amendment #1 Increase	\$ 84,490.00			
				Inv # 36757		09/18/19	\$ 24,820.00	
				Inv # 36832		10/28/19	\$ 13,940.00	
				Inv # 36899		11/22/19	\$ 15,895.00	
				Inv # 36963		01/08/20	\$ 14,195.00	
				Inv # 37027		01/30/20	\$ 14,662.50	
				Inv # 37085		02/28/20	\$ 19,295.00	
				Inv # 37142		04/02/20	\$ 16,745.00	
				Inv # 37206		06/15/20	\$ 17,340.00	
				Inv # 37266		06/15/20	\$ 20,357.50	
				Inv # 37338		06/30/20	\$ 18,955.00	
				Inv # 37430		06/30/20	\$ 19,422.50	
				Inv # 37578		09/21/20	\$ 340.00	
				Inv # 37495		09/04/20	\$ 8,670.00	
E	N77A0117	OPEN	Ultra Systems	Provide Cultrual Resources Evaluation and Monitoring	\$ 1,860.00		\$ 1,860.00	\$ -
				Inv # 11918		04/30/20	\$ 1,860.00	
E	N77A0146	OPEN	Ninyo & Moore Geotechnical & Environmental	Shade Structure Inspection and material testing services	\$ 7,204.00		\$ 3,596.50	\$ 3,607.50
				Inv # 234109		01/08/20	\$ 2,134.50	
				Inv # 238357		06/01/20	\$ 1,462.00	
F	N77R1154	Fully Paid	Virco Manufacturing	LAHS Aquatics Furniture	\$ 6,414.15		\$ 6,414.15	\$ -
				Inv # 91921249		06/24/20	\$ 6,414.15	
F	P77R0048	Fully Paid	Claridge Products & Equipment	LAHS Pool Classroom Markerboards	\$ 2,545.93		\$ 2,545.93	\$ -
				Inv # IN325467		09/14/20	\$ 2,545.93	
I			Cal Card:MG	Waters: Ralphs	\$ 12.54		\$ 12.54	\$ -
				Water		06/24/19	\$ 12.54	
				Water: Costco	\$ 14.97	09/12/19	\$ 14.97	\$ -
				Water: Costco	\$ 14.97	01/28/20	\$ 14.97	\$ -
				Water: Costco	\$ 14.97	12/12/19	\$ 14.97	\$ -
I	N77R0830	OPEN	SM Contracting Inc.	Asbestos Trash Pick Up Services	\$ 1,000.00		\$ 695.00	\$ 305.00

**LOS ALAMITOS HIGH SCHOOL
AQUATIC CENTER PROJECT
EXPENDITURES**

BDGT Section	P.O. #	PO Status	VENDOR	DESCRIPTION	P.O. AMOUNT	INV. DATE	INV. AMOUNT	BALANCE
				Inv # 20 034		02/06/20	\$ 695.00	
I	N77A0207	OPEN	Dyntek Inc.	PA Speakers for Pool	\$ 12,969.89		\$ 12,748.29	\$ 221.60
				Inv # D143198		06/09/20	\$ 4,777.97	
				Inv # D144404		06/30/20	\$ 1,314.07	
				Inv # D145419		09/24/20	\$ 3,900.00	
				Inv # D145134		09/24/20	\$ 1,750.00	
				Inv # D145421		09/24/20	\$ 1,006.25	
I	No PO		Cal Card: Smart Signs	Hard Hat Stickers	\$ 202.57	12/23/19	\$ 202.57	\$ -
			Cal Card: Smart Signs	Hard Hat Stickers	\$ 169.12	05/22/19	\$ 169.12	\$ -
I	N77A0208	Fully Paid	Digital Network	Install Audio/Visual and Sound Components	\$ 48,156.75		\$ 48,156.75	\$ -
				Inv # 005589		09/30/20	\$ 48,156.75	
I	N77A0211	Fully Paid	Digital Network	Install Audio/Visual and Sound Components	\$ 4,774.83		\$ 4,774.83	\$ -
				Inv # 005590		09/30/20	\$ 4,774.83	
I	N77A0212	Fully Paid	Digital Network	Install Audio/Visual and Sound Components	\$ 6,059.28		\$ 6,059.28	\$ -
				Inv # 005588		09/30/20	\$ 6,059.28	
I	NO PO		Home Depot	Mount Ties, Rubber Mat	\$ 30.99		\$ 30.99	\$ -
				Inv # 092220 FUND28		12/08/20	\$ 30.99	
I	P77R0224	Fully Paid	MD Graphics Install	LAHS Aquatic Banner	\$ 5,969.23		\$ 5,969.23	\$ -
				Inv # 4339		10/05/20	\$ 5,969.23	
I	NO PO		Hobby Lobby	Ribbon Cutting, Mats: 02.16.21 cal card	\$ 8.58		\$ 8.58	\$ -
I	NO PO		Stater Bros	Water bottles	\$ 17.22		\$ 17.22	\$ -
I	P77R0996	Fully Paid	Park Warehouse LLC	LAHS Aquatic Benches	\$ 5,938.15		\$ 5,938.15	\$ -
				Inv # 15003983		04/02/21	\$ 5,938.15	
I	NO PO		Party City	Ribbon Cutting Mats	\$ 17.22	06/21/21	\$ 17.22	\$ -
TOTAL					\$ 11,451,930.61		\$ 10,754,893.87	\$ 697,036.74

SUMMARY OF ESTIMATED COSTS

Los Alamitos Unified School District
PROJECT: Multi-Story Stem Building Project
Fund 28 and 31 CCTR179

Preliminary Budget \$ 67,066,000.00
Modifications \$ -
Current Budget \$ 67,066,000.00

PTN 73924-84 DSA NUMBER 04-118361		COMMITTED POs	
	BUDGET	/CONTRACTS	PAID TO DATE
A. DISTRICT / ADMINISTRATIVE FEES			
1 SITE ACQUISITION / APPRAISAL / TITLE	\$ -	\$ -	\$ 1,500.00
2 SURVEY	\$ 80,000.00	\$ -	\$ -
3 SITE SUPPORT - BOND FEES/FUNDING CONSULTANT/CDE CONSULTANT	\$ -	\$ -	\$ -
4 OCIP	\$ 1,300,000.00	\$ -	\$ -
5 OTHER (EIR / Negative Declaration) CEQA	\$ 200,000.00	\$ -	\$ -
6 OTHER - PHASE I, GEO HAZARDS, PEA, ENVIRONMENTAL CLEARANCE	\$ 20,000.00	\$ -	\$ 21,606.06
SITE SUBTOTAL	\$ 1,600,000.00	\$ -	\$ 23,106.06
B. PLANS			
1 ARCHITECT'S FEE FOR PLANS	\$ 3,900,000.00	\$ 53,481.95	\$ 2,763,546.63
2 DSA PLAN CHECK FEE	\$ 520,000.00	\$ -	\$ 334,654.50
3 PRINTING SERVICES FOR PLANS	\$ -	\$ -	\$ 2,572.61
4 HEALTH DEPARTMENT	\$ -	\$ -	\$ -
5 ENERGY ANALYSIS FEES	\$ -	\$ -	\$ -
6 DEPARTMENT OF EDUCATION - <i>Plan Check Fee</i>	\$ -	\$ -	\$ -
7 PRELIMINARY TESTS	\$ -	\$ -	\$ -
A. SOILS	\$ 25,000.00	\$ -	\$ 7,550.00
B. OPSC CONSULTANTS	\$ -	\$ -	\$ -
C. BIDDING AND ADVERTISING	\$ 1,000.00	\$ 3,400.00	\$ 11,438.76
D. ENGINEERING/CONSULTING	\$ -	\$ 100,161.75	\$ 501,427.00
E. HAZARDOUS MATERIAL SURVEY / SPECS	\$ -	\$ 5,608.13	\$ 28,800.00
8 LABOR COMPLIANCE PROGRAM ADMINISTRATIVE COSTS	\$ -	\$ -	\$ -
PLANS SUBTOTAL	\$ 4,446,000.00	\$ 162,651.83	\$ 3,649,989.50
C. CONSTRUCTION			
1 UTILITIES	\$ -	\$ -	\$ 148,077.00
A. UTILITY SERVICE FEES	\$ -	\$ -	\$ -
B. UTILITY SERVICE IMPROVEMENTS	\$ -	\$ -	\$ -
2 OFF-SITE DEVELOPMENT	\$ -	\$ -	\$ -
3 SERVICE SITE DEVELOPMENT	\$ -	\$ -	\$ -
4 GENERAL SERVICE SITE DEVELOPMENT	\$ -	\$ -	\$ -
5 GAS STATION ABATEMENT/DEMO/UST REMOVAL	\$ -	\$ -	\$ -
6 ____ DEMOLITION X__ INTERIM HOUSING	\$ 700,000.00	\$ 213,297.91	\$ 498,953.26
7 ____ NEW CONSTRUCTION	\$ 52,000,000.00	\$ 29,576,839.42	\$ 23,504,221.51
8 A. UNCONVENTIONAL ENERGY SOURCES	\$ -	\$ -	\$ -
B. SPECIAL ACCESS COMPLIANCE	\$ -	\$ -	\$ -
C. TECHNOLOGY ALLOWANCE	\$ -	\$ (0.01)	\$ 11,956.55
9 ENVIRONMENTAL ABATEMENT	\$ -	\$ -	\$ -
10 AIR MONITOR CLEARANCE	\$ -	\$ -	\$ -
11 CONSTRUCTION MANAGEMENT	\$ 3,900,000.00	\$ -	\$ -
12 PROJECT MANAGEMENT	\$ -	\$ -	\$ -
13 OTHER (ITEMIZE)	\$ -	\$ -	\$ -
A. REIMBURSABLES/GENERAL CONDITIONS	\$ -	\$ -	\$ -
B. MOVING/STORAGE	\$ -	\$ 1,078.62	\$ 38,392.39
C. UNDERGROUND UTILITY SEARCH	\$ -	\$ -	\$ -
CONSTRUCTION SUBTOTAL	\$ 56,600,000.00	\$ 29,791,215.94	\$ 24,201,600.71
D. TESTS (CONSTRUCTION LAB)	\$ 780,000.00	\$ -	\$ -
E. INSPECTION (IOR)	\$ 1,040,000.00	\$ 586,459.33	\$ 522,287.17
F. FURNITURE AND EQUIPMENT	\$ 2,600,000.00	\$ -	\$ -
H. CONTINGENCIES	\$ -	\$ -	\$ -
I. OTHER	\$ -	\$ -	\$ 1,307,522.98
TOTAL ESTIMATE COSTS (ITEMS A THROUGH H)	\$ 67,066,000.00	\$ 30,540,327.10	\$ 29,704,506.42

**LOS ALAMITOS HIGH SCHOOL
MULTI-STORY STEM BUILDING PROJECT
EXPENDITURES**

BDGT Section	P.O. #	PO Status	VENDOR	DESCRIPTION	P.O. AMOUNT	INV. DATE	INV. AMOUNT	BALANCE
A-1	M7700207	CLOSED	CHICAGO TITLE CO	PRELIMINARY TITLE REPORT FOR MULTI-STORY	\$ 1,500.00		\$ 1,500.00	\$ -
				Inv #1		08/10/18	\$ 1,500.00	
A-6	N77A0159	Fully Paid	Dept of Toxic Substances Control	PEA with DTSC Oversight	\$ 10,869.00		\$ 10,869.00	\$ -
				Inv # HAS EOA 1920 033		11/26/19	\$ 10,869.00	
A-6	NO PO		Dept of Toxic Substances Control		\$ 10,737.06		\$ 10,737.06	\$ -
				Inv # 19SM4006: Oct-Dec 19		06/30/20	\$ 8,049.39	
				Inv # 19M5420: Jan-Mar 20		06/30/20	\$ 26.64	
				Inv # 20SM1303: Apr20-June20		11/05/20	\$ 2,543.32	
				Inv # 20SM1303: Late Fee		11/05/20	\$ 117.71	
B-1	M77R0338	OPEN	WESTGROUP DESIGN	MULTI-STORY STEM BUILDING DESIGN	\$ 2,719,078.58		\$ 2,667,106.58	\$ 51,972.00
				Inv#18451 01		08/07/18	\$ 5,062.50	
				Inv#18451 02		09/05/18	\$ 50,633.24	
				Inv#18451 03		10/03/18	\$ 104,714.27	
				Inv#18451 04		11/01/18	\$ 8,439.55	
				Inv#18451 05		01/04/19	\$ 209,236.52	
				Inv#18451 06		02/08/19	\$ 118,062.79	
				Inv#18451 07		03/11/19	\$ 159,663.13	
				Inv#18451 08		04/04/19	\$ 135,232.25	
				Inv#18451 09		05/08/19	\$ 495,402.72	
				Inv#18451 10		06/10/19	\$ 275,198.02	
				Inv#18451 11		06/30/19	\$ 318,950.32	
				Inv # 18451 12		11/07/19	\$ 21,002.88	
				Inv # 18451 13		11/07/19	\$ 13,781.84	
				Inv # 18451 14		12/19/19	\$ 51,121.71	
				Inv # 18451 15		12/19/19	\$ 17,415.54	
				Inv # 18451 16		03/04/20	\$ 16,299.81	
				Inv # 18451 17		03/04/20	\$ 24,977.63	
				Inv # 18451 18		04/24/20	\$ 31,496.85	
				Inv # 18451 19R		06/30/20	\$ 52,332.96	
				Inv # 18451 20		06/30/20	\$ 52,332.97	
				Inv # 18451 21		06/30/20	\$ 52,332.96	
				Inv # 18451 22		10/05/20	\$ 41,214.38	
				Inv # 18451 23		11/05/20	\$ 42,120.25	
				Inv # 18451 24		11/05/20	\$ 15,699.89	
				Inv # 18451 25A		01/25/21	\$ 119,315.85	
				Inv # 18451 26		2/3/2021	\$ 55,107.75	
				Inv # 18451 25		3/23/2021	\$ 36,633.07	
				Inv # 18451 27		3/23/2021	\$ 27,598.67	
				Inv # 18451 28		3/23/2021	\$ 16,532.32	
				Inv # 18451 29		5/17/2021	\$ 24,798.50	
				Inv # 18451 30		6/18/2021	\$ 24,798.48	
				Inv # 18451 32		7/16/2021	\$ 24,798.47	
				Inv # 18451 31		7/14/2021	\$ 24,798.49	
B-1	M77R1121	OPEN	WESTGROUP DESIGN	LAHS DEMOLITION & INTERIM HOUSING	\$ 97,950.00		\$ 96,440.05	\$ 1,509.95
				Inv # 19514 01		04/03/19	\$ 6,680.87	
				Inv # 19514 02		05/08/19	\$ 40,090.16	
				Inv # 19514 03		06/10/19	\$ 20,065.46	
				Inv # 19514 5		10/01/19	\$ 3,917.99	
				Inv # 19514 04		10/01/19	\$ 1,958.99	
				Inv # 19514 06		10/31/19	\$ 8,637.35	
				Inv # 19514 07		11/22/19	\$ 5,431.76	
				Inv # 19514 08		12/19/19	\$ 2,060.34	
				Inv # 19514 09		06/16/20	\$ 267.13	
				Inv # 19514 10		06/30/20	\$ 7,330.00	
B-2	No PO		DIVISION OF STATE ARCHITECTS	PLAN CHECK FEES	\$ 334,654.50		\$ 334,654.50	\$ -
				Inv # Interim Housing		5/16/2019	11,050.00	
				Inv # Multi Story Building		5/16/2019	322,250.00	
				Inv # Fire & Life 04 11318		04/02/20	\$ 1,354.50	

**LOS ALAMITOS HIGH SCHOOL
MULTI-STORY STEM BUILDING PROJECT
EXPENDITURES**

BDGT Section	P.O. #	PO Status	VENDOR	DESCRIPTION	P.O. AMOUNT	INV. DATE	INV. AMOUNT	BALANCE
B-3	No PO		RAPID REPOGRAPHICS	PRINTING SERVICES FOR PLANS	\$ 2,494.24		\$ 2,494.24	\$ -
				Inv# 4068		8/19/2019	\$ 23.44	
				Inv # 3993		8/19/2019	\$ 926.18	
				Inv # 4218		9/5/2019	\$ 286.25	
				Inv # 4352		10/7/2019	\$ 27.50	
				Inv # 4563		12/17/19	\$ 1,095.87	
				Inv # 4580		01/10/20	\$ 135.00	
B-3	No PO		Vista Print	Printing Service	\$ 78.37		\$ 78.37	\$ -
				Inv # 102219A		11/13/19	\$ 78.37	
B-7a	M77R1128	CLOSED	CALIFORNIA GEOLOGICAL SURVEY	SOIL SAMPLE SURVEY FOR LAHS MULTISTORY	\$ 3,600.00		\$ 3,600.00	\$ -
				Inv # LAHS Assessment		03/18/19	\$ 3,600.00	
B-7a	N77A0148	OPEN	TERRACON CONSULTANTS	SOIL AND GROUNDWATER PLANS SERVICES	\$ 3,950.00		\$ 3,950.00	\$ -
				Inv # TC93181		02/13/20	\$ 3,950.00	
B-7c	M77R0699	CLOSED	EVENT NEWSPAPER	STEM BUILDING BID AD	\$543.84		\$ 543.84	\$0.00
				Inv #73263		12/17/2018	\$ 543.84	
B-7c	M77R0789	CLOSED	EVENT NEWSPAPER	STEM BUILDING BID AD - 2ND AD	\$271.92		\$ 271.92	\$0.00
				Inv #74749		12/26/2018	\$ 271.92	
B-7c	M77R0260	OPEN	PQ BIDS INC.	DISTRICT PRE-QUALIFICATION SERVICES	\$13,600.00		\$ 10,200.00	\$3,400.00
				Inv # LOSAL002		04/25/19	\$ 3,400.00	
				Inv # LOSAL003		02/28/20	\$ 3,400.00	
				Inv # LAUSD004		01/25/21	\$ 3,400.00	
B-7c	N77R0481	OPEN	EVENT NEWSPAPER	NOTICE OF INTENT TO ADOPT A MITIGATED NEGATIVE DECL	\$268.00		\$ 268.00	\$0.00
				Inv # 7986		03/18/20	\$ 268.00	
B-7c	N77R1009	OPEN	EVENT NEWSPAPER	PUBLIC HEARING NOTICE	\$155.00		\$ 155.00	\$0.00
				Inv # 93521		03/10/20	\$ 155.00	
B-7d	M77A0215	OPEN	TERRACON CONSULTANTS, INC	GEOTECHNICAL ENGINEERING REPORT FOR MULTI-STORY	\$ 38,300.00		\$ 26,800.00	\$5,000.00
				Inv #TB65813		02/27/19	\$ 9,880.00	
				Inv #TB50667		12/28/18	\$ 14,820.00	
				Inv # TC80367		12/06/19	\$ 2,100.00	
B-7d	N77A0215	OPEN	TERRACON CONSULTANTS, INC	MATERIAL TESTING AND SPECIAL INSPECTION SERVICES	\$563,458.75		\$ 469,604.50	\$93,854.25
				Inv # TD60841		06/30/20	\$ 16,928.00	
				Inv # TD75127		09/04/20	\$ 18,528.50	
				Inv # TD89784		09/04/20	\$ 13,273.25	
				Inv # TE01382		11/18/20	\$ 26,471.75	
				Inv # TE016023A		11/18/20	\$ 16,271.00	
				Inv # TE01382		11/20/20	\$ (26,471.75)	
				Inv # TE016023A		11/20/20	\$ (16,271.00)	
				Inv # TE01382R		02/04/21	\$ 26,471.75	
				Inv # TE16023AR		02/04/21	\$ 16,271.00	
				Inv # TE31765		01/05/21	\$ 61,529.00	
				Inv # TE45352		01/05/21	\$ 67,045.00	
				TE60317		12/31/2020	\$ 76,742.00	
				TE67237		1/22/2021	\$ 21,526.50	
				TE76672		2/16/2021	\$ 32,417.00	
				TE86094		3/11/2021	\$ 30,239.00	
				TE97008A		5/5/2021	\$ 29,280.25	
				TF08747		5/5/2021	\$ 25,907.50	
				TF22030		6/8/2021	\$ 18,850.00	
				TF36215		06/30/21	\$ 14,595.75	
B-7d	P77A0103	OPEN	TERRACON CONSULTANTS, INC	Electrical Enclosure Inspection and Testing	\$ 6,330.00		\$ 5,022.50	\$1,307.50
				Inv # TE42887		01/05/21	\$ 3,370.00	
				Inv # TE67234		03/23/21	\$ 1,652.50	

**LOS ALAMITOS HIGH SCHOOL
MULTI-STORY STEM BUILDING PROJECT
EXPENDITURES**

BDGT Section	P.O. #	PO Status	VENDOR	DESCRIPTION	P.O. AMOUNT	INV. DATE	INV. AMOUNT	BALANCE
B-7e	N77R0434	Fully Paid	B2 ENVIRONMENTAL	HAZMAT SURVEY	\$ 6,500.00		\$ 6,500.00	\$ -
				Inv # 23347		12/18/19	\$ 6,500.00	
B-7e	N77R0939	Fully Paid	B2 ENVIRONMENTAL	ABESTOS SURVERY	\$ 808.13		\$ 750.00	\$ 58.13
				Inv # 24033		04/23/20	\$ 750.00	
B-7e	N77R0988	Fully Paid	B2 ENVIRONMENTAL	MONITOR TRANSITE PIPE REMOVAL	\$ 1,750.00		\$ 1,750.00	\$ -
				Inv # 24176		04/23/20	\$ 1,750.00	
B-7e	N77A0164	Fully Paid	B2 ENVIRONMENTAL	AIR MONITORING	\$ 17,850.00		\$ 17,850.00	\$ -
				Inv # 23811		05/18/20	\$ 17,850.00	
B-7e	N77A0225	OPEN	B2 ENVIRONMENTAL	ASSESSMENT/AIR MONITORING	\$ 7,500.00		\$ 1,950.00	\$ 5,550.00
				Inv #24790		09/11/20	\$ 1,950.00	
C-1a	NO PO		Golden State Water	Water Service Application- Fire Protection	\$ 2,500.00		\$ 2,500.00	\$ -
				Ck26052 GSW		02/12/20	\$ 2,500.00	
C-1a	P77A0028		GOLDEN STATE WATER	Fire Water Services	\$ 145,577.00		\$ 145,577.00	\$ -
				Inv # 26931819		07/23/20	\$ 145,577.00	
C-6	M77L0009	OPEN	CLASS LEASING	INTERIM HOUSING	\$ 695,433.00		\$ 489,312.00	\$ 206,121.00
				Inv # 131272		12/6/2019	\$ 351,631.00	
				Inv # 4632 Nov 20-Oct 21		10/14/20	\$ 137,681.00	
C-6	M77R1391	OPEN	ALEXANDER'S MOBILITY SVS	MOVE EMPLOYEES TO TEMPORARY HOUSING	\$ 5,711.91		\$ -	\$ 5,711.91
C-6	N77A0068	OPEN	CONVERGE ONE	NETWORK SWITCHES & ACCESS POINTS FOR INTERIM HOUS	\$ 10,000.00		\$ 8,535.00	\$ 1,465.00
				Inv # PS128140		11/25/19	\$ 4,267.50	
				Inv # PS126410		12/05/19	\$ 4,267.50	
C-6	N77R0464	OPEN	GRAYBAR	BATTERY BACKUP	\$ 1,106.26		\$ 1,106.26	\$ -
				Inv # 9312482020		11/15/19	\$ 26.94	
				Inv # 9312659787		11/15/19	\$ 1,079.32	
C-7	M77A0279	OPEN	ERICKSON-HALL CONSTRUCTION	PRE-CONSTRUCTION SVCS	\$ 68,240.00		\$ 68,240.00	\$ -
				MAY 2019 (AC) App #1		06/30/19	\$ 20,472.00	
				App #2 Preconst (Aug)		08/28/19	\$ 18,790.00	
				App #3		03/31/20	\$ 28,978.00	
C-7	N77R0256	OPEN	ERICKSON-HALL CONSTRUCTION	PHASE I OF STEM BUILDING PROJECT	\$ 2,949,589.00		\$ 2,637,463.00	\$ 312,126.00
				App # 1		08/22/19	\$ 296,445.60	
				App #2		09/27/19	\$ 643,431.58	
				App #3		10/25/19	\$ 312,173.95	
				App # 4		11/06/19	\$ 353,656.98	
				App # 5		12/13/19	\$ 138,248.69	
				App # 6		01/17/20	\$ 415,471.93	
				App # 7		02/26/20	\$ 210,099.27	
				App # 8		05/14/20	\$ 267,935.00	
C-7	N77R1195	OPEN	ERICKSON-HALL CONSTRUCTION	PHASE II OF STEM BUILDING PROJECT	\$ 49,023,306.00		\$ 19,758,592.58	\$ 29,264,713.42
				1 PHASE 2		06/10/20	\$ 1,086,652.75	
				2 PHASE 2		06/30/20	\$ 549,146.55	
				3 PHASE 2C (AC)		06/30/20	\$ 1,371,059.95	
				App #4 Phase 2		10/28/20	\$ 856,947.50	
				App #5 Phase 2		10/28/20	\$ 1,660,006.25	
				App #6 Phase 2		10/28/20	\$ 953,081.80	
				App #7 Phase 2		11/24/20	\$ 1,606,971.79	
				App #8 Phase 2		12/09/20	\$ 1,067,848.45	
				App #9 Phase 2		01/14/21	\$ 1,524,427.71	
				10 PHASE 2		1/1/2021	\$ 499,491.46	
				11 PHASE 2		2/28/2021	\$ 1,363,411.99	

**LOS ALAMITOS HIGH SCHOOL
MULTI-STORY STEM BUILDING PROJECT
EXPENDITURES**

BDGT Section	P.O. #	PO Status	VENDOR	DESCRIPTION	P.O. AMOUNT	INV. DATE	INV. AMOUNT	BALANCE
				12 PHASE 2		3/31/2021	\$ 2,022,320.10	
				13 PHASE 2		4/30/2021	\$ 1,067,167.78	
				14 PHASE 2		5/31/2021	\$ 2,299,475.00	
				15 PHASE 2		6/30/2021	\$ 1,830,583.50	
C-7	N77R1197	OPEN	PACIFIC PREMIER (5% OF INVOICE)		\$ 1,703,358.25		\$ 1,039,925.93	\$ 663,432.32
			RETENTION	1 PHASE 2		06/10/20	\$ 57,192.25	
				2 PHASE 2		06/30/20	\$ 28,902.45	
				3 PHASE 2C (AC)		06/30/20	\$ 72,161.05	
				6 PHASE 2		10/21/20	\$ (50,162.20)	
				App #4 Phase 2		10/28/20	\$ 45,102.50	
				App #5 Phase 2		10/28/20	\$ 87,368.75	
				App #6 Phase 2		10/28/20	\$ 50,162.20	
				App #7 Phase 2		11/24/20	\$ 84,577.46	
				App #8 Phase 2		12/09/20	\$ 56,202.55	
				App #9 Phase 2		01/14/21	\$ 80,233.04	
				10 PHASE 2		1/31/2021	\$ 26,289.02	
				6 PHASE 2 RPLCMNT		02/03/21	\$ 50,162.20	
				11 PHASE 2		2/28/2021	\$ 71,758.53	
				12 PHASE 2		3/31/2021	\$ 106,437.90	
				13 PHASE 2		4/30/2021	\$ 56,166.73	
				14 PHASE 2		5/31/2021	\$ 121,025.00	
		NOT ON PO		15 PHASE 2		6/30/2021	\$ 96,346.50	
C-8c	N77R0372	OPEN	DYNTEK, INC.		\$ 11,956.54		\$ 11,956.55	\$ (0.01)
				LAHS NETWORK SWITCH		10/21/19	\$ 11,956.55	
				Inv # D139659				
C-13b	N77R0588	OPEN	COROVAN MOVING AND STORAGE	LAHS PROJECT MOVE & INSTALLATION WORK	\$ 24,708.19		\$ 23,629.57	\$ 1,078.62
				Inv# OCA48323		02/24/20	\$ 18,545.82	
				Inv # OCA48402		02/24/20	\$ 5,083.75	
C-13b	N77R0119	Fully Paid	REAL TRANSPORTATION INC	MOVE FROM LAHS TO OAK AND BACK	\$ 1,875.92		\$ 1,875.92	\$ -
				Inv # 073119		08/05/19	\$ 1,875.92	
C-13b	N77R0694	OPEN	SOUTHWEST MOBILE STORAGE	STORAGE CONTAINERS	\$ 12,886.90		\$ 12,886.90	\$ -
				Inv # RI693442		12/12/19	\$ 12,886.90	
E	L77A0236	CLOSED	Ultrasystems Environmental	CEQA Services	\$ 8,249.00		\$ 8,249.00	\$ -
			Invoices split between funds 28 & 29	Inv #11582		08/01/18	\$ 4,156.50	
				Inv #11633		11/07/18	\$ 2,657.00	
				Inv# 11655		12/20/18	\$ 840.50	
				Inv# 11660		01/07/19	\$ 595.00	
E	M77A0110	Partially Paid	Ultrasystems Environmental		\$ 48,050.00		\$ 48,050.00	\$ -
				Inv # 11638		11/12/18	\$ 2,268.00	
				Inv # 11649		12/10/18	\$ 15,852.00	
				Inv # 11680		02/08/19	\$ 5,952.00	
				Inv # 11661		01/07/19	\$ 11,635.00	
				Inv # 11692		03/13/19	\$ 2,166.40	
				Inv # 11707		04/12/19	\$ 2,579.00	
				Inv # 11795		10/07/19	\$ 2,120.10	
				Inv # 11812		11/04/19	\$ 5,477.50	
E	M77A0265	CLOSED	Ultrasystems Environmental		\$ 5,900.00		\$ 5,900.00	\$ 8,800.00
				Inv # 11733		06/04/19	\$ 5,900.00	
E	No PO		DTSC		\$1,500.00		\$ 1,500.00	\$ -
				Inv # 061419		06/14/19	\$ 1,500.00	
E	N77A0106	OPEN	PLACEWORKS, INC	ENVIRONMENTAL ASSESSMENT	\$ 23,325.00		\$ 23,169.67	\$ 155.33
				Inv #70054		10/21/19	\$ 2,185.00	
				Inv # 70306		11/19/19	\$ 3,651.25	

**LOS ALAMITOS HIGH SCHOOL
MULTI-STORY STEM BUILDING PROJECT
EXPENDITURES**

BDGT Section	P.O. #	PO Status	VENDOR	DESCRIPTION	P.O. AMOUNT	INV. DATE	INV. AMOUNT	BALANCE
				Inv # 70558		12/19/19	\$ 390.00	
				Inv # 70836		01/17/20	\$ 423.75	
				Inv # 71101		02/13/20	\$ 9,225.39	
				Inv # 71376		04/02/20	\$ 3,979.28	
				Inv # 71635		05/07/20	\$ 1,365.00	
				Inv # 71903		06/08/20	\$ 390.00	
				Inv # 72197		06/30/20	\$ 1,365.00	
				Inv #72527		06/30/20	\$ 195.00	
E	N77A0108	OPEN	KNOWLAND CONSTRUCTION SERVICE	DSA INSPECTION SERVICES	\$ 970,900.00		\$ 395,256.00	\$ 575,644.00
				Inv # LOSALHS1130 19		01/09/20	\$ 10,080.00	
				Inv # LOSALHS1031 19RR		01/09/20	\$ 12,880.00	
				Inv# LOSALHS 1231 19		01/31/20	\$ 11,760.00	
				Inv # LOSALHS 0131 20		04/23/20	\$ 12,320.00	
				Inv # LOSALHS 0229 20		04/23/20	\$ 11,200.00	
				Inv # LOSALHS0331 20		05/06/20	\$ 25,856.00	
				Inv # LOSALHS0430 20 (AC)		06/30/20	\$ 23,536.00	
				Inv # LOSALHS0531 20 (AC)		06/30/20	\$ 20,288.00	
				Inv # LOSALHS0630 20 (AC)		06/30/20	\$ 17,696.00	
				Inv # LOSALHS0731 20		08/25/20	\$ 21,268.00	
				Inv # LOSALHS0831 20		10/13/20	\$ 17,908.00	
				Inv # LOSALHS0930 20		11/12/20	\$ 18,128.00	
				Inv # LOSALHS1031 20		01/28/21	\$ 17,736.00	
				LOSALHS1231 20		1/18/2021	\$ 20,452.00	
				LOSALHS1130 20		12/23/2020	\$ 15,048.00	
				LOSALHS0228 21		3/17/2021	\$ 16,896.00	
				LOSALHS0131 21		2/22/2021	\$ 16,896.00	
				LOSALHS0331 21		4/21/2021	\$ 20,868.00	
				LOSALHS0430 21		5/25/2021	\$ 29,464.00	
				LOSALHS0531 21		6/24/2021	\$ 23,076.00	
				A7704460		06/30/21	\$ 31,900.00	
E	N77A0149	OPEN	ULTRASYSTEMS ENVIRONMENTAL	CULTRUAL RESOURCES EVALUATION	\$ 1,860.00		\$ -	\$ 1,860.00
E	N77A0155	OPEN	NDNA MONITORING & CONSULTING	NATIVE AMERICAN TRIBAL MONITORING	\$40,162.50		\$ 40,162.50	\$ -
				Inv # 20 0427 1		06/01/20	\$ 5,587.50	
				Inv # 20 0403 1		06/08/20	\$ 5,512.50	
				02 0526 01		07/22/21	\$ 6,300.00	
				02 0511 1		07/22/21	\$ 6,975.00	
				20 0622 01		07/22/21	\$ 3,450.00	
				20 0720 01		07/22/21	\$ 5,437.50	
				20 0803 01		07/22/21	\$ 3,562.50	
				20 1113 01		07/22/21	\$ 3,337.50	
I			ERICKSON-HALL	LEASE PAYMENT		04/16/21	\$ (2.00)	
I	N77R1073		SM CONTRACTING	ABESTOS SERVICES	\$ 8,800.00		\$ 8,800.00	\$ -
				Inv # 20 070		05/10/20	\$ 8,800.00	
I	N77A0224	Fully Paid	ARTHUR J. GALLAGHER INSURANCE	BUILDER RISK INSURANCE	\$ 60,209.98		\$ 60,209.98	\$ -
				Inv # 3435030		06/30/20	\$ 60,209.98	
I	N77A0214	OPEN	A S C I P	MULTI STORY INSURANCE	\$ 1,238,515.00		\$ 1,238,515.00	\$ -
						05/26/20	\$ 1,238,515.00	
					\$ 60,905,967.84		\$ 29,704,506.42	\$ 31,203,759.42

SUMMARY OF COSTS

Los Alamitos Unified School District
PROJECT: LAHS BASEBALL SCOREBOARD PROJECT
FUND 28 CCTR 181

Preliminary Budget \$ 520,000.00
Modifications \$ (371,096.37)
Current Budget \$ 148,903.63

APPLICATION NUMBER	BUDGET	COMMITTED CONTRACTS	PAID TO DATE
A. DISTRICT / ADMINISTRATIVE FEES			
1 SITE ACQUISITION / APPRAISAL / TITLE	\$ -	\$ -	\$ -
2 SURVEY	\$ -	\$ -	\$ -
3 SITE SUPPORT - BOND FEES/FUNDING CONSULTANT/CDE CONSULTANT	\$ -	\$ -	\$ -
4 LEGAL FEES - <i>Allowances</i>	\$ -	\$ -	\$ -
5 OTHER (EIR / Negative Declaration)	\$ -	\$ -	\$ -
6 OTHER - PHASE I, GEO HAZARDS, PEA, ENVIRONMENTAL CLEARANCE	\$ -	\$ -	\$ -
SITE SUBTOTAL	\$ -	\$ -	\$ -
B. PLANS			
1 ARCHITECT'S FEE FOR PLANS	\$ 23,413.47	\$ -	\$ 23,413.47
2 DSA PLAN CHECK FEE	\$ 2,071.97	\$ -	\$ 2,071.97
3 DSA HANDICAPPED PLAN CHECK FEE	\$ -	\$ -	\$ -
4 HEALTH DEPARTMENT	\$ -	\$ -	\$ -
5 ENERGY ANALYSIS FEES	\$ -	\$ -	\$ -
6 DEPARTMENT OF EDUCATION - <i>Plan Check Fee</i>	\$ -	\$ -	\$ -
7 PRELIMINARY TESTS	\$ -	\$ -	\$ -
A. SOILS	\$ -	\$ -	\$ -
B. TOPOGRAPHIC SURVEY	\$ -	\$ -	\$ -
C. BIDDING AND ADVERTISING	\$ 400.00	\$ -	\$ 400.00
D. ENGINEERING/CONSULTING	\$ -	\$ -	\$ -
E. UNDERGROUND UTILITY SURVEY	\$ -	\$ -	\$ -
8 LABOR COMPLIANCE PROGRAM ADMINISTRATIVE COSTS	\$ -	\$ -	\$ -
PLANS SUBTOTAL	\$ 25,885.44	\$ -	\$ 25,885.44
C. CONSTRUCTION			
1 UTILITIES	\$ -	\$ -	\$ -
A. UTILITY SERVICE FEES	\$ -	\$ -	\$ -
B. UTILITY SERVICE IMPROVEMENTS	\$ -	\$ -	\$ -
2 OFF-SITE DEVELOPMENT	\$ -	\$ -	\$ -
3 SERVICE SITE DEVELOPMENT	\$ -	\$ -	\$ -
4 GENERAL SERVICE SITE DEVELOPMENT	\$ -	\$ -	\$ -
5 GAS STATION ABATEMENT/DEMO/UST REMOVAL	\$ -	\$ -	\$ -
6 ____ DEMOLITION ____ INTERIM HOUSING	\$ -	\$ -	\$ -
7 ____ NEW CONSTRUCTION	\$ 115,396.19	\$ -	\$ 115,396.19
8 A. UNCONVENTIONAL ENERGY SOURCES	\$ -	\$ -	\$ -
B. SPECIAL ACCESS COMPLIANCE	\$ -	\$ -	\$ -
C. TECHNOLOGY ALLOWANCE	\$ -	\$ -	\$ -
9 ENVIRONMENTAL ABATEMENT	\$ -	\$ -	\$ -
10 AIR MONITOR CLEARANCE	\$ -	\$ -	\$ -
11 CONSTRUCTION MANAGEMENT	\$ -	\$ -	\$ -
12 PROJECT MANAGEMENT	\$ -	\$ -	\$ -
13 OTHER (ITEMIZE)	\$ -	\$ -	\$ -
A. REIMBURSABLES/GENERAL CONDITIONS	\$ -	\$ -	\$ -
B. MOVING/STORAGE	\$ -	\$ -	\$ -
C. UNDERGROUND UTILITY SEARCH	\$ -	\$ -	\$ -
CONSTRUCTION SUBTOTAL	\$ 115,396.19	\$ -	\$ 115,396.19
D. TESTS (CONSTRUCTION LAB)	\$ -	\$ -	\$ -
E. INSPECTION (IOR)	\$ 7,622.00	\$ -	\$ 7,622.00
F. FURNITURE AND EQUIPMENT	\$ -	\$ -	\$ -
H. CONTINGENCIES	\$ -	\$ -	\$ -
TOTAL ESTIMATE COSTS (ITEMS A THROUGH H)	\$ 148,903.63	\$ -	\$ 148,903.63

**LOS ALAMITOS HIGH SCHOOL
BASEBALL SCOREBOARD PROJECT
Expenditures**

Project Completed

PO Balance reflects unused encumbrances

BDGT Section	P.O. #	PO Status	VENDOR	DESCRIPTION	P.O. AMOUNT	INV. DATE	INV. AMOUNT	BALANCE
B-1	M77A0153	OPEN	RACHLIN PARTNERS INC	ARCHITECTURAL FEES	\$ 12,100.00		\$ 11,813.47	\$ 286.53
			Paid out of Fund 01	Inv # 060846 01 (0100803585-6260)		04/23/19	\$ 7,400.00	
			Paid out of Fund 01	Inv # 060846 02 (0100803585-6260)		05/28/19	\$ 2,100.00	
				Inv # 060841 RE01		10/01/19	\$ 168.09	
				Inv # 060841 03		08/14/19	\$ 1,400.00	
				Inv# 060841 RE02		11/04/19	\$ 45.38	
				Inv # 060846 04		06/30/20	\$ 700.00	
B-1	N77A0168	OPEN	RACHLIN PARTNERS INC	ARCHITECTURAL FEES-Softball Scoreboard	\$ 12,100.00		\$11,600	\$ 500.00
				Inv# 060848 01		01/08/20	\$9,500	
				Inv # 060848 02		06/30/20	\$2,100	
B-2	N/A		DIVISION OF STATE ARCHITECT	DSA FEES	\$ 2,705.00		\$ 2,071.97	\$ 633.03
			Paid out of Fund 01	Inv # LAHS SCOREBOARD		03/22/19	\$ 1,437.50	
				Inv # CK26055 DSA		01/18/20	\$ 1,267.50	
				Overpayment- Ck #04119015 State of CA		12/15/20	\$ (633.03)	
B-2							\$ -	\$ -
B-7c	N77R0825	Fully Paid	Event Newspapers	SCOREBOARD INSTALL BID AD	\$400.00		\$ 400.00	\$ -
				Inv # 91524		02/24/20	\$ 400.00	
C-7	M77A0233	Fully Paid	DAKTRONICS	LAHS BASEBALL SCOREBOARD	\$ 37,621.46		\$ 37,621.46	\$ -
				Inv # 6848390		09/30/19	\$ 37,621.46	
C-7	N77R0782	Fully Paid	DAKTRONICS	LAHS SOFTBALL SCOREBOARD	\$ 38,772.72		\$ 38,772.73	\$ (0.01)
				Inv # 6877568		03/06/20	\$ 38,772.73	
C-7	N77R0175	Fully Paid	ACE Electric	LAHS SOFTBALL SCOREBOARD WORK	\$ 39,350.00		\$ 39,002.00	\$ 348.00
				Inv # 2061 1		06/30/20	\$ 39,002.00	
E	N77A0067	OPEN	NINYO & MOORE GEOTECHNICAL	BASEBALL:GEOTECHNICAL,MATERIAL TESTING, SPECIALTY INSPECTIONS	\$ 3,848.00		\$ 3,774.00	\$ 74.00
				Inv # 231444		10/14/19	\$ 2,498.00	
				Inv# 232662		11/04/19	\$ 1,276.00	
E	N77A0185	Fully Paid	NINYO & MOORE GEOTECHNICAL	SOFTBALL:GEOTECHNICAL,MATERIAL TESTING, SPECIALTY INSPECTIONS	\$ 3,848.00		\$ 3,848.00	\$ -
				Inv # 2113033001		06/08/20	\$ 2,224.75	
				Inv # 239616		06/30/20	\$ 1,623.25	
					\$ 150,745.18		\$ 148,903.63	\$ 1,841.55

SUMMARY OF ESTIMATED COSTS

Los Alamitos Unified School District

PROJECT: MCGAUGH ELEMENTARY PLAYGROUND

FUND 28 CCTR 054

MASTER BUDGET

Preliminary Budget \$ 850,000.00

Modifications \$ (387,291.68)

Current Budget \$ 462,708.32

APPLICATION NUMBER	BUDGET	COMMITTED CONTRACTS	PAID TO DATE
A. DISTRICT / ADMINISTRATIVE FEES			
1 SITE ACQUISITION / APPRAISAL / TITLE			\$ -
2 SURVEY		\$ -	\$ -
3 SITE SUPPORT - BOND FEES/FUNDING CONSULTANT/CDE CONSULTANT	\$ -		\$ -
4 LEGAL FEES - Allowances	\$ -		\$ -
5 OTHER (EIR / Negative Declaration)	\$ -		\$ -
6 OTHER - PHASE I, GEO HAZARDS, PEA, ENVIRONMENTAL CLEARANCE	\$ -		\$ -
SITE SUBTOTAL	\$ -	\$ -	\$ -
B. PLANS			
1 ARCHITECT'S FEE FOR PLANS	\$ -	\$ -	
2 DSA PLAN CHECK FEE	\$ -	\$ -	\$ -
3 DSA HANDICAPPED PLAN CHECK FEE	\$ -		\$ -
4 HEALTH DEPARTMENT	\$ -		\$ -
5 ENERGY ANALYSIS FEES	\$ -		
6 DEPARTMENT OF EDUCATION - Plan Check Fee	\$ -		\$ -
7 PRELIMINARY TESTS	\$ -		
A. SOILS	\$ -	\$ -	\$ -
B. OPSC & YRE CONSULTANTS	\$ -		
C. BIDDING AND ADVERTISING	\$ -	\$ -	\$ -
D. ENGINEERING/CONSULTING	\$ -		
E. HAZARDOUS MATERIAL SURVEY / SPECS	\$ -		\$ -
8 LABOR COMPLIANCE PROGRAM ADMINISTRATIVE COSTS	\$ -		\$ -
PLANS SUBTOTAL	\$ -	\$ -	\$ -
C. CONSTRUCTION			
1 UTILITIES			
A. UTILITY SERVICE FEES	\$ -	\$ -	\$ -
B. UTILITY SERVICE IMPROVEMENTS	\$ -		
2 OFF-SITE DEVELOPMENT	\$ -		
3 SERVICE SITE DEVELOPMENT	\$ -		
4 GENERAL SERVICE SITE DEVELOPMENT	\$ -		
5 GAS STATION ABATEMENT/DEMO/UST REMOVAL	\$ -		\$ -
6 ____ DEMOLITION ____ INTERIM HOUSING	\$ -		\$ -
7 ____ NEW CONSTRUCTION	\$ 462,708.32		\$ 462,708.32
8 A. UNCONVENTIONAL ENERGY SOURCES	\$ -		
B. SPECIAL ACCESS COMPLIANCE	\$ -		
C. TECHNOLOGY ALLOWANCE	\$ -		
9 ENVIRONMENTAL ABATEMENT	\$ -		\$ -
10 AIR MONITOR CLEARANCE	\$ -		\$ -
11 CONSTRUCTION MANAGEMENT	\$ -	\$ -	\$ -
12 PROJECT MANAGEMENT	\$ -		\$ -
13 OTHER (ITEMIZE)	\$ -		
A. REIMBURSABLES/GENERAL CONDITIONS	\$ -		\$ -
B. MOVING/STORAGE	\$ -	\$ -	\$ -
C. UNDERGROUND UTILITY SEARCH	\$ -		
CONSTRUCTION SUBTOTAL	\$ 462,708.32	\$ -	\$ 462,708.32
D. TESTS (CONSTRUCTION LAB)	\$ -	\$ -	\$ -
E. INSPECTION (IOR)	\$ -	\$ -	\$ -
F. FURNITURE AND EQUIPMENT	\$ -	\$ -	\$ -
H. CONTINGENCIES	\$ -	\$ -	\$ -
TOTAL ESTIMATE COSTS (ITEMS A THROUGH H)	\$ 462,708.32	\$ -	\$ 462,708.32

**MCGAUGH ELEMENTARY SCHOOL
PLAYGROUND PROJECT
Expenditures**

Project Completed

PO Balance reflects unused encumbrances

BDGT Section	P.O. #	PO Status	VENDOR	DESCRIPTION	P.O. AMOUNT	INV. DATE	INV. AMOUNT	BALANCE
C-7	N77R0293	OPEN	DAVE BANG AND ASSOCIATES	PURCHASE OF EQUIPMENT AND WARRANTY	\$ 121,852.44		\$ 122,983.32	\$ (1,130.88)
				Inv # 47961		02/12/20	\$ 122,983.32	
C-7	N77R0294	OPEN	DAVE BANG AND ASSOCIATES	PURCHASE AND INSTALLATION OF PLAYGROUND EQUIPME	\$ 319,356.96		\$ 320,665.00	\$ (1,308.04)
						02/12/20	\$ 320,665.00	
C-7	N77R0685	OPEN	CREATIVE CONTRACTORS CORP	EXCAVATION OF EXISTING PLAYGROUND	\$ 11,220.00		\$ 11,220.00	\$ -
				Inv # 4406		06/18/20	\$ 11,220.00	
C-7	N77R0785	OPEN	CREATIVE CONTRACTORS CORP	INSTALL CONCRETE CURB IN SECONDARY PLAYGROUND	\$ 4,900.00		\$ 4,900.00	\$ -
				Inv # 4407		06/30/20	\$ 4,900.00	
C-7	N77R0828	Closed	Golden State Paving Company	Clean, prepare, overlay asphalt	\$ 5,252.00		\$ 2,940.00	\$ 2,312.00
				Inv # G7935		01/29/20	\$ 2,940.00	
					\$ 462,581.40		\$ 462,708.32	\$ (126.92)

SUMMARY OF ESTIMATED COSTS

Los Alamitos Unified School District
 PROJECT: ROSSMOOR PRESCHOOL PLAYGROUND
 FUND 28 CCTR 054
MASTER BUDGET

Preliminary Budget \$ 425,000.00
 Modifications \$ (9,267.38)
Current Budget \$ 415,732.62

APPLICATION NUMBER	BUDGET	COMMITTED CONTRACTS	PAID TO DATE
A. DISTRICT / ADMINISTRATIVE FEES			
1 SITE ACQUISITION / APPRAISAL / TITLE			\$ -
2 SURVEY		\$ -	\$ -
3 SITE SUPPORT - BOND FEES/FUNDING CONSULTANT/CDE CONSULTANT	\$ -		\$ -
4 LEGAL FEES - <i>Allowances</i>	\$ -		\$ -
5 OTHER (EIR / Negative Declaration)	\$ -		\$ -
6 OTHER - PHASE I, GEO HAZARDS, PEA, ENVIRONMENTAL CLEARANCE	\$ -		\$ -
SITE SUBTOTAL	\$ -	\$ -	\$ -
B. PLANS			
1 ARCHITECT'S FEE FOR PLANS	\$ 26,992.50	\$ -	\$ 26,992.50
2 DSA PLAN CHECK FEE	\$ 1,086.25	\$ -	\$ 1,086.25
3 DSA HANDICAPPED PLAN CHECK FEE	\$ -		\$ -
4 HEALTH DEPARTMENT	\$ -		\$ -
5 ENERGY ANALYSIS FEES			
6 DEPARTMENT OF EDUCATION - <i>Plan Check Fee</i>	\$ -		\$ -
7 PRELIMINARY TESTS			
A. SOILS	\$ -	\$ -	\$ -
B. OPSC & YRE CONSULTANTS			
C. BIDDING AND ADVERTISING	\$ 130.68	\$ -	\$ 130.68
D. ENGINEERING/CONSULTING			
E. HAZARDOUS MATERIAL SURVEY / SPECS	\$ -		\$ -
8 LABOR COMPLIANCE PROGRAM ADMINISTRATIVE COSTS	\$ -		\$ -
PLANS SUBTOTAL	\$ 28,209.43	\$ -	\$ 28,209.43
C. CONSTRUCTION			
1 UTILITIES			
A. UTILITY SERVICE FEES	\$ -	\$ -	\$ -
B. UTILITY SERVICE IMPROVEMENTS	\$ -		
2 OFF-SITE DEVELOPMENT	\$ -		
3 SERVICE SITE DEVELOPMENT	\$ -		
4 GENERAL SERVICE SITE DEVELOPMENT	\$ -		
5 GAS STATION ABATEMENT/DEMO/UST REMOVAL	\$ -		\$ -
6 ____ DEMOLITION ____ INTERIM HOUSING	\$ -		\$ -
7 ____ NEW CONSTRUCTION	\$ 387,523.19	\$ -	\$ 387,523.19
8 A. UNCONVENTIONAL ENERGY SOURCES	\$ -		
B. SPECIAL ACCESS COMPLIANCE	\$ -		
C. TECHNOLOGY ALLOWANCE	\$ -		
9 ENVIRONMENTAL ABATEMENT	\$ -		\$ -
10 AIR MONITOR CLEARANCE	\$ -		\$ -
11 CONSTRUCTION MANAGEMENT	\$ -	\$ -	\$ -
12 PROJECT MANAGEMENT	\$ -		\$ -
13 OTHER (ITEMIZE)	\$ -		
A. REIMBURSABLES/GENERAL CONDITIONS	\$ -		\$ -
B. MOVING/STORAGE	\$ -	\$ -	\$ -
C. UNDERGROUND UTILITY SEARCH	\$ -		
CONSTRUCTION SUBTOTAL	\$ 387,523.19	\$ -	\$ 387,523.19
D. TESTS (CONSTRUCTION LAB)			
E. INSPECTION (IOR)	\$ -	\$ -	\$ -
F. FURNITURE AND EQUIPMENT	\$ -	\$ -	\$ -
H. CONTINGENCIES	\$ -	\$ -	\$ -
TOTAL ESTIMATE COSTS (ITEMS A THROUGH H)	\$ 415,732.62	\$ -	\$ 415,732.62

**ROSSMOOR ELEMENTARY
PRESCHOOL PLAYGROUND
Expenditures**

Project Completed

PO Balance reflects unused encumbrances

BDGT Section	P.O. #	PO Status	VENDOR	DESCRIPTION	P.O. AMOUNT	INV. DATE	INV. AMOUNT	BALANCE
B-1	M77A0047	OPEN	LPA, INC	ARCHITECT FEES	\$ 27,000.00		\$ 26,992.50	\$ 7.50
				Inv #85197		08/06/18	\$ 1,910.00	
				Inv #86307		10/09/18	\$ 1,911.25	
				Inv #86073		10/03/18	\$ 3,412.50	
				Inv #86736		11/05/18	\$ 2,633.75	
				Inv #86749		12/20/18	\$ 4,875.00	
				Inv #1815610		01/14/19	\$ 720.00	
				Inv #88159		02/04/19	\$ 2,340.00	
				Inv #88586		03/04/19	\$ 1,762.50	
				Inv #89280		04/08/19	\$ 3,315.00	
				Inv #89598		05/07/19	\$ 622.50	
				Inv #90112		06/10/19	\$ 2,065.00	
				Inv #90478		06/30/19	\$ 535.00	
				Inv # 91173		08/28/19	\$ 407.50	
				Inv# 91545		10/01/19	\$ 482.50	
B-2	N/A		Rapid Reprographics	DSA Reports	\$ 11.25		\$ 11.25	\$ -
				Inv # 3732		08/19/19	\$ 11.25	
B-2	N/A		DSA	DSA Fees	\$ 3,300.00		\$ 1,075.00	\$ 2,225.00
				Fees		6/28/2019	1,075.00	
B-7c	M77R1189	CLOSED	NEWS ENTERPRISE	BID AD	\$130.68		\$ 130.68	\$ -
				Inv 79788		4/26/2019	\$ 130.68	
C-7	M77A0272	OPEN	MICON CONSTRUCTION, INC	PRESCHOOL PLAYGROUND BID #2018-2019-B08	\$ 292,609.00		\$ 285,734.39	\$ 6,874.61
				Inv #7886 01		06/30/19	\$ 100,678.00	
				Inv# 7886 02		08/16/19	\$ 156,048.70	
				Inv# 7886 03		09/13/19	\$ 14,720.96	
				Inv # 7886 04		10/16/19	\$ 14,286.73	
C-7	M77R1418	CLOSED	EMC TILES	EMC TILES:PLAYGROUND	\$ 22,467.00			\$ (0.76)
				Inv# 27064		08/07/19	\$ 22,467.76	
C-7	M77R1327	CLOSED	MIRACLE RECREATION	PLAYGROUND EQUIPMENT	\$ 39,381.04			\$ -
				Inv # 812985		09/06/19	\$ 39,381.04	
C-7	M77R1468	CLOSED	GOLDEN STATE ASPHALT	ROSSMORR PLAYGROUND	\$ 39,940.00			\$ -
				Inv # G7771		10/02/19	\$ 39,940.00	
					\$ 424,838.97		\$ 415,732.62	\$ 9,106.35

SUMMARY OF ESTIMATED COSTS

Los Alamitos Unified School District
 PROJECT: WEAVER PRESCHOOL PLAYGROUND
 FUND 28 CCTR 054
MASTER BUDGET

Preliminary Budget \$ 425,000.00
 Modifications \$ (85,243.77)
Current Budget \$ 339,756.23

APPLICATION NUMBER	BUDGET	COMMITTED CONTRACTS	PAID TO DATE
A. DISTRICT / ADMINISTRATIVE FEES			
1 SITE ACQUISITION / APPRAISAL / TITLE			\$ -
2 SURVEY		\$ -	\$ -
3 SITE SUPPORT - BOND FEES/FUNDING CONSULTANT/CDE CONSULTANT	\$ -		\$ -
4 LEGAL FEES - <i>Allowances</i>	\$ -		\$ -
5 OTHER (EIR / Negative Declaration)	\$ -		\$ -
6 OTHER - PHASE I, GEO HAZARDS, PEA, ENVIRONMENTAL CLEARANCE	\$ -		\$ -
SITE SUBTOTAL	\$ -	\$ -	\$ -
B. PLANS			
1 ARCHITECT'S FEE FOR PLANS	\$ 27,000.00	\$ -	\$ 27,000.00
2 DSA PLAN CHECK FEE	\$ 986.25	\$ -	\$ 986.25
3 DSA HANDICAPPED PLAN CHECK FEE	\$ -		\$ -
4 HEALTH DEPARTMENT	\$ -		\$ -
5 ENERGY ANALYSIS FEES			
6 DEPARTMENT OF EDUCATION - <i>Plan Check Fee</i>	\$ 140.00		\$ 140.00
7 PRELIMINARY TESTS			
A. SOILS	\$ -	\$ -	\$ -
B. OPSC & YRE CONSULTANTS			
C. BIDDING AND ADVERTISING	\$ 130.68	\$ -	\$ 130.68
D. ENGINEERING/CONSULTING			
E. HAZARDOUS MATERIAL SURVEY / SPECS	\$ -		\$ -
8 LABOR COMPLIANCE PROGRAM ADMINISTRATIVE COSTS	\$ -		\$ -
PLANS SUBTOTAL	\$ 28,256.93	\$ -	\$ 28,256.93
C. CONSTRUCTION			
1 UTILITIES			
A. UTILITY SERVICE FEES	\$ -	\$ -	\$ -
B. UTILITY SERVICE IMPROVEMENTS	\$ -		
2 OFF-SITE DEVELOPMENT	\$ -		
3 SERVICE SITE DEVELOPMENT	\$ -		
4 GENERAL SERVICE SITE DEVELOPMENT	\$ -		
5 GAS STATION ABATEMENT/DEMO/UST REMOVAL	\$ -		\$ -
6 ____ DEMOLITION ____ INTERIM HOUSING	\$ -		\$ -
7 ____ NEW CONSTRUCTION	\$ 311,499.30		\$ 311,499.30
8 A. UNCONVENTIONAL ENERGY SOURCES	\$ -		
B. SPECIAL ACCESS COMPLIANCE	\$ -		
C. TECHNOLOGY ALLOWANCE	\$ -		
9 ENVIRONMENTAL ABATEMENT	\$ -		\$ -
10 AIR MONITOR CLEARANCE	\$ -		\$ -
11 CONSTRUCTION MANAGEMENT	\$ -	\$ -	\$ -
12 PROJECT MANAGEMENT	\$ -		\$ -
13 OTHER (ITEMIZE)	\$ -		\$ -
A. REIMBURSABLES/GENERAL CONDITIONS	\$ -		\$ -
B. MOVING/STORAGE	\$ -	\$ -	\$ -
C. UNDERGROUND UTILITY SEARCH	\$ -		
CONSTRUCTION SUBTOTAL	\$ 311,499.30	\$ -	\$ 311,499.30
D. TESTS (CONSTRUCTION LAB)			
E. INSPECTION (IOR)	\$ -	\$ -	\$ -
F. FURNITURE AND EQUIPMENT	\$ -	\$ -	\$ -
H. CONTINGENCIES	\$ -	\$ -	\$ -
TOTAL ESTIMATE COSTS (ITEMS A THROUGH H)	\$ 339,756.23	\$ -	\$ 339,756.23

**WEAVER ELEMENTARY
PRESCHOOL PLAYGROUND
Expenditures**

Project Completed

PO Balance reflects unused encumbrances

BDGT Section	P.O. #	PO Status	VENDOR	DESCRIPTION	P.O. AMOUNT	INV. DATE	INV. AMOUNT	BALANCE
B-1	M77A0046	OPEN	LPA, INC	ARCHITECT FEES	\$ 27,000.00		\$ 27,000.00	\$ -
				Inv #85196		08/23/18	\$ 1,260.00	
				Inv #86072		10/01/18	\$ 4,057.50	
				Inv #86308		10/19/18	\$ 1,868.75	
				Inv #86735		12/13/18	\$ 2,492.50	
				Inv #87498		12/19/18	\$ 5,847.50	
				Inv #1815510		02/06/19	\$ 742.50	
				Inv #88158		02/14/19	\$ 2,722.42	
				Inv #88585		03/15/19	\$ 2,055.00	
				Inv #89279		04/25/19	\$ 3,200.00	
				Inv #89597		05/28/19	\$ 547.50	
				Inv #90111		06/30/19	\$ 530.08	
				Inv #90477		06/30/19	\$ 292.50	
				Inv# 91172		08/28/19	\$ 955.00	
				Inv #91544		10/01/19	\$428.75	
B-2	N/A	CLOSED	Rapid Reprographics	DSA reports	\$ 11.25		\$ 11.25	\$ -
				Inv#3732		08/19/19	\$ 11.25	
B-2	N/A		DSA	DSA Fees	\$ 975.00		\$ 975.00	\$ -
				Fees		11/2/2018	975.00	
B-6	N/A		Department of Education	Reimb SF Playground	\$ 140.00		\$ 140.00	\$ -
				C-065515		03/17/21	\$ 140.00	
B-7c	M77R1189	CLOSED	NEWS ENTERPRISE	BID AD	\$130.68		\$ 130.68	\$ -
				Inv 79788		4/26/2019	\$ 130.68	
C-7	M77A0272	CLOSED	MICON CONSTRUCTION, INC	PRESCHOOL PLAYGROUND	\$ 241,891.00		\$ 249,650.50	\$ -
				Inv #7886 01		06/30/19	\$ 9,016.92	
				Inv #7886 02		08/16/19	\$ 125,917.09	
				Inv #7886 03		09/13/19	\$ 102,233.97	
				Inv #7886 04		10/16/19	\$ 12,482.52	
				Change Order 9/11/19	\$ 7,759.50			
C-7	M77R1418	CLOSED	EMC TILES	EMC TILES:PLAYGROUND	\$ 22,467.00			\$ (0.76)
				Inv # 27064		08/07/19	\$ 22,467.76	
C-7	M77R1324	CLOSED	MIRACLE RECREATION	PLAYGROUND EQUIPMENT	\$ 39,381.04			\$ -
				Inv# 812993		09/30/19	\$ 39,381.04	
					\$ 339,755.47		\$ 339,756.23	\$ (0.76)

SUMMARY OF ESTIMATED COSTS

Los Alamitos Unified School District

PROJECT: WEAVER PRIMARY PLAYGROUND

FUND 28 CCTR 054

MASTER BUDGET

Preliminary Budget \$ 200,000.00

Modifications \$ -

Current Budget \$ 200,000.00

APPLICATION NUMBER	BUDGET	COMMITTED CONTRACTS	PAID TO DATE
A. DISTRICT / ADMINISTRATIVE FEES			
1 SITE ACQUISITION / APPRAISAL / TITLE	\$ -	\$ -	\$ -
2 SURVEY	\$ -	\$ -	\$ -
3 SITE SUPPORT - BOND FEES/FUNDING CONSULTANT/CDE CONSULTANT	\$ -	\$ -	\$ -
4 LEGAL FEES - <i>Allowances</i>	\$ -	\$ -	\$ -
5 OTHER (EIR / Negative Declaration)	\$ -	\$ -	\$ -
6 OTHER - PHASE I, GEO HAZARDS, PEA, ENVIRONMENTAL CLEARANCE	\$ -	\$ -	\$ -
SITE SUBTOTAL	\$ -	\$ -	\$ -
B. PLANS			
1 ARCHITECT'S FEE FOR PLANS	\$ -	\$ -	\$ -
2 DSA PLAN CHECK FEE	\$ -	\$ -	\$ -
3 DSA HANDICAPPED PLAN CHECK FEE	\$ -	\$ -	\$ -
4 HEALTH DEPARTMENT	\$ -	\$ -	\$ -
5 ENERGY ANALYSIS FEES	\$ -	\$ -	\$ -
6 DEPARTMENT OF EDUCATION - <i>Plan Check Fee</i>	\$ -	\$ -	\$ -
7 PRELIMINARY TESTS	\$ -	\$ -	\$ -
A. SOILS	\$ -	\$ -	\$ -
B. OPSC CONSULTANTS	\$ -	\$ -	\$ -
C. BIDDING AND ADVERTISING	\$ -	\$ -	\$ -
D. ENGINEERING/CONSULTING	\$ -	\$ -	\$ -
E. HAZARDOUS MATERIAL SURVEY / SPECS	\$ -	\$ -	\$ -
8 LABOR COMPLIANCE PROGRAM ADMINISTRATIVE COSTS	\$ -	\$ -	\$ -
PLANS SUBTOTAL	\$ -	\$ -	\$ -
C. CONSTRUCTION			
1 UTILITIES			
A. UTILITY SERVICE FEES	\$ -	\$ -	\$ -
B. UTILITY SERVICE IMPROVEMENTS	\$ -	\$ -	\$ -
2 OFF-SITE DEVELOPMENT	\$ -	\$ -	\$ -
3 SERVICE SITE DEVELOPMENT	\$ -	\$ -	\$ -
4 GENERAL SERVICE SITE DEVELOPMENT	\$ -	\$ -	\$ -
5 GAS STATION ABATEMENT/DEMO/UST REMOVAL	\$ -	\$ -	\$ -
6 ____ DEMOLITION ____ INTERIM HOUSING	\$ -	\$ -	\$ -
7 ____ NEW CONSTRUCTION	\$ 200,000.00	\$ 198,428.56	\$ -
8 A. UNCONVENTIONAL ENERGY SOURCES	\$ -	\$ -	\$ -
B. SPECIAL ACCESS COMPLIANCE	\$ -	\$ -	\$ -
C. TECHNOLOGY ALLOWANCE	\$ -	\$ -	\$ -
9 ENVIRONMENTAL ABATEMENT	\$ -	\$ -	\$ -
10 AIR MONITOR CLEARANCE	\$ -	\$ -	\$ -
11 CONSTRUCTION MANAGEMENT	\$ -	\$ -	\$ -
12 PROJECT MANAGEMENT	\$ -	\$ -	\$ -
13 OTHER (ITEMIZE)	\$ -	\$ -	\$ -
A. REIMBURSABLES/GENERAL CONDITIONS	\$ -	\$ -	\$ -
B. MOVING/STORAGE	\$ -	\$ -	\$ -
C. UNDERGROUND UTILITY SEARCH	\$ -	\$ -	\$ -
CONSTRUCTION SUBTOTAL	\$ 200,000.00	\$ 198,428.56	\$ -
D. TESTS (CONSTRUCTION LAB)			
E. INSPECTION (IOR)	\$ -	\$ -	\$ -
F. FURNITURE AND EQUIPMENT	\$ -	\$ -	\$ -
H. CONTINGENCIES	\$ -	\$ -	\$ -
TOTAL ESTIMATE COSTS (ITEMS A THROUGH H)	\$ 200,000.00	\$ 198,428.56	\$ -

**WEAVER ELEMENTARY
PRIMARY PLAYGROUND
EXPENDITURES**

BDGT Section	P.O. #	PO Status	VENDOR	DESCRIPTION	P.O. AMOUNT	INV. DATE	INV. AMOUNT	BALANCE
C-7	P77R1037	D	Dave Bang & Associates	CMAS New Playground Equipment + Install	\$163,934.19		\$ -	\$163,934.19
C-7	P77R1038	D	Dave Bang & Associates		\$34,494.37		\$ -	\$34,494.37
					\$ 198,428.56		\$ -	\$ 198,428.56