

John Diemer Elementary

Construction Report 11/12/21

This Week

November 8th – November 12th

- Complete Underground Electrical in Area D
- Complete Elevator Pit
- Prepare Area D for slab on grade



Overview of Jobsite

Next Week

November 15th – November 19th

- Pour slab on grade in Area D
- Begin CMU block for elevator shaft
- Prepare Area A for slab on grade



Area D Slab on Grade Prep

John Diemer Elementary Construction Report 11/12/21



Area D Gravel Placement



Area C Footings



Elevator Pit



Area A Footings

John Diemer Elementary

Construction Report 10/29/21

This Week

October 22nd – October 29th

- Complete Footings in Area D and Area B
- Deep Underground Sanitary Complete in Area D, Area B, and Area A



Overview of Jobsite

Next Week

November 1st – November 5th

- Complete Footings in Area C
- Being Footings in Area A
- Complete Underground Electrical in Area D



Gym Footing Rebar

John Diemer Elementary Construction Report 10/29/21



Area D Footings



Area B Footings



Sanitary Lines Area D – Area B



Area C Footings

John Diemer Elementary Construction Report 10/29/21



Area D Footing Preparation



Footing Rebar



Area D Storm Line



North End Area D Footings

John Diemer Elementary

Construction Report 10/15/21

This Week

October 11th – October 15th

- Begin Footings in Area D
- Complete Storm Line in Area D



Overview of Jobsite

Next Week

October 18th – October 22nd

- Complete Footings in Area D and B
- Complete Sanitary in Area D
- Begin Sanitary and Storm in Area B



Building Pad

John Diemer Elementary Construction Report 10/15/21



Area D Footing Preparation



Footing Rebar



Area D Storm Line



North End Area D Footings

John Diemer Elementary Construction Report 10/01/21

This Week

September 27th – October 1st

- Finished Grading Around Jobsite
- Installed Electrical Underground From Power Pole to Transformer.



Overview of Jobsite

Next Week

September 20th – September 24th

- Begin Footings in Area D
- Complete Water Line and Fire Line Stub-Up's into the Building.



East Drive

John Diemer Elementary Construction Report 10/01/21



Sidewalk at NE Entrance



Test on RAP



West Drive



Building Pad

John Diemer Elementary

Construction Report 09/17/21

This Week

September 13th – September 17th

- Continued Site Utilities Throughout the Jobsite
- Began the Rammed Aggregate Pier Install
- Began Grading the South Parking Lot and East Drive



Overview of Jobsite

Next Week

September 20th – September 24th

- Continue Site Utilities
- Complete the Rammed Aggregate Pier Install
- Begin Grading the West Drive and Parking Lot



South Parking Lot

John Diemer Elementary Construction Report 09/17/21



East Drive



Test on RAP



RAP Install



Storm Inlet SW Corner