

AJAX BUILDING CORPORATION
SUPERINTENDENT'S DAILY REPORT
 Fla. Cont. Lic. #RG A012690 / #CG C042112

JOB NAME: Largo High School	DATE: 08/01/2014
JOB NO: 201337	DAY: Friday

WEATHER

Time	Temperature (°F)	Precipitation	Visibility
7:00 AM	61 - 71		clear

LABOR

Ajax Employee Name	Trade Description
Bruce Marnell	Superintendent
Richard Guerra	Superintendent
Kelly Prstac	Office staff-PM,PE,Admin,Estm
Robert Culpepper	Office staff-PM,PE,Admin,Estm
Sarah Ling	Office staff-PM,PE,Admin,Estm

SUBCONTRACTOR'S EMPLOYEES

Subcontractor	Time In	Time Out	# of Emp.
APG	7:00 AM		3
Nelson	7:00 AM		16
Smith Fence			
Ajax			1
West Star	7:00 AM		1
Ace	7:00 AM		
Furniture Concepts			
JA Green			
Polairs			
PMG			
Mobile Mini			
Sourini			
SJ Const.			
Bergers Moves			
Raulerson			
JVS			9
Resourse			
TOTAL SUBCONTRACTOR EMPLOYEES:			

ACTIVITIES:

Ajax Activities

SCANNED

AUG 19 2014

Ajax Employee Name	Comments
Bruce Marnell	
Richard Guerra	
Kelly Prstac	
Robert Culpepper	

Sarah Ling	
------------	--

Subcontractor Activities

Subcontractor	Work Description	Comments
APG	Finished the power rough-in underground at the field house for the Bard units. Worked on punch items.	
Nelson	Finished installing the water line as well as the new sanitary behind bldg.4. Finished installing sod in pond 1.	
Smith Fence		
Ajax	Misc. clean up.	
West Star	Continuing to finishing the old iss rm. as well as Home Ec.	
Acc		
Furniture Concepts		
JA Green		
Polairs		
PMG		
Mobile Mini		
Sourini		
SJ Const.		
Bergers Moves		
Raulerson		
JVS	Demo of bldg. 11 continues, remove the slab of bldg. 1 complete, demo of the tennis courts is ongoing and hauled of BBB complete.	
Resourse		

VISITORS

Visitor Name	Company Name	Time In	Time Out

EQUIPMENT

Quantity	Description	Comments
1	Cat 303 CR mini Trackhoe	APG
1	GEHL 553 Forklift	APG

SAFETY

Description	Comments

ISSUES/DELAYS/COMMENTS


Description	Comments
none	

INSPECTIONS/TESTING

Description	Comments

OTHER REPORTS

Description	Comments



Superintendent's Signature

3/13/14

Date