

**AJAX BUILDING CORPORATION  
SUBCONTRACTOR DAILY REPORT**

Fla. Cont. Lic. #CG C042112

SUBCONTRACTOR: JUS Contracting

DAY OF THE WEEK: Friday DATE: 8-1-14

DESCRIPTION OF WORK: \_\_\_\_\_

PROJECT NAME: Largo High School

Number of employees on site today:

Number of Craft	Number of Foremen	Number of Supervisory	TOTAL
<u>7</u>	<u>1</u>	<u>1</u>	<u>9</u>

Describe activities performed today (specify type of work, area, building, location, etc.):

Demolish & dispose of building 11  
Remove & dispose of slab from building 1 - complete  
Hauled off remaining boxes & containers of bulbs, ballasts, batteries - complete  
Demolish tennis courts

List any "start" or "finish" dates as it relates to the schedule:

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

List any of your sub-subcontractors on site today:

NAME	NUMBER OF MEN ON SITE	WORK AREA
		<b>SCANNED</b>
		AUG 19 2014

List any permanent materials and equipment delivered today (i.e. chillers, switchgear, hollow metal, elevators, glass, etc.):

**MATERIAL DESCRIPTION**

**RECEIVED FROM**

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

Did any problem(s) arise that interfered with meeting daily planned activities (i.e. delivery delays, layout, shop drawings, etc.)?

Please indicate: \_\_\_\_\_ YES ☒ NO

If YES, explain IN DETAIL the problem(s) causing the interference.

---

---

---

---

---

Are you performing any work today that is an "extra" to your contract? (Note: Written authorization must be issued by Ajax prior to the start of such work.):

Please indicate: \_\_\_\_\_ YES ☒ NO

If yes, please describe work as follows:

WORK PERFORMED	MAN HOURS

Subcontractor Signature: \_\_\_\_\_ Date: \_\_\_\_\_

Ajax Information and Instruction

---

---

---

---

---

---

---

Ajax Superintendent Signature: \_\_\_\_\_ Date: \_\_\_\_\_

Ajax Project Manager Signature: \_\_\_\_\_ Date: \_\_\_\_\_  
(Required If Directive Changes Subcontractor Scope)

**AJAX BUILDING CORPORATION**  
**SUBCONTRACTOR DAILY REPORT**

Fla. Cont. Lic. #CG C042112

SUBCONTRACTOR: David Nelson - const  
DAY OF THE WEEK: Ther Fri DATE: Aug 31 / 11  
DESCRIPTION OF WORK: Site work  
PROJECT NAME: \_\_\_\_\_

Number of employees on site today:

Number of Craft	Number of Foremen	Number of Supervisory	TOTAL
<u>4+8=12</u>	<u>3</u>	<u>1</u>	<u>16</u>

Describe activities performed today (specify type of work, area, building, location, etc.):

91 3" 100' 2" 243' 4" Pipe Install Water - 8500  
Lay soil in pit #1 to complete grade

List any "start" or "finish" dates as it relates to the schedule:

List any of your sub-subcontractors on site today:

NAME	NUMBER OF MEN ON SITE	WORK AREA

List any permanent materials and equipment delivered today (i.e. chillers, switchgear, hollow metal, elevators, glass, etc.):

MATERIAL DESCRIPTION	RECEIVED FROM

Did any problem(s) arise that interfered with meeting daily planned activities (i.e. delivery delays, layout, shop drawings, etc.)?

Please indicate:        \_\_\_\_\_ YES        \_\_\_\_\_ NO

If YES, explain IN DETAIL the problem(s) causing the interference.

Are you performing any work today that is an "extra" to your contract? (Note: Written authorization must be issued by Ajax prior to the start of such work.):

Please indicate:        \_\_\_\_\_ YES        \_\_\_\_\_ NO

If yes, please describe work as follows:

WORK PERFORMED	MAN HOURS

Subcontractor Signature: \_\_\_\_\_ Date: \_\_\_\_\_

Ajax Information and Instruction

Ajax Superintendent Signature: \_\_\_\_\_ Date: \_\_\_\_\_

Ajax Project Manager Signature: \_\_\_\_\_ Date: \_\_\_\_\_  
(Required If Directive Changes Subcontractor Scope)

**AJAX BUILDING CORPORATION**  
**SUBCONTRACTOR DAILY REPORT**

Fla. Cont. Lic. #CG C042112

SUBCONTRACTOR: APG Electric  
DAY OF THE WEEK: Friday DATE: 8/1/2014  
DESCRIPTION OF WORK: Finish underground / punch list.  
PROJECT NAME: Largo High School

Number of employees on site today:

Number of Craft	Number of Foremen	Number of Supervisory	TOTAL
<u>2</u>	<u>    </u>	<u>1</u>	<u>3</u>

Describe activities performed today (specify type of work, area, building, location, etc.):

Finished underground portion of power feed to Stadium. pour back concrete  
we removed. Walked punch list items with Ajax and took care of the  
Items. Called ACST to schedule them to come out to take care and  
finish outstanding punch list items.

List any "start" or "finish" dates as it relates to the schedule:

---

---

---

List any of your sub-subcontractors on site today:

NAME	NUMBER OF MEN ON SITE	WORK AREA

List any permanent materials and equipment delivered today (i.e. chillers, switchgear, hollow metal, elevators, glass, etc.):

MATERIAL DESCRIPTION	RECEIVED FROM

Did any problem(s) arise that interfered with meeting daily planned activities (i.e. delivery delays, layout, shop drawings, etc.)?

Please indicate:        \_\_\_\_\_ YES        \_\_\_\_\_ NO

If YES, explain IN DETAIL the problem(s) causing the interference.

Are you performing any work today that is an "extra" to your contract? (Note: Written authorization must be issued by Ajax prior to the start of such work.):

Please indicate:        \_\_\_\_\_ YES        \_\_\_\_\_ NO

If yes, please describe work as follows:

WORK PERFORMED	MAN HOURS

Subcontractor Signature: \_\_\_\_\_ Date: \_\_\_\_\_

Ajax Information and Instruction

Ajax Superintendent Signature: \_\_\_\_\_ Date: \_\_\_\_\_

Ajax Project Manager Signature: \_\_\_\_\_ Date: \_\_\_\_\_  
(Required If Directive Changes Subcontractor Scope)