

ID	Task Name	Duration	Actual Start	Actual Finish	Baseline Start	Baseline Finish	Baseline1 Start	Baseline1 Finish	Comments	2022	2023	2024	2025
1	<b>FERNDALE HIGH SCHOOL REPLACEMENT</b>	<b>727 days</b>	<b>Thu 4/1/21</b>	<b>NA</b>	<b>Thu 4/1/21</b>	<b>Mon 1/29/24</b>	<b>Mon 5/3/21</b>	<b>Thu 4/25/24</b>		FERNDALE HIGH SCHOOL REPLACEMENT			
2	<b>GENERAL</b>	<b>727 days</b>	<b>Thu 4/1/21</b>	<b>NA</b>	<b>Thu 4/1/21</b>	<b>Mon 1/29/24</b>	<b>Mon 5/3/21</b>	<b>Thu 4/25/24</b>		GENERAL			
3	Permit Issuance	32 days	Thu 4/1/21	Fri 5/14/21	Thu 4/1/21	Mon 5/3/21	Mon 5/3/21	Mon 7/26/21	Note - Permitting process started before timeline of this schedule.	Permit Issuance			
4	Notice to Proceed	0 days	Mon 5/17/21	Mon 5/17/21	Mon 5/3/21	Mon 5/3/21	Mon 8/2/21	Mon 8/2/21	Possible early NTP of 4/1/21 for site work to commence. Trade Contractors acknowledge possible early start when submitting their bid.	Notice to Proceed			
5	End of School 2020-2021	0 days	Fri 6/18/21	Fri 6/18/21	Fri 6/18/21	Fri 6/18/21	Fri 6/18/21	Fri 6/18/21		End of School 2020-2021			
6	Start of School 2021-2022	0 days	Fri 9/3/21	Fri 9/3/21	Fri 9/3/21	Fri 9/3/21	Fri 9/3/21	Fri 9/3/21		Start of School 2021-2022			
7	End of School 2021-2022	0 days	NA	NA	Fri 6/17/22	Fri 6/17/22	Fri 6/17/22	Fri 6/17/22		End of School 2021-2022			
8	Substantial Completion - Athletic Building	0 days	NA	NA	Fri 8/19/22	Fri 8/19/22	Thu 11/17/22	Thu 11/17/22	**Milestone**	Substantial Completion - Athletic Building			
9	Start of School 2022-2023	0 days	NA	NA	Tue 9/6/22	Tue 9/6/22	Tue 9/6/22	Tue 9/6/22		Start of School 2022-2023			
10	Substantial Completion - Academic Building	0 days	NA	NA	Thu 12/22/22	Thu 12/22/22	Wed 3/22/23	Wed 3/22/23	**Milestone**	Substantial Completion - Academic Building			
11	Substantial Completion - Agricultural Science (ALT-4)	0 days	NA	NA	Thu 2/9/23	Thu 2/9/23	Tue 5/9/23	Tue 5/9/23	**Milestone**	Substantial Completion - Agricultural Science (ALT-4)			
12	Substantial Completion - Greenhouse (ALT-2)	0 days	NA	NA	Thu 2/9/23	Thu 2/9/23	Tue 5/9/23	Tue 5/9/23	**Milestone**	Substantial Completion - Greenhouse (ALT-2)			
13	Substantial Completion - Aquaculture (ALT-3)	0 days	NA	NA	Thu 2/9/23	Thu 2/9/23	Tue 5/9/23	Tue 5/9/23	**Milestone**	Substantial Completion - Aquaculture (ALT-3)			
14	End of School 2022-2023	0 days	NA	NA	Fri 6/16/23	Fri 6/16/23	Fri 6/16/23	Fri 6/16/23		End of School 2022-2023			
15	Substantial Completion - PAC Upgrades	0 days	NA	NA	Fri 8/25/23	Fri 8/25/23	Fri 8/25/23	Fri 8/25/23	**Milestone**	Substantial Completion - PAC Upgrades			
16	Substantial Completion - CTE Building	0 days	NA	NA	Fri 8/25/23	Fri 8/25/23	Wed 11/22/23	Wed 11/22/23	**Milestone**	Substantial Completion - CTE Building			
17	Start of School 2023-2024	0 days	NA	NA	Wed 9/6/23	Wed 9/6/23	Wed 9/6/23	Wed 9/6/23		Start of School 2023-2024			
18	Substantial Completion - Existing CTE Upgrades (ALT-5)	0 days	NA	NA	Fri 11/3/23	Fri 11/3/23	Thu 2/1/24	Thu 2/1/24	**Milestone**	Substantial Completion - Existing CTE Upgrades (ALT-5)			
19	Project Closeout & Wrap-Up	60 days	NA	NA	Mon 11/6/23	Mon 1/29/24	Fri 2/2/24	Thu 4/25/24		Project Closeout & Wrap-Up			
20	Final Completion	0 days	NA	NA	Mon 1/29/24	Mon 1/29/24	Thu 4/25/24	Thu 4/25/24	**Milestone**	Final Completion			
21	<b>SITE DEVELOPMENT</b>	<b>595 days</b>	<b>Mon 5/17/21</b>	<b>NA</b>	<b>Mon 5/3/21</b>	<b>Fri 9/8/23</b>	<b>Fri 7/30/21</b>	<b>Thu 12/7/23</b>		SITE DEVELOPMENT			
22	<b>BUILDING DEMOLITION &amp; ABATEMENT</b>	<b>475 days</b>	<b>Mon 5/17/21</b>	<b>NA</b>	<b>Mon 5/3/21</b>	<b>Fri 3/24/23</b>	<b>Fri 7/30/21</b>	<b>Wed 6/21/23</b>		BUILDING DEMOLITION & ABATEMENT			
23	Existing Grandstands Demolition & Abatement	15 days	Mon 5/17/21	Mon 6/7/21	Mon 5/3/21	Fri 5/21/21	Fri 7/30/21	Thu 8/19/21		Existing Grandstands Demolition & Abatement			
24	Existing Gymnasium Bldg Demolition & Abatement	2 mons	NA	NA	Tue 7/5/22	Mon 8/29/22	Tue 7/5/22	Mon 8/29/22		Existing Gymnasium Bldg Demolition & Abatement			
25	Existing Classroom Bldg Demolition & Abatement	2 mons	NA	NA	Mon 1/30/23	Fri 3/24/23	Thu 4/27/23	Wed 6/21/23		Existing Classroom Bldg Demolition & Abatement			
26	Existing Old Main Bldg Demolition & Abatement	2 mons	NA	NA	Mon 1/30/23	Fri 3/24/23	Thu 4/27/23	Wed 6/21/23		Existing Old Main Bldg Demolition & Abatement			
27	Existing Commons Bldg Demolition & Abatement	2 mons	NA	NA	Mon 1/30/23	Fri 3/24/23	Thu 4/27/23	Wed 6/21/23		Existing Commons Bldg Demolition & Abatement			
28	<b>EARLY SITE PREP</b>	<b>70 days</b>	<b>Mon 5/17/21</b>	<b>Mon 8/23/21</b>	<b>Mon 5/3/21</b>	<b>Mon 8/23/21</b>	<b>Fri 7/30/21</b>	<b>Fri 11/19/21</b>		EARLY SITE PREP			
29	Clear & Grub	10 days	Mon 5/17/21	Fri 5/28/21	Mon 5/3/21	Fri 5/14/21	Fri 7/30/21	Thu 8/12/21		Clear & Grub			
30	Prep Building Pad	15 days	Mon 5/31/21	Mon 6/21/21	Mon 5/10/21	Fri 5/28/21	Fri 8/6/21	Thu 8/26/21		Prep Building Pad			
31	Access/Staging/Laydown Development	10 days	Mon 6/21/21	Fri 7/2/21	Mon 5/17/21	Fri 5/28/21	Fri 8/13/21	Thu 8/26/21		Access/Staging/Laydown Development			
32	Ground Improvement	60 days	Tue 6/1/21	Mon 8/23/21	Tue 6/1/21	Mon 8/23/21	Fri 8/27/21	Fri 11/19/21		Ground Improvement			
33	<b>GRANDSTANDS/FOOTBALL FIELD</b>	<b>510 days</b>	<b>Tue 6/1/21</b>	<b>NA</b>	<b>Tue 6/1/21</b>	<b>Fri 5/26/23</b>	<b>Fri 8/27/21</b>	<b>Fri 5/26/23</b>		GRANDSTANDS/FOOTBALL FIELD			
34	Clear & Grub - North	5 days	Tue 6/1/21	Mon 6/7/21	Tue 6/1/21	Mon 6/7/21	Fri 8/27/21	Thu 9/2/21		Clear & Grub - North			
35	Mass Cut & Fill - North	10 days	Tue 6/8/21	Mon 6/21/21	Tue 6/8/21	Mon 6/21/21	Fri 9/3/21	Fri 9/17/21		Mass Cut & Fill - North			
36	Storm Detention Facility	60 days	Tue 6/22/21	Tue 9/14/21	Tue 6/22/21	Tue 9/14/21	Mon 9/20/21	Tue 12/14/21		Storm Detention Facility			
37	UG Utilities (Storm, Water, Sewer, Gas, Elec.) - North	60 days	Wed 9/15/21	NA	Wed 9/15/21	Thu 12/9/21	Wed 12/15/21	Tue 3/8/22		UG Utilities (Storm, Water, Sewer, Gas, Elec.) - North			
38	Grading/Misc Site Work - North	9.6 mons	Mon 10/11/21	NA	Fri 12/10/21	Thu 9/8/22	Wed 3/9/22	Thu 12/8/22	Misc. Activities as schedule allows prior to start of grandstands/concessions and demolition of existing gymnasium.	Grading/Misc Site Work - North			
39	Grand Stands/Concessions Construction	9 mons	NA	NA	Tue 7/19/22	Fri 1/6/23	Tue 7/19/22	Fri 1/6/23	Activities may start earlier at GC/CMs discretion, this schedule shows late start dates.	Grand Stands/Concessions Construction			
40	Clear & Grub - South	5 days	NA	NA	Tue 8/30/22	Tue 9/6/22	Tue 8/30/22	Tue 9/6/22		Clear & Grub - South			
41	Mass Cut & Fill - South	5 days	NA	NA	Wed 9/7/22	Tue 9/13/22	Wed 9/7/22	Tue 9/13/22		Mass Cut & Fill - South			
42	UG Utilities (Storm, Water, Sewer, Gas, Elec.)	45 days	NA	NA	Wed 9/14/22	Tue 11/15/22	Wed 9/14/22	Tue 11/15/22		UG Utilities (Storm, Water, Sewer, Gas, Elec.)			
43	Grading/Misc Site Work	20 days	NA	NA	Wed 11/2/22	Thu 12/1/22	Wed 11/2/22	Thu 12/1/22		Grading/Misc Site Work			
44	Field Curbs, Hardscapes & Exterior Finishes	60 days	NA	NA	Fri 12/2/22	Fri 2/24/23	Fri 12/2/22	Fri 2/24/23		Field Curbs, Hardscapes & Exterior Finishes			



ID	Task Name	Duration	Actual Start	Actual Finish	Baseline Start	Baseline Finish	Baseline1 Start	Baseline1 Finish	Comments	2022												2023												2024												2025											
93	Punchlist	30 days	NA	NA	Mon 5/29/23	Fri 7/7/23	Mon 5/29/23	Fri 7/7/23																																																	
94	Landscaping	45 days	NA	NA	Mon 6/5/23	Fri 8/4/23	Mon 6/5/23	Fri 8/4/23																																																	
95	AHJ Inspections & Approvals	5 days	NA	NA	Mon 8/7/23	Fri 8/11/23	Mon 8/7/23	Fri 8/11/23																																																	
96	Substantial Completion	0 days	NA	NA	Fri 8/11/23	Fri 8/11/23	Fri 8/11/23	Fri 8/11/23	**Milestone**																																																
97	<b>NEW STUDENT PARKING</b>	<b>120 days</b>	<b>NA</b>	<b>NA</b>	<b>Mon 3/27/23</b>	<b>Fri 9/8/23</b>	<b>Thu 6/22/23</b>	<b>Thu 12/7/23</b>																																																	
98	Clear & Grub	5 days	NA	NA	Mon 3/27/23	Fri 3/31/23	Thu 6/22/23	Wed 6/28/23																																																	
99	Site Mass Cut & Fill	10 days	NA	NA	Mon 4/3/23	Fri 4/14/23	Thu 6/29/23	Wed 7/12/23																																																	
100	Storm Detention Facility	30 days	NA	NA	Mon 4/17/23	Fri 5/26/23	Thu 7/13/23	Wed 8/23/23																																																	
101	UG Utilities (Storm, Water, Sewer, Gas, Elec.)	30 days	NA	NA	Mon 5/1/23	Fri 6/9/23	Thu 7/27/23	Wed 9/6/23																																																	
102	Grading/Misc Site Work	20 days	NA	NA	Mon 5/29/23	Fri 6/23/23	Thu 8/24/23	Wed 9/20/23																																																	
103	Hardscapes & Exterior Finishes	25 days	NA	NA	Mon 6/26/23	Fri 7/28/23	Thu 9/21/23	Wed 10/25/23																																																	
104	Landscaping	20 days	NA	NA	Mon 7/17/23	Fri 8/11/23	Thu 10/12/23	Wed 11/8/23																																																	
105	Punchlist	30 days	NA	NA	Mon 7/31/23	Fri 9/8/23	Thu 10/26/23	Thu 12/7/23																																																	
106	AHJ Inspections & Approvals	5 days	NA	NA	Mon 8/14/23	Fri 8/18/23	Thu 11/9/23	Wed 11/15/23																																																	
107	Substantial Completion	0 days	NA	NA	Fri 8/18/23	Fri 8/18/23	Wed 11/15/23	Wed 11/15/23	**Milestone**																																																
108	<b>VISITOR PARKING/PARENT DROP-OFF</b>	<b>120 days</b>	<b>NA</b>	<b>NA</b>	<b>Mon 3/27/23</b>	<b>Fri 9/8/23</b>	<b>Thu 6/22/23</b>	<b>Thu 12/7/23</b>																																																	
109	Clear & Grub	5 days	NA	NA	Mon 3/27/23	Fri 3/31/23	Thu 6/22/23	Wed 6/28/23																																																	
110	Site Mass Cut & Fill	10 days	NA	NA	Mon 4/3/23	Fri 4/14/23	Thu 6/29/23	Wed 7/12/23																																																	
111	Storm Detention Facility	30 days	NA	NA	Mon 4/17/23	Fri 5/26/23	Thu 7/13/23	Wed 8/23/23																																																	
112	UG Utilities (Storm, Water, Sewer, Gas, Elec.)	30 days	NA	NA	Mon 5/1/23	Fri 6/9/23	Thu 7/27/23	Wed 9/6/23																																																	
113	Grading/Misc Site Work	20 days	NA	NA	Mon 5/29/23	Fri 6/23/23	Thu 8/24/23	Wed 9/20/23																																																	
114	Hardscapes & Exterior Finishes	25 days	NA	NA	Mon 6/26/23	Fri 7/28/23	Thu 9/21/23	Wed 10/25/23																																																	
115	Landscaping	20 days	NA	NA	Mon 7/17/23	Fri 8/11/23	Thu 10/12/23	Wed 11/8/23																																																	
116	Punchlist	30 days	NA	NA	Mon 7/31/23	Fri 9/8/23	Thu 10/26/23	Thu 12/7/23																																																	
117	AHJ Inspections & Approvals	5 days	NA	NA	Mon 8/14/23	Fri 8/18/23	Thu 11/9/23	Wed 11/15/23																																																	
118	Substantial Completion	0 days	NA	NA	Fri 8/18/23	Fri 8/18/23	Wed 11/15/23	Wed 11/15/23	**Milestone**																																																
119	<b>BUILDING CONSTRUCTION</b>	<b>605 days</b>	<b>Tue 6/29/21</b>	<b>NA</b>	<b>Tue 6/29/21</b>	<b>Fri 11/3/23</b>	<b>Mon 9/27/21</b>	<b>Thu 2/1/24</b>																																																	
120	<b>ACADEMIC BUILDING CONSTRUCTION</b>	<b>400 days</b>	<b>Tue 6/29/21</b>	<b>NA</b>	<b>Tue 6/29/21</b>	<b>Fri 1/20/23</b>	<b>Mon 9/27/21</b>	<b>Wed 4/19/23</b>																																																	
121	Foundations, SOG, Underslab MEP RI	3.55 mons	Tue 6/29/21	Wed 10/6/21	Tue 6/29/21	Tue 11/16/21	Mon 9/27/21	Tue 2/15/22	Foundation and Slabs must be completed to support the Structural Steel Start date for continuous erection over 20 consecutive days																																																
122	Structural Steel, Joists, Deck, SOMD & Applicable MEP RI	4 mons	Wed 9/22/21	NA	Wed 9/22/21	Thu 1/13/22	Wed 12/22/21	Tue 4/12/22	Primary Erection to take place over the first 20 consecutive days of this activity. The remaining time is for detail, Decking, and SOMD placement and must support successor activities start dates as indicated in this schedule.																																																
123	Exterior Framing & Sheathing	3 mons	NA	NA	Wed 10/20/21	Thu 1/13/22	Wed 1/19/22	Tue 4/12/22																																																	
124	Interior Framing, MEP RI, GWB, Tape and Finish	8 mons	NA	NA	Wed 11/17/21	Fri 7/1/22	Wed 2/16/22	Fri 9/30/22																																																	
125	Weather Barrier & Flashings	3 mons	NA	NA	Wed 11/17/21	Thu 2/10/22	Wed 2/16/22	Tue 5/10/22																																																	
126	Roofing & Flashings	3 mons	NA	NA	Wed 11/17/21	Thu 2/10/22	Wed 2/16/22	Tue 5/10/22																																																	
127	Window Systems	3 mons	NA	NA	Fri 12/31/21	Thu 3/24/22	Wed 3/30/22	Wed 6/22/22																																																	
128	Exterior Cladding Systems	5 mons	NA	NA	Fri 12/31/21	Thu 5/19/22	Wed 3/30/22	Thu 8/18/22																																																	
129	Interior Finishes	8 mons	NA	NA	Fri 3/11/22	Tue 10/25/22	Thu 6/9/22	Wed 1/25/23																																																	
130	Start Up & Testing	3 mons	NA	NA	Tue 8/30/22	Tue 11/22/22	Wed 11/30/22	Wed 2/22/23																																																	
131	Commissioning	3 mons	NA	NA	Wed 9/28/22	Thu 12/22/22	Thu 12/29/22	Wed 3/22/23																																																	
132	AHJ Inspections & Approvals	1 mon	NA	NA	Wed 11/23/22	Thu 12/22/22	Thu 2/23/23	Wed 3/22/23																																																	
133	Punch List	2 mons	NA	NA	Wed 11/23/22	Fri 1/20/23	Thu 2/23/23	Wed 4/19/23																																																	
134	Building Flush	0.5 mons	NA	NA	Wed 11/23/22	Thu 12/8/22	Thu 2/23/23	Wed 3/8/23																																																	
135	Owner Move In	30 days	NA	NA	Fri 12/9/22	Fri 1/20/23	Thu 3/9/23	Wed 4/19/23																																																	
136	Substantial Completion	0 days	NA	NA	Thu 12/22/22	Thu 12/22/22	Wed 3/22/23	Wed 3/22/23	**Milestone**																																																

ID	Task Name	Duration	Actual Start	Actual Finish	Baseline Start	Baseline Finish	Baseline1 Start	Baseline1 Finish	Comments	2022												2023												2024												2025											
137	<b>ATHLETIC BUILDING CONSTRUCTION</b>	<b>314 days</b>	<b>Tue 6/29/21</b>	<b>NA</b>	<b>Tue 6/29/21</b>	<b>Mon 9/19/22</b>	<b>Mon 9/27/21</b>	<b>Mon 12/19/22</b>		ATHLETIC BUILDING CONSTRUCTION																																															
138	Foundations, SOG, Underslab MEP RI	4.1 mons	Tue 6/29/21	Thu 10/21/21	Tue 6/29/21	Mon 10/11/21	Mon 9/27/21	Mon 1/10/22	Slab on grade must be complete to support PEMB Erection Start	Foundations, SOG, Underslab MEP RI																																															
139	Pre-Engineered Metal Building Erection	14 wks	NA	NA	Tue 10/12/21	Wed 1/19/22	Tue 1/11/22	Mon 4/18/22		Pre-Engineered Metal Building Erection																																															
140	Interior Framing, MEP RI, GWB, Tape and Finish	4 mons	NA	NA	Thu 12/9/21	Wed 3/30/22	Tue 3/8/22	Tue 6/28/22		Interior Framing, MEP RI, GWB, Tape and Finish																																															
141	Window Systems	2 mons	NA	NA	Thu 1/20/22	Wed 3/16/22	Tue 4/19/22	Tue 6/14/22		Window Systems																																															
142	Interior Finishes	5 mons	NA	NA	Thu 2/3/22	Thu 6/23/22	Tue 5/3/22	Thu 9/22/22		Interior Finishes																																															
143	Start Up & Testing	2 mons	NA	NA	Thu 5/26/22	Fri 7/22/22	Thu 8/25/22	Thu 10/20/22		Start Up & Testing																																															
144	Commissioning	3 mons	NA	NA	Fri 6/24/22	Mon 9/19/22	Fri 9/23/22	Mon 12/19/22		Commissioning																																															
145	Punch List	2 mons	NA	NA	Fri 6/24/22	Fri 8/19/22	Fri 9/23/22	Thu 11/17/22		Punch List																																															
146	Building Flush	0.5 mons	NA	NA	Fri 6/24/22	Fri 7/8/22	Fri 9/23/22	Thu 10/6/22		Building Flush																																															
147	Owner Move In	30 days	NA	NA	Mon 7/18/22	Fri 8/26/22	Fri 10/14/22	Mon 11/28/22		Owner Move In																																															
148	AHJ Inspections & Approvals	1 mon	NA	NA	Mon 7/25/22	Fri 8/19/22	Fri 10/21/22	Thu 11/17/22		AHJ Inspections & Approvals																																															
149	Substantial Completion	0 days	NA	NA	Fri 8/19/22	Fri 8/19/22	Thu 11/17/22	Thu 11/17/22	**Milestone**	Substantial Completion																																															
150	<b>MISC BUILDING AREAS</b>	<b>311 days</b>	<b>NA</b>	<b>NA</b>	<b>Mon 8/22/22</b>	<b>Fri 11/3/23</b>	<b>Fri 11/18/22</b>	<b>Thu 2/1/24</b>		MISC BUILDING AREAS																																															
151	AQUACULTURE CONSTRUCTION (ALT-3)	6 mons	NA	NA	Mon 8/22/22	Thu 2/9/23	Fri 11/18/22	Tue 5/9/23	Must Complete prior to June 2023, Actual Start may vary to support a finish by June 2023.	AQUACULTURE CONSTRUCTION (ALT-3)																																															
152	GREEN HOUSE CONSTRUCTION (ALT-2)	6 mons	NA	NA	Mon 8/22/22	Thu 2/9/23	Fri 11/18/22	Tue 5/9/23	Must Complete prior to June 2023, Actual Start may vary to support a finish by June 2023.	GREEN HOUSE CONSTRUCTION (ALT-2)																																															
153	AGRICULTURAL SCIENCE CONSTRUCTION (ALT-4)	6 mons	NA	NA	Mon 8/22/22	Thu 2/9/23	Fri 11/18/22	Tue 5/9/23	Must Complete prior to June 2023, Actual Start may vary to support a finish by June 2023.	AGRICULTURAL SCIENCE CONSTRUCTION (ALT-4)																																															
154	PERFORMING ART CENTER SEISMIC/RENOVATION	2.5 mons	NA	NA	Mon 6/19/23	Fri 8/25/23	Mon 6/19/23	Fri 8/25/23		PERFORMING ART CENTER SEISMIC/RENOVATION																																															
155	EXISTING CTE RENOVATION (ALT-5)	2.5 mons	NA	NA	Mon 8/28/23	Fri 11/3/23	Thu 11/23/23	Thu 2/1/24	Possible early start 6/19/23 to support a Substantial Completion by 8/25/23. Trade Contractors acknowledge possible early start when submitting their bid.	EXISTING CTE RENOVATION (ALT-5)																																															
156	<b>NEW CTE BUILDING CONSTRUCTION</b>	<b>170 days</b>	<b>NA</b>	<b>NA</b>	<b>Mon 2/27/23</b>	<b>Fri 10/20/23</b>	<b>Thu 5/25/23</b>	<b>Thu 1/18/24</b>		NEW CTE BUILDING CONSTRUCTION																																															
157	Foundations, SOG, Underslab MEP RI	2 mons	NA	NA	Mon 2/27/23	Fri 4/21/23	Thu 5/25/23	Wed 7/19/23	Slab on grade must be complete to support PEMB Erection Start	Foundations, SOG, Underslab MEP RI																																															
158	Pre-Engineered Metal Building Erection	2.5 mons	NA	NA	Mon 4/24/23	Fri 6/30/23	Thu 7/20/23	Wed 9/27/23		Pre-Engineered Metal Building Erection																																															
159	Interior Framing, MEP RI, GWB, Tape and Finish	2 mons	NA	NA	Mon 6/5/23	Fri 7/28/23	Thu 8/31/23	Wed 10/25/23		Interior Framing, MEP RI, GWB, Tape and Finish																																															
160	Interior Finishes	2 mons	NA	NA	Mon 7/3/23	Fri 8/25/23	Thu 9/28/23	Wed 11/22/23		Interior Finishes																																															
161	Window Systems	1 mon	NA	NA	Mon 7/3/23	Fri 7/28/23	Thu 9/28/23	Wed 10/25/23		Window Systems																																															
162	Start Up & Testing	0.75 mons	NA	NA	Mon 8/7/23	Fri 8/25/23	Thu 11/2/23	Wed 11/22/23		Start Up & Testing																																															
163	Owner Move In	10 days	NA	NA	Mon 8/14/23	Fri 8/25/23	Thu 11/9/23	Wed 11/22/23		Owner Move In																																															
164	AHJ Inspections & Approvals	0.25 mons	NA	NA	Mon 8/21/23	Fri 8/25/23	Thu 11/16/23	Wed 11/22/23		AHJ Inspections & Approvals																																															
165	Substantial Completion	0 days	NA	NA	Fri 8/25/23	Fri 8/25/23	Wed 11/22/23	Wed 11/22/23	**Milestone**	Substantial Completion																																															
166	Commissioning	2 mons	NA	NA	Mon 8/28/23	Fri 10/20/23	Thu 11/23/23	Thu 1/18/24		Commissioning																																															
167	Punch List	2 mons	NA	NA	Mon 8/28/23	Fri 10/20/23	Thu 11/23/23	Thu 1/18/24		Punch List																																															
168	Building Flush	0.5 mons	NA	NA	Mon 8/28/23	Fri 9/8/23	Thu 11/23/23	Thu 12/7/23		Building Flush																																															

Baseline: Project Baseline Schedule as Bid

Baseline 1: Project Baseline without Design Acceleration

Baseline 2: Current Project Baseline Schedule

Project: FHS Milestone Schedul  
Date: Mon 11/15/21

