



**Central - Fine Arts Addition & Renovation**



Framing, drywall and thin brick installation is complete on the east side of the lobby. The lobby soffit drywall hang and tape is complete. Lobby MEPFP rough-in is ongoing and approximately 80% complete.

**Central - Special Education/Student Service**



The learning stair glass railings are 95% complete, final caulking remains. Haul road and sub-grade removal is near completion. Half of the sidewalks have been formed, poured and stripped.

**South - Pool Expansion**



The east concrete masonry unit exterior walls are 80% complete. Floor tile is complete in the second floor restrooms and is approximately 50% complete in all first floor restrooms and locker rooms. Wall tile is 80% complete. South pool deck infill has been poured. Corridor overhead inspection is scheduled for April 18.