



**Central - Fine Arts Addition & Renovation**



Lobby exterior framing and sheathing is complete. Exterior air and vapor barrier is complete at the sheathing. Facebrick at the vestibule is complete. Lobby MEPFP rough-in is ongoing and approximately 75% complete. Lobby thin-brick is near completion. Facebrick at the elevator has begun.

**Central - Special Education/Student Service**



Learning stair glass railings are 95% complete, final caulking remains. Courtyard landscaping has begun. Water feature waterline has been roughed-in. Formwork for concrete sidewalks has begun.

**South - Pool Expansion**



Pool bulkhead has been delivered, lifted and set. The east concrete masonry unit exterior walls are 60% complete. Pool vessel watertightness test was conducted this week. Floor tile has begun in the second floor restrooms, coaches office and boys locker room. Wall tile is near completion in the locker rooms and restrooms. The elevator is now operational. Final cab and door trim, programming and testing and final inspection remains.