



Central - Fine Arts Addition & Renovation



Roofing is 90% complete; punch list inspection items, metal flush panels and metal coping remains. The exterior framing and sheathing in the lobby has resumed and is 90% complete. Exterior air and vapor barrier is complete at the face-brick and has begun at the sheathing. Lobby MEPFP rough-in is ongoing and approximately 75% complete. Lobby thin-brick is nearly complete. Face-brick at the elevator has begun.

Central - Special Education/Student Service



Learning stair glass railings are 95% complete, final caulking remains. Furniture installation is complete. Baseboard heater installation is complete. Educators have moved in and the space is being used by students and staff.

South - Pool Expansion



Rooftop HVAC unit final tie in to utilities and ductwork is complete. The east concrete masonry unit exterior walls are being constructed and are 50% complete. Hard ceilings in both locker rooms and the coaches office are complete. Natatorium duct, light fixture and acoustical panel hanging is complete. Priming and painting of the natatorium overhead is complete. Overhead mechanical, electrical and plumbing in first and second floor restrooms are complete. Wall tile has begun in the locker rooms and restrooms. Elevator installation is nearing completion. The pool vessel watertightness test has begun and will take approximately one week.