



Central - Fine Arts Addition & Renovation



Roofing is 85% complete; roof ballast has been applied, but parapet blocking, metal flush panels and metal coping remains. The exterior framing of the lobby and sheathing has resumed and is 75% complete. Exterior air and vapor barrier and face-brick is in progress and near completion. The lobby MEPFP rough-in is ongoing and approximately 50% complete. The curved concrete masonry unit wall and brick face in the lobby has begun and is 50% complete.

Central - Special Education/Student Service



The learning stair glass railings are 95% complete, final caulking remains. Final painting touch-ups are complete. Furniture installation is in progress and approximately 50% complete. Baseboard heaters have been delivered and installation is 50% complete. The Illinois Department of Public Health final inspection has been passed. Educators will move into the new space during spring break.

South - Pool Expansion



Rooftop HVAC unit final tie in to utilities and ductwork is ongoing. The east exterior concrete masonry unit wall installation has begun. Boom lifts are anticipated to be removed from the pool basin at the end of March. Hard ceilings in both locker rooms and the coaches office are 75% complete. Natatorium duct, light fixture and acoustical panel hanging is ongoing and approximately 85% complete. Priming and painting of the natatorium has begun and is 10% complete. Overhead mechanical, electrical and plumbing in the first and second floor restrooms is nearly complete. The ceiling grid and lighting installation is ongoing. The elevator installation has begun.