



**Central - Fine Arts Addition & Renovation**



Structural steel sequence 2 is 95% complete; fine detailing remains. The building has been temporarily enclosed and temporary heat is being provided. Roofing has resumed at the building lobby. Drywall hanging and taping in the practice rooms is 90% complete. Practice room painting has begun. Trophy case framing has begun.

**Central - Overall CM Contract**



At the pool infill project, door and door hardware installation is 90% complete. Flooring in the main gym area is 50% complete. The Regional Office of Education inspection has been scheduled for March 3.

**Central - Special Education/Student Service**



Flooring installation is complete. The learning stair millwork seating installation is 50% complete. The learning stair glass railings are 80% complete. Drywall finish paint, door hardware and window shade installation are nearly complete. The architectural punch list inspection has been scheduled. The Regional Office of Education inspection is scheduled for March 3.

**South - Pool Expansion**



The north locker room concrete curbs have been formed, poured and stripped. The south locker room concrete masonry unit walls have resumed following the west deck pour. Ceiling framing is 50% complete in both locker rooms. Reinforcing bar and formwork for the east deck pour is complete. Natatorium duct, light fixture and acoustical panel hanging is ongoing and approximately 40% complete.