



**Central - Fine Arts Addition & Renovation**



Structural steel sequence 2 is 95% complete; fine detailing remains. Band room MEPFP ceiling trim is 95% complete. Practice room framing is complete, MEPFP rough-in is complete and the above ceiling inspection was passed. Drywall hanging has begun in the practice rooms and is 50% complete. Music instrument storage locker installation is in progress.

**Central - Overall CM Contract**



At the pool infill project, door and door hardware installation is 75% complete. Moisture mitigation and floor preparation in the main gym area is underway. New flooring installation is expected to resume Feb. 14. Ceiling tile installation is complete. A pre-punch list inspection has been scheduled by Pepper Construction.

**Central - Special Education/Student Service**



Flooring installation is 90% complete; learning stair lobby remains. Learning stair millwork seating install has begun. Drywall finish paint, door hardware and window shade installation are nearly complete. Elevator inspection was passed. A pre-punchlist inspection has been scheduled by Pepper Construction.

**South - Pool Expansion**



Interior mechanical, electrical and plumbing rough-in in the locker rooms is complete. Locker room ceiling framing and concrete curbs are ongoing. Formwork and reinforcing bar for the west deck slab is complete and the slab has been poured. Formwork and rebar installation are ongoing at the north and east deck slab pours. Concession stand mechanical, electrical and plumbing rough-in is complete.