



Central - Fine Arts Addition & Renovation



Structural steel sequence 2 is 90% complete; fine detailing remains. Band room MEPFP ceiling trim is 95% complete. Practice room framing is 90% complete; MEPFP rough-in has begun and is 25% complete. The trophy case framing has begun. Excavation for the ADA ramp has begun.

Central - Overall CM Contract



At the pool infill project, the floating floor in the storage room and entry way is complete. In the main gym area, ceiling grid is complete and new lighting has been installed. Ceiling tile installation is near completion. Door and door hardware installation has begun.

Central - Special Education/Student Service



Interior curtain wall/storefront glazing is complete. Flooring installation is 90% complete. Learning stair finish paint and tile is near completion; LVT flooring is 50% complete. Drywall finish paint is ongoing. Doors and door hardware installation is near completion. Window shade installation has begun. The glass railing shoe has been installed.

South - Pool Expansion



Glass installation at the north curtain wall is complete. The northwest lobby storefront grid and glass is 80% complete. Concrete masonry unit construction at the east exterior wall has resumed. The leave out section will be constructed after overhead mechanical, electrical and plumbing is complete and interior boom lifts are removed, which is anticipated to take place in March. Interior mechanical, electrical and plumbing rough-in in the locker rooms is near completion. Locker room ceiling framing and concrete curbs have begun. Formwork and reinforcing bar for the west deck slab is complete and the slab has been poured. Formwork and rebar is ongoing at the north and east deck slab pours.