



**Central - Fine Arts Addition & Renovation**



Structural steel sequence 2 is in progress and is 60% complete. The band room MEPFP ceiling trim is 80% complete. The practice room framing is 60% complete. MEPFP rough-in in the practice rooms has begun.

**Central - Overall CM Contract**



At the pool infill project, diffusers have been painted and rehung. In the main gym area, the ceiling grid is 80% complete and lighting installation has begun. Flooring in the entry and storage areas has begun and is 20% complete.

**Central - Special Education/Student Service**



Interior curtain wall/storefront glazing is near completion. Millwork installation is complete except for learning stair seats. Flooring installation is 75% complete. Learning stair finish paint and tile is in progress. Drywall finish paint has begun. Door and door hardware installation has begun.

**South - Pool Expansion**



Glass installation at the north curtain wall is 90% complete; the last vertical pane must be cut to fit. The northwest lobby storefront grid has begun. Concrete masonry unit installation at the east exterior wall has resumed. The leave out section will be constructed after overhead mechanical, electrical and plumbing is complete and interior boom lifts are removed, anticipated in March. Shoring for pool deck pours is complete. Interior mechanical, electrical and plumbing rough-in is ongoing in the locker rooms. The lower level slab-on-grade has been poured. Formwork and reinforcing bar for the west deck slab is nearly complete.