



Central - Fine Arts Addition & Renovation



Structural concrete masonry unit walls are nearly complete enabling structural steel installation sequence 2 to begin. Structural steel is anticipated to resume next week. Band room solar tube lights are being installed. MEPFP ceiling trim is in progress. Overhead duct work has resumed above the practice rooms. Practice room framing has begun.

Central - Overall CM Contract



At the pool infill project, door hanging and door hardware installation has begun. Installation of new ceiling hangers has been delayed pending arrival of materials.

Central - Special Education/Student Service



Interior curtain wall/storefront trim is in progress. Above ceiling inspections have been passed, and ceiling tile installation is in progress. MEPFP in ceiling trim is in progress. Millwork installation has begun. Marker boards have been installed. Flooring has been delivered. Folding partitions have been hung.

South - Pool Expansion



Curtain wall glass installation at the north end has begun. The northwest corner glazing will be addressed following the completion of the north wall. The pool deep end walls have been poured. Over the next several days, the forms will be stripped and the walls backfilled with stone. Shoring to prepare for pool deck pours has begun. Interior mechanical, electrical and plumbing rough-in is ongoing in the locker rooms.