



Central - Fine Arts Addition & Renovation



Basement cast-in-place concrete is complete and backfill has begun. Concrete masonry unit wall installation has resumed; structural walls and interior practice room walls have begun. Band room cloud ceiling grid has been hung. MEPFP ceiling trim is in progress.

Central - Overall CM Contract



At the pool infill project, the first coat of paint in the main gym area is complete. Drywall has been hung in the egress corridor and office.

Central - Special Education/Student Service



Exterior curtain wall is complete, interior curtain wall/storefront has begun. Drywall is complete. Priming and painting of first coat is complete. Acoustic ceiling grid is complete, ceiling tile install is in progress. MEPFP in ceiling trim has begun.

South - Pool Expansion



Concrete bleachers are complete. Air and vapor barrier and face brick at the north concrete masonry unit wall is complete. Curtain wall framing is complete. The deep end and east elevation of the pool foundation excavations are complete. East elevation foundations have been poured and backfilled. Deep end slab has been poured. Deep end walls have been formed and are ready to be poured. Interior mechanical, electrical and plumbing rough-in is ongoing.